



Wir schaffen Wissen – heute für morgen


Paul Scherrer Institut

Markus Schneider

**Status of the rf-system for the high intensity proton
accelerator facility at PSI**

Overview High Intensity Proton Accelerator

Proton Accelerator Facility
Paul Scherrer Institute
Switzerland



Agenda:

- Some statistics
- Status of Injector 2 rf upgrade
- Ring cyclotron: problems with flattop cavity


2.2 mA operational beam current
2.4 mA maximal achieved beam current
(1.4 MW beam power)


40 Years since first beam extracted from Ring cyclotron



Ring cyclotron in 1974

Beam current at HIPA over 40 years





courtesy of Joachim Grillenberger


Beam time statistics	2012	2013
Beam time Target-M/E Delivered charge	4936 h 10.4 Ah	4436 h 8.9 Ah
To SINQ Delivered charge	4885 h 7.1 Ah	4147 h 6.0 Ah
UCN delivered charge	0.06 Ah	0.05 Ah
Outages		
Short interruptions < 5 min	205 h (180/week)	305 h (260/week)
Overall outage ($I < 1$ mA)	276 h	690 h
Availability	93.5%	82.2%

courtesy of Joachim Grillenberger

Injector 2 cyclotron

**Resonator 2
150 MHz**


**Resonator 3
50 MHz**



**Local shielding
at extraction**


sector magnet


Resonator	type	material	frequency	gap voltage	Wall losses in cavity	incident power @ 2.4 mA Beam
1 & 3	Double gap cavity	aluminum	50 MHz	~ 420 kVp	~ 150 kW	~ 225 kW
2 & 4	Flattop cavity	aluminum	150 MHz	~ 31 kVp	~ 5 kW	~ 14 kW
2 & 4 new	Single gap cavity	aluminum	50 MHz	~ 400 kVp @ extraction	~ 50 kW	



Specification

Resonance frequency:	50.6328 MHz
Accelerating voltage:	400 keV
Dissipated power:	45 kW@400kV
Tuning range:	200 kHz
Cavity RF-wall:	EN AW 1050
Structure:	EN AW 5083
Vacuum pressure:	1e-6 mbar
Cooling water flow:	15 m³/h
Dimension:	5.6x3.3x3.0 m
Weight:	7'000 kg





50 MHz Resonators manufactured by SDMS in France.


Resonator 2: Delivered in 2009
Power test in 2010 + 2011

Resonator 4: Delivered in April 2012
Power test summer 2012 + 2013


Tests stopped due to tests of new amplifier and moving of test bunker.

Open tasks:
Calibration of gap voltage
Problems with bridge between lips

Bridge between lips of Resonator




Inside Resonator 2 towards center of cyclotron



Bridges with thermocouples

Arcing during power tests \Rightarrow bad contact




Bridges are getting to hot




redesign





Plunger for tuning presented at CWRF2012



Gold plated tuner after power tests

Gold plated tuner was tested under power.
Final tuner design in production.
Assembly summer 2014

Finger contacts from:
Sumitomo Heavy Industries, Ltd, Japan
(Material: silver and graphite)

Contact area:
copper with 4 μm hard gold plating




Moving of test stand

Due to Gantry 3 for proton therapy space for test stand lost.
 New place found.
 Ready for next tests in fall 2014



Resonator and cooling circuit moved to new test bunker




Resonator in old test bunker


Overview amplifier chain

Specification and design phase

In production, assembly, installation, test



LLRF	Pre amplifier (2 kW) Solid state amplifier	Driver stage (35 kW) Tetrode amplifier Thales RS 2048 CJC New design PSI	Final stage (180 / 360 kW) Tetrode amplifier Thales RS 2074 HF Copy of 1MW amplifier Ring Smaller power supply
------	---	---	--



Assembly of circuits in machine shop





plate-capacitor

Teflon capacitor, new supplier?



- First amplifier assembled in 2013 ⇒ tests summer till end 2013
- Parts for 4 more amplifiers machined.
- Soldering and silver plating until August 2014
- Start of assembly of next two amplifiers parallel in August 2014
- Last 2 amplifiers assembly starts close to the end of 2014




Transport of first amplifier to test stand

Power tests on 50Ω - load:
up to 600kW.

Performance as known from existing
final stages for Ring cyclotron.
Continuing of production





Coaxial transmission lines (RL 100-230, 6 1/8" EIA) from final stages to cavities.
Manufactured by Spinner Munich, Germany.

Coaxial transmission line delivery in 2012



Where is box number 47 with 90°-elbow for Resonator 2 transmission line?



Boxes in first floor WHFA



Boxes in ground floor WHFA




Coaxial transmission line installation



Installation in WHFA and Injector 2 bunker



Amplifier platform for final stages in WHFA



Coaxial-switch

Filter

Support of amplifier
(power, air, control)




Installation in WHFA 9. Mai 2014

Next tasks for 2014:

- Installation of transmission line and support for amplifiers in WHFA
- Assembly and test of final stages
- Design driver stage
- Finish moving of test stand
- Assembly of tuners
- Continuing tests of new resonators

The Ring cyclotron




flattop cavity

sector magnet

copper cavity

numbers	type	material	frequency	gap voltage	incident power no beam	incident power @ 2.4 mA beam
4	Main cavity	copper	50 MHz	~ 850 kVp	~ 250 kW	~ 600 kW
1	Flattop cavity	aluminum	150 MHz	555 kVp	~ 90 kW	~ - 30 kW

The flattop cavity




Cavity material: pure aluminum
Size: 2.7 m x 43 cm x 98 cm


25. September 2013 Called in: Problems to get flattop cavity on nominal voltage

Many events on probe at coupling loop
⇒ Status of ceramic at coupling loop ??

Venting the machine for change of coupling loop, but.....




Burned finger contacts at cavity opening for coupling loop




Coupling loop

Problem on Flattop cavity

27. September 2013 Finger contacts and coupling loop replaced
Conditioning of cavity
at about 480 kVp gap voltage start of getting events on probe at coupling loop
Over night run at 300 kVp
28. September 2013 450 kVp for short time, event on probe at coupling loop
after that only 200 kVp achievable.
⇒ venting the machine and inspection of coupling loop




2nd time burned finger contacts



Coupling loop

Problem on Flattop cavity

Cross-section of coupling loop on flattop cavity



Last set of finger contacts installed.

New coupling loop installed.

Cooling channels checked for sufficient cooling.

Installation of two Thermocouple close to finger contacts.


Very careful start to feed cavity with rf

Temperature rises on right side faster than on left side of coupling loop. This matches to the arrangement of the molten finger contacts.



Change of main magnetic field of cyclotron has an impact on temperature on the right side of the coupling loop !

Multipactoring in flattop cavity

Trajectory of electrons affected by stray field of main magnets




Molten ring of finger contacts



Spot on cavity wall

Painting of spot with "Aquadag 18" from Acheson
(Colloidal graphite in water)


Again temperature rise on coupling loop




3rd time taking out the coupling loop

11. November 2013 temperature rise on coupling loop \Rightarrow take out coupling loop

Oil found under cavity \Rightarrow oil leak on hydraulic tuning system ?




Finger contacts intact, but hanging down



Shadows on coupling loop

Inspection of flattop cavity



First time with «aquadag» painted area



Again spot on cavity wall close to coupling loop

Generous painting of cavity

Cavity walls painted with «Aquadag», new contacts and new coupling loop installed



Service on tuning system




Comfortable workplace underneath the cavity

Hydraulic bellows replaced on oily clamps
Old bellows are bent and stretched


But no oil leak found

Clamp with hydraulic system for tuning




Removed hydraulic bellows

View inside the cavity during conditioning



Activities on flattop cavity during Shutdown 2014



Replacement of Hydraulic bellows. 12 of 16 replaced

To order more bellows exact specification needed

Way +/- 5 mm


Max Pressure 120 Bar

Tuning system: way of below ~ 5mm

pressure 0 ... 120 Bar


frequency range 460 kHz

Beam loss (~ 300 per week), swing from 103 to 87 Bar




Lift of expandable vacuum seal in shutdown 2014

View through sector magnet 6 toward flattop cavity



Position of expandable vacuum seal at the end of 2013.
Upper lip not visible



Lifted position of expandable vacuum seal after shutdown 2014

Activities on flattop cavity during shutdown 2014


Vacuum leak on lifted expandable vacuum seal.

Viton O-ring on cavity side replaced by glued square – ring from chloroprene elastomer \Rightarrow lifetime in this area unknown (radiation)

Helium leakage rate	on cavity side	$3 * 10^{-6}$ mBar *l/s
	on magnet side	$5 * 10^{-5}$ mBar *l/s




Cavity surface for vacuum seal



Expandable vacuum seal (0.7 Bar compressed air)

Outlook flattop cavity



Measurement on ionization chamber on flattop cavity during 2013

Still same behavior in 2014 since shutdown

- Have a closed look on temperatures on cavity (new interlock system already installed)
- Further measurements with ionization chamber
- Planing or polishing of cavity surface for vacuum seal to get ride of scratches. For this action cavity has to be taken out of cyclotron and bunker. ⇒ task for shutdown
- Improvements on expandable vacuum seal to avoid scratches on surface of cavity (rf-shielding ?)

Thanks to my colleagues from the RF group. Especially to:
Hansruedi Fitze, Markus Bopp, Wolfgang Tron, Lukas Stingelin, Erich Wuethrich, Arthur Schmidheiny, Sebastian Jetzer, Oliver Brun, Andreas Stadler, Harald Siebold



Job description to work in
the rf-group:

Advanced painting skills

