

LHC Machine Upgrade Overall Frédérick Bordry


Fourth Common ATLAS CMS ElectronicS Workshop for LHC upgrades ACES2014 – 18th March 2014

Outline

- LS1 status
- Run 2 (from LS1 to LS2), LS2 and Run 3
- HL-LHC project (LS3): 3000 fb⁻¹
- LHC Roadmap up 2035

Long Shutdown 1


LS1 starts as the shutdown to repair the magnet interconnects to allow nominal current in the dipole and lattice quadrupole circuits of the LHC.




or shutdown which, in repairs, maintenance, nd cabling across the cand the associated

evherimentat tanımesi

All this in the shadow interconnects.



LS 1 from 16th Feb. 2013 to Dec. 2014



The main 2013-14 LHC consolidations

Opening:100%

1695 Openings and final reclosures of the interconnections

100 % done

Complete reconstruction of 1500 of these splices 98 % done

Consolidation of the 10170 13kA splices, installing 27 000 shunts 85 % done

Installation of 5000 consolidated electrical insulation systems 90 % done

300 000 electrical resistance measurements **75 % done**

10170 orbital welding of stainless steel lines



18 000 electrical Quality Assurance tests 10170 leak tightness tests

3 quadrupole magnets to be replaced 15 dipole magnets to be replaced Installation of 612 pressure relief devices to bring the total to 1344

100 % done

Consolidation of the 13 kA circuits in the 16 main electrical feed-

90 % done

80 % done

65 % done

Done

Done







Top ten R-8 outliers

RB splice	R-8 (μΩ)	
QBBI.B24R7-M3-Ext-R	77.5	
QQBI.9R4-M3-Ext-L	52.6	
QQBI.22L8-M3-Ext-L	52.6	
QBBI.A14L8-M3-Int-R	49.9	
QQBI.16R8-M3-Int-R	47.4	
QQBI.22R7-M3-Int-L	43.3	
QQBI.19L1-M3 Ext-L	41.8	
QBQI.32R7-M3-Int-L	41.6	
QBQI.31R6-M3-Ext-L	40.6	
QDQI.7R3-M3-Ext-L	39.2	•

Highart D 0

nignest i	R-8 _{excess} resistance va
Sector	Max R-8 _{excess} RB
56	28.6
67	35.0
78	71.9
81	41.8
12	29.6
23	27.8
34	33.6
45	48.3






Excess resistance distribution sorted descending by resistance values. The two highest R-8 excess values of 106 $\mu\Omega$ and 72 $\mu\Omega$ are not shown.



Superconducting Magnets And Circuits Consolidation Dashboards






The other activities











LBDS Kickers
Vacuum
P7-enclosure
Survey Tests Thermoswitch
Cooling-stations Ups Maintenanc
Water-Cooled-Cables
Cooling-towers
Collimators
Consolidation
Optical-fibbers
Instrumentation
Dump

Lift
Tappings
Cryogenic AUG
Cryogenic AUG
Cryogenic AUG
Upgrade
Upgrade











LS1: LHC schedule



LS₁


LHC injectors getting ready for hardware tests LHC: all signals are green for beam on January 2015





LS1 status


LHC injectors getting ready for hardware tests
LHC: all signals are green for beam on January 2015



LHC schedule: Run2 and Run 3

LS2 starting in 2018 (July) => 18 months + 3 months BC LS3 LHC: starting in 2023






(Extended) Year End Technical Stop: (E)YETS

Expectations after Long Shutdown 1 (2015)

- Collisions at least at 13 TeV c.m.
- 25 ns bunch spacing
 Using new injector beam production scheme (BCMS), resulting in brighter beams.



- $\beta^* \le 0.5 \text{m}$ (was 0.6 m in 2012)
- Other conditions:
 - Similar turn around time
 - Similar machine availability
- Expected maximum luminosity: 1.6 x 10³⁴ cm⁻² s⁻¹ ± 20%
 - Limited by inner triplet heat load limit, due to collisions debris

	Number of bunches	_	Transverse emittance	Peak luminosity	Pile up	Int. yearly luminosity
25 ns BCMS	2508	1.15 × 10 ¹¹	1.9 µm	1.6×10 ³⁴ cm ⁻² s ⁻¹	~43	~42 fb ⁻¹

Potential performance

	Number of bunches	lb LHC [1e11]	Collimat or scenario	Emit LHC (SPS) [um]	Peak Lumi [cm- ² s ⁻¹]	~Pile- up	Int. Lumi [fb ⁻¹]
25 ns	2760	1.15	S1	3.5 (2.8)	9.2e33	21	24
25 ns low emit	2508	1.15	S4	1.9 (1.4)	1.6e34	43	42
50 ns	1380	1.6	S1	2.3 (1.7)	1.7e34 levelling 0.9e34	76 levelling 40	~45*
50 ns low emit	1260	1.6	S4	1.6 (1.2)	2.2e34	108	

- 6.5 TeV
- •1.1 ns bunch length
- 150 days proton physics, HF = 0.2

All numbers approximate

* different operational model – caveat - unproven



LS2: (2018), LHC Injector Upgrades (LIU)

LINAC4 - PS Booster:

- H⁻ injection and increase of PSB injection energy from 50 MeV to 160 MeV, to increase PSB space charge threshold
- New RF cavity system, new main power converters
- Increase of extraction energy from 1.4 GeV to 2 GeV

PS:

- Increase of injection energy from 1.4 GeV to 2 GeV to increase PS space charge threshold
- Transverse resonance compensation
- New RF Longitudinal feedback system
- New RF beam manipulation scheme to increase beam brightness

6.45 6.40 6.35 6.40 6.30 6.20

SPS

- Electron Cloud mitigation strong feedback system, or coating of the vacuum system
- Impedance reduction, improved feedbacks
- Large-scale modification to the main RF system

These are only the main modifications and this list is far from exhaustive Project leadership: R. Garoby and M. Meddahi

LHC schedule: LS3 ? and Run 3

LS2 starting in 2018 (July)

=> 18 months + 3 months BC

LS3 LHC: starting in 2023


=> 30 months + 3 months BC

Injectors: in 2024

=> 13 months + 3 months BC








(Extended) Year End Technical Stop: (E)YETS

LS3: HL-LHC installation

Why High-Luminosity LHC? (LS3)



Goal of HL-LHC project:

- 250 300 fb⁻¹ per year
- 3000 fb⁻¹ in about 10 years





The European Strategy for Particle Physics Update 2013

c) Europe's top priority should be the exploitation of the full potential of the LHC, including the high-luminosity upgrade of the machine and detectors with a view to collecting ten times more data than in the initial design, by around 2030. This upgrade programme will also provide further exciting opportunities for the study of flavour physics and the quark-gluon plasma.

HL-LHC from a study to a PROJECT $300 \text{ fb}^{-1} \rightarrow 3000 \text{ fb}^{-1}$

including LHC injectors upgrade LIU (Linac 4, Booster 2GeV, PS and SPS upgrade)

"...exploitation of the full pote high-luminosity upgrade of th => High Lum

1980 1985 1990 1995 2000 200

LEP Construct. Physics Upgr

LHC Design, R&D Proto Constru

Kick-off meeting: 11th Nov. 2013 (Daresbury)

http://cern.ch/hilumilhc


















The HL-LHC Project



- New IR-quads Nb₃Sn (inner triplets)
- New 11 T Nb₃Sn (short) dipoles
- Collimation upgrade
- Cryogenics upgrade
- Crab Cavities
- Cold powering
- Machine protection
- •

Major intervention on more than 1.2 km of the LHC Project leadership: L. Rossi and O. Brüning


Squeezing the beams: High Field SC Magnets

Quads for the inner triplet Decision 2012 for low-β quads Aperture Ø 150 mm – 140 T/m (B_{peak} ≈12.3 T)

(LHC: 8 T, 70 mm)

More focus strength, β^* as low as 15 cm (55 cm in LHC) thanks to ATS (Achromatic Telescopic Squeeze) optics

In some scheme even β^* down to 7.5 cm are considered




- Dipoles 11 T for LS2
- Dipoles for beam recombination/separation capable of 6-8 T with 150-180 mm aperture (LHC: 1.8 T, 70 mm)

LQS of LARP

Courtesy: G. Ambrosio FNAL and G. Sabbi , LBNL










LQS02: 198 T/m at 4.6 K 150 A/s 208 T/m at 1.9 K 150 A/s limited by one coil LQS03: 208 T/m at 4.6 K 210 T/m at 1.9 K 1st quench: 86% s.s. limit

Setting up International collaboration


Baseline layout of HL-LHC IR region



with national laboratories but also involving industrial firms

Crab Cavities, Increase "Head on"


Aim: reduce the effect of the crossing angle



RF-Dipole Nb prototype

4-rod in SM18 for RF


New crossing strategy under study to soften the pile-up density: some new schemas have interesting potential as "crab-kissing", to be discussed with all experiments




- 3 proto types available
- · Cavity tests are on-going
- Test with beam in SPS foreseen in 2015-2016
- Beam test in LHC foreseen in 2017



R2E: Removal of Power Converter (200kA-5 kV SC cable, 100 m height)








(or other HTS)

7 × 14 kA, 7 × 3 kA and 8 × 0.6 kA cables – Itot~120 kA @ 30 K

Also DFBs (current lead boxes) removed to surface Final solution to R2E problem – in some points Make room for shielding un-movable electronics Make the maintenance and application of ALARA principle much easier and effective




Luminosity Levelling, a key to success



- Obtain about 3 4 fb⁻¹/day (40% stable beams)
- About 250 to 300 fb⁻¹/year

- High peak luminosity
- Minimize pile-up in experiments and provide "constant" luminosity



Baseline parameters of HL for reaching 250 -300 fb⁻¹/year

25 ns is the option

However:

50 ns should be kept as alive and possible because we DO NOT have enough experience on the actual limit (e-clouds, I_{beam})

Continuous global optimisation with LIU

	25 ns	50 ns
# Bunches	2808	1404
p/bunch [10 ¹¹]	2.0 (1.01 A)	3.3 (0.83 A)
ϵ_{L} [eV.s]	2.5	2.5
σ_{z} [Cm]	7.5	7.5
$\sigma_{\delta p/p}$ [10 ⁻³]	0.1	0.1
$\gamma ε_{x,y}$ [μm]	2.5	3.0
β^* [cm] (baseline)	15	15
X-angle [μrad]	590 (12.5 σ)	590 (11.4 σ)
Loss factor	0.30	0.33
Peak lumi [10 ³⁴]	6.0	7.4
Virtual lumi [10 ³⁴]	20.0	22.7
T _{leveling} [h] @ 5E34	7.8	6.8
#Pile up @5E34	123	247

LHC roadmap: schedule beyond LS1

LS2 starting in 2018 (July)

=> 18 months + 3 months BC


LS3 LHC: starting in 2023

=> 30 months + 3 months BC

Injectors: in 2024

=> 13 months + 3 months BC





(Extended) Year End Technical Stop: (E)YETS

3'000 fb⁻¹



