



High-Power RF Test Areas: Design & Planning Progress of the CERN Klystron Test Area

CLIC WORKSHOP 2008

- 1. Objectives
- 2. Layout
- 3. Modulator purchase status
- 4. SLED2 Pulse compressor
- 5. BOC Pulse compressor
- 6. Milestones and deliverables

lrfu

saclay

lrfu	Objectives
œ	
saclay	Objectives: 1) Collaborate with CERN for the development and construction of a 12 GHz Klystron based Test Stand at CERN
	2) Get an experience on critical components for a future additional test stand at CEA Saclay in the SYNERGIUM accelerator test area (352 MHz, 704 MHz and 1.3 GHz power sources already exist)


CEA Participation to the CERN Test Stand:


- 1. High voltage modulator
 - Procurement, installation and tests with a 12 GHz klystron
- 2. RF Pulse Compressor

- Design, fabrication and installation

- 3. RF Components
 - Procurements of loads or dir. couplers

In the framework of exceptional contribution of France to CERN





o Technical specification and commercial documents submitted to the 3 candidates

o 45 days of delay for technical and commercial answer

- 3) Choice of the company
- 4) Adjudication of the contract

We miss now the 12 GHz klystron characteristics to finalize the modulator technical specification (perveance, gun mechanical configuration, nb of power supplies...)





saPcrediminary specification:

- Pulse repetition rate = 50 Hz but with an indication from the candidate if it is possible to provide a 100 Hz system
- □ Peak voltage = 460 kV, Peak current = 310 A Pulse length = 1.5 µs (flat top), 2.3 µs (at FWHM).
- □ Scope of the delivery:
 - High voltage pulsed power supply, auxiliary power supply (klystron focus magnet, filament, ion pump), high voltage oil tank, X-ray shielding, control-command system
- □ Scope of the services:
 - Fabrication of the system, acceptance tests at factory, installation and acceptance tests on-site with a 12 GHz klystron from SLAC (delivered by CERN).

Options:

- Option 1 realization of a second modulator with the same specification (for CEA Saclay Test Stand)
- Option 2 One additional year of maintenance

Delay : 12 months from the date of contract adjudication \rightarrow may become the critical path of the schedule

Again, we need the 12 GHz klystron characteristics to be able to start the 2nd phase of modulator call for tender

saclay

Pulse compressor specifications



Preliminary specifications

Parameters	Values	units
Frequency	11.9942	GHz
Multiplication factor	2.5 min	-
Input power	50 min	MW
Output power	150 min	MW
Input pulse length	1.5	μs
Output pulse length	300	ns
Vacuum level	1.10 ⁻⁸ max	mbar

Complementary specifications to be discussed and defined

- ➤ Bandwidth
- > Time to reach the nominal vacuum level
- > RF pulse amplitude ripple
- ➢ RF pulse phase ripple
- Pulse to pulse stability (amplitude)
- Pulse to pulse stability (phase)
- ➤ Thermal stability
- Cooling circuit
- ➢ RF leakage
- X-ray radiation

- Ability to vary the pulse amplitude
- Ability to vary the pulse length
- > Ability to vary the slope

In order to study different philosophies of conditioning

lrfu


saclay

SLED2: Pulse waveform after compression



\succ Propagation of the TE₀₁ mode

Input PC power amplitude (MW)



$$L = \frac{T_d \cdot C^2}{2\omega} \sqrt{\omega^2 \mu \varepsilon - \frac{p'_{01}^2}{a^2}}$$


L: Length of the delay line


 T_d : Time delay = 2L/v_a = length of output compressed pulse

- C : Light velocity
- $\omega = 2\pi F$ with F operating frequency

 p'_{01} : 1st root of J'_0 the derivative of J_0 the bessel function of kind p'₀₁ = 3.832

a : circular waveguide diameter





SLED2 at SLAC




saclay

lrfu

SLED-II concept was already demonstrated with NLCTA operation and runs routinely for high gradient research




S. Tantawi et al. Results:




Recommendations from SLAC for our system are welcome (vacuum, tolerances for fabrication, mechanical support and alignment...)

BUT: installation in CTF3 buildings may be problematic and cost could be high

 \rightarrow Alternative solution: X-band Barrel Open Cavity (BOC)







> Other modes will be studied: $Q_0 = 200000$ with a=130 mm, ...

- Simplification of the cavity profil
 - Optimisation of H and e for a given inner radius a...

Η






lrfu


œ

Milestones and deliverables



saclay 1. High voltage modulator

 Participation in the klystron design review at SLAC 	Oct. 2008			
 Tender for modulator purchase 	Nov. 2008			
 Choice of the supplier in collaboration with CERN 	Jan. 2009			
 Modulator production follow-up 	Feb 2009 to Feb 2010			
 Delivery of the modulator to CERN, installation 				
and high power tests with a SLAC klystron	Feb. 2010			
2. Pulse compressor				
 Preliminary Design Review : decision between SLED2 and BOC 	July 2009			
 Delivery of the Pulse Compressor to CERN, installation and high 				
power tests with a SLAC klystron	Feb 2010			
3. RF Components				
 Participation in 12 GHz component review at CERN 	Oct. 2008			
 Participation in component testing at SLAC 	Nov. 2009			
 High-power testing at CERN 	Feb. to June 2010			



> Interesting and challenging program with significant R&D effort

➢ We are waiting for the klystron characteristics in order to finalize the modulator technical specifications and continue the call for tender which is planed in Nov. 08 for the end phase

> Design studies have started for Pulse Compressor, with SLED2 as baseline and BOC as option \rightarrow decision in July 2009

Preliminary Design Study started with Thales ED (S. Sierra) for the study and realization of an additional test stand at CEA Saclay (except the klystron): delivery in Nov. 08

Acknowledgments for preliminary discussions and work:

G. Mcmonagle, K.M. Schirm, I. Syratchev

Thank you for your attention