



**High  
Luminosity  
LHC**

# Civil Engineering :


# Latest Layouts and Key Challenges

**John Osborne GS/SE/FAS on behalf of Civil Engineering WP 17.1**

5<sup>th</sup> Joint HiLumi LHC-LARP Annual Meeting : 27 October 2015


- ***Latest Layouts for civil engineering works :***
  - LHC Point 1 ATLAS
  - LHC Point 5 CMS
  - Proposed contract strategy and planning for civil works
  
- ***Key challenges and lessons learnt from LHC civil works :***
  - Technical (unforeseen ground conditions, vibration impact on LHC, water ingress)
  - Environmental (rock disposal, noise)
  - Planning (Delay in Bld permits, vibration, revised LS2 schedule, installation windows for other CERN contractors)

# Underground works at LHC Point 1 & 5




# Underground works at Point 5


Emergency escape tunnel option



# Vertical cores will be drilled down into LHC




# Proposed site Boundary enlargement for civil works : Point 5 CMS



# Surface Works at Point 5 CMS




# Proposed site Boundary enlargement for civil works : Point 1 ATLAS










# Surface Works at LHC Point 1 ATLAS (1)






# More detailed civil drawings are being prepared for design tenders



# Proposed civil engineering contract strategy

- Packages 2 :**
- 2a : Architect contract for building permit submission (F)
  - 2b : Consultants for detailed design of underground and surface
  - 2c : Contractor for underground and surface works




- Packages 1 :**
- 1a : Architect contract for building permit submission (CH)
  - 1b : Consultants for detailed design of underground and surface
  - 1c : Contractor for underground and surface works



# The main 'vibration' activities are driving the civil engineering planning

Results from Dr Hiller's (Arup) studies - Vibration from tunnelling



0.2 mm/s  
 $2 \times 10^{-4}$  m/s  
 200  $\mu$ m/s



Roadheaders will be used for excavation




**At 45m, tunnelling vibration would give ~200  $\mu$ m/s peak**

More testing planned with EN/MME

# Proposed civil engineering planning

HL-LHC schedule for LHC P1 and LHC P5



Civil engineering consultancy services contracts

Construction contracts

\*Civil engineering only (fit-out with services and equipment occurs after these completion dates)

John Osborne GS/SE/FAS




- ***Key challenges and lessons learnt from LHC civil works :***


- Technical (e.g. unforeseen ground conditions, vibration impact on LHC, water ingress)
- Environmental (e.g. rock disposal, noise)
- Planning (Delay in Bld permit, vibration, revised LS2 schedule, installation windows for other CERN contractors)

# Technical Challenges : Unexpected ground conditions

Point 5 CMS  
geological profile  
is complex




“Typical” LHC  
geological profile





# Technical Challenges : CMS ground freezing : 1998-2000



Ground Freezing for shaft excavation





**Point 5 -Excavation commencement of PM54 shaft - July 09, 1999 - CERN ST-CE**












Higher than expected groundwater velocities between shafts

# For HL shaft at CMS we will study Diaphragm Walls

Panels constructed in 'hit & miss' pattern





# Good Site Investigation records are essential



Test drilling for new shaft at LHC Point 5 CMS


# Environmental Challenges : Rock disposal

All LHC rock was used for landscaping "on-site"

LHC access road for CE works




# Environmental Challenges : Noise disturbance



Noise barriers  
for LHC CMS  
civil works

# Planning (Delay in Bld permits, vibration, revised LS2 schedule, installation windows for other CERN contractors)



LHC AS-BUILT CIVIL ENGINEERING PLANNING

# Planning challenges : Intervention windows for 'other' contractors



Precast Concrete lift modules in shaft

Metallic staircase in shaft for services





# Thank you for your attention

John Osborne GS/SE/FAS on behalf of Civil Engineering WP 17.1

5<sup>th</sup> Joint HiLumi LHC-LARP Annual Meeting : 27 October 2015



# HL-LHC at Pt.5: SURFACE BUILDINGS (hypothetical surface arrangement)




**TRANSPORT SIDE, WITH NEW SHAFT**

Shaft positions have moved many times during 2015

# Shaft positions have moved many times during 2015

## HL-LHC: SURFACE BUILDINGS (Underground Option). **New layout proposition**

### SHAFT OUTSIDE LHC RING




### Few considerations..

- Worksite Access
- New buildings and related area are close to the CESSY Village (Environmental Impact ?);
- The expansion area identified is in an open field, within CERN domaine, partially used as landfill in the past;
- Soil level is higher compared to the average CMS site level;
- New fenced area (~10'000m<sup>2</sup>) increases by ~23% the current perimeter.



# LHC PROJECT

# UNDERGROUND WORKS



TS-CE  
2005

Existing Structures  
LHC Project Structures



**Peak particle velocity** refers to the maximum speed of a particular **particle** as it oscillates about a point of equilibrium that is moved by a passing wave. It is a term used to describe vibration, or elastic movement, resulting from excitation by seismic energy as it passes a particular point.

## Scope of work – Task 1: Roadheader data

### Task 1: Roadheader Vibration Support

- Investigate roadheader suppliers
- Case studies
- Potential vibrations and impacts on the LHC from the HL-LHC tunnelling works

*Nota:* need to know understand tolerable limits along the LHC.

$$PPV = 2 * \pi * f * A$$

With PPV = Zero-to-Peak, or Peak Particle Velocity (Units: m/sec, mm/sec)

f = Frequency (Units: Hertz)

A = Zero-to-Peak, or Peak Displacement (Units: m, mm)

i.e. for 1  $\mu$ m:

| Frequency<br>Hz | Amplitude<br>$\mu$ m | PPV<br>mm/s |
|-----------------|----------------------|-------------|
| 50              | 0.6                  | 0.19        |
| 50              | 1                    | 0.31        |
| 100             | 1                    | 0.63        |
| 150             | 1                    | 0.94        |
| 200             | 1                    | 1.26        |

- 3) Acceptable amplitude will vary according to the time scale:
- Long time scale (weeks/months):  
few 10th of mm
  - Time scale < hours (based on present mode of operation of the machine without orbit feedback in stable beams):  
well below 1  $\mu$ m (at the triplet)
  - up to a few hundred Hz:  
1  $\mu$ m (at the triplet)  
in order to avoid visible effects on luminosity and losses (emittance blow-up effect to be studied)
  - kHz range:  
<1 nm (at the triplet)  
likely pessimistic, but dependent on exact frequency range and spectrum (frequency spectrum could overlap with betatron sidebands) => emittance growth



14

ARUP