



# Communication Services Projects & Services During LS2

F. Chapron IT/CS

29th and 30th of September 2015







# Agenda



# **Projects**

- Technical Network projects
- Telecom projects

## IT services during LS2

- Networking
- VDSL Wi-Fi network
- TETRA services
- Mobile services



CERN IT Department CH-1211 Genève 23 Switzerland www.cern.ch/it





# IT CS Projects for LS2

CERN IT Department CH-1211 Genève 23 Switzerland www.cern.ch/it





## Datacentre routers hardware upgrade



- Objective:
  - replace the old router hardware
  - This concerns ~20 routers
- Type of intervention:
  - Hardware upgrade
- <u>Impacted locations:</u>
  - Computer Centre and Wigner
- Impact on users:
  - Thanks to the network design, no service disruption is expected, but there will be no service redundancy during an intervention
- Impact on service if not done or postponed:
  - This could lead to higher outage rates, impossibilities to repair for hardware out of warranty/discontinued
  - Network outages impact accelerator operation
- Proposed period for implementation:
  - **2019-2020**
- <u>Estimated duration:</u>
  - 1.5 years
- External resources:
  - To be managed by IT-CS










# Move of redundant routers to the New Network Hub



### • Objective:

- Implement spatial redundancy for core networking
- This concerns ~10 routers
- Type of intervention: hardware relocation
- Impacted locations:
  - Computer Centre and new network hub in Prevessin
- Impact on users:
  - Thanks to the network design, no service disruption is expected, but there will be no service redundancy during an intervention
- <u>Impact on service if not done or postponed:</u>
  - In case of disaster in CC, the CERN network could be unavailable for many days or even weeks
  - Network outages impact accelerator operation
- Proposed period for implementation:
  - 2019 (depend on new hub availability)
- Estimated duration:
  - 6 months
- External resources:
  - EN/EL: for power, fibres, CV, etc. (requests already being discussed)









# TN routers hardware upgrade



### Objective:

- replace the old router hardware
- This concerns ~30 routers
- Type of intervention:
  - Hardware upgrade
- Impacted locations:
  - All TN starpoints
- Impact on users:
  - Short service disruptions
- Impact on service if not done or postponed:
  - This could lead to higher outage rates, impossibilities to repair for hardware out of warranty/discontinued
  - Network outages impact accelerator operation
- Proposed period for implementation:
  - **2019**
- Estimated duration:
  - 1 year
- External resources:
  - BE budget contribution (HW and manpower)
  - EN/EL (if redundant power supply...)

10 GigaBits Links LHC Area

Topology of 10 GigaBits Technical Network







## Experiment routers hardware upgrade



### Objective:

- replace the old router hardware
- This concerns ~30 routers
- Type of intervention:
  - Hardware upgrade
- Impacted locations:
  - ALICE, ATLAS, CMS, NA62
- <u>Impact on users:</u>
  - Short service disruptions
- Impact on service if not done or postponed:
  - This could lead to higher outage rates, impossibilities to repair for hardware out of warranty/discountinued
  - Network outages impact accelerator operation
- Proposed period for implementation:
  - 2019
- Estimated duration:
  - 1 year
- External resources:
  - Experiment budget contribution (HW and manpower)
  - EN/EL (if redundant power supply...)









# Replacement of HP3400 and HP3500 in TN (and GPN)



- Objective:
  - replace the old switches hardware
  - This concerns ~30 switches
- Type of intervention:
  - Upgrade
- Impacted locations:
  - CCC and CC (but be careful with service dependencies)
- Impact on users:
  - Users attached to the replaced switches will experience a few seconds of network disruption
- Impact on service if not done or postponed:
  - This could lead to higher outage rates, impossibilities to repair for hardware out of warranty/discontinued
  - Network outages impact accelerator operation
- Proposed period for implementation:
  - **2019**
- Estimated duration:
  - 3 months
- External resources:
  - BE budget contribution (HW and manpower)
  - EN/EL (if redundant power supply...)










### Deployment of CS servers in TN



- Objective:
  - Replace the old server hardware for DNS, DHCP, NTP
- Type of intervention:
  - Hardware upgrade
- Impacted locations:
  - Computer centre and CCC
- Impact on users:
  - In principle, none.
- Impact on service if not done or postponed:
  - This could lead to higher outage rates, impossibilities to repair for hardware out of warranty/discontinued
  - Network outages impact accelerator operation
- Proposed period for implementation:
  - **2019**
- Estimated duration:
  - 4 months
- External resources:
  - IT-CS is managing it







# PABX replacement and downsizing



### Objective:

- Enable cost-effective replacement of the 20+ year old telephone exchange.
- Install simple IP-to-Analog gateways for services that cannot be phased out, notably the red phones.
- <u>Type of intervention:</u> equipment replacement

### Impacted locations:

- LHC and underground experimental caverns
- Impact on users:
  - Red phones unavailable (voice) in specific sectors for periods of up to 1 hour
- Impact on service if not done or postponed:
  - This could lead to higher outage rates, impossibilities to repair for hardware out of warranty/discontinued
  - Expensive for CERN to operate
- Proposed period for implementation:
  - Beginning of LS2
- Estimated duration:
  - 6 Months
- External resources:
  - No need, IT-CS will manage this internally









Switzerland


www.cern.ch/it

## Adding a new Leaky Feeder cable (LF)



#### Objective:

- Ease the replacement of the existing, degraded, LF cable during LS3
- Ensure redundancy for radio and mobile services beyond LS2
- Increase bandwidth for mobile data services
- Type of intervention: consolidation
- Impacted locations:
  - LHC and its experiments, all injector chain and experiments...
  - 50+ km of cable to deploy
- Impact on users:
  - Radio (TETRA) and mobile services (2G/3G/4G) would be maintained
    - Sections of tunnels inaccessible during LF installation
- Impact on service if not done or postponed:
  - Impossibility to repair damage LF cable
  - Absence of Radio (TETRA) and mobile services (2G/3G/4G) in "large" sections
- <u>Proposed period for implementation:</u>
  - During LS2, with potential for preparatory works during EYETS
  - Work to be scheduled to fit within LS planning
- Estimated duration:
  - All LS2
- <u>External resources:</u>
  - Extensive need of EN/EL resources and integration team
  - Budget is missing for now (~4 MCHF; more if higher radiation resistance required)















# IT CS Services during LS2 (and now...)







# The Technical Network (TN)



- Service definition:
  - High speed and reliable fixed network connectivity for accelerator control
  - Protected from external access
  - 10Mbps / 100Mbps / 1Gbps connection
  - Available across almost all accelerator and experimental infrastructure provided there are UTP plugs (must be less than 90 meters from a starpoint)
    - Network plug locations & starpoints are located in the GIS portal
  - Wi-Fi not allowed on TN network
- Situation :
  - The service is globally maintained during LS2 (refer to previous slides)
  - Locations of outlets and starpoints in the GIS portal (IT\_Outlets + IT\_StarPoint)
    - https://gis.cern.ch/gisportal/IT\_Equipment.htm
- Constraints
  - Network extensions (e.g. new network plugs or new starpoints) take several weeks to be implemented

- Network plugs are 90 meters max from starpoints

Contact name in IT/CS: John Shade

### **Advantages/Drawbacks:**

- +Operated by CERN
- +Fully operational
- +High data transfer
- +Low latency
- + Permanent and reliable solution







# **VDSL & Wi-Fi inside the LHC tunnel**



### Service definition:

- VDSL: Very high bit rate Digital Subscriber Line (Similar to your ADSL line at Home)
- Plugs available every 100m in LHC tunnel connected to GPN(\*)
- MAX ~20Mbps full-duplex (upload and download)
- VDSL-Wi-Fi Access point: coverage <40 meters from the plug</li>
  - 802.11bg (2.4GHz) Max <u>22Mbps</u> half-duplex shared
  - Available from the Telecom Lab
  - Installed by the users
  - Must be removed during the run

### Situation :

- Wi-Fi coverage of LHC during LS2 not planned.
- Switches out of warranty in 2017
- Coverage information can be found in the GIS portal
  - https://gis.cern.ch/gisportal/IT\_Equipment.htm

### Constraints:

- Need for power plug around the working location
- Not convenient to install (on the cable tray over the LHC)
- Contact name in IT/CS: John Shade

Advantages/Drawbacks: - Only in LHC

- +Operated by CERN
- +Fully operational
- +Medium data transfer
- **+Low latency**

- Access point managed by the user
- Difficult physical access to VDSL plugs
- Subject to power cuts (maintenance)

(\*) **GPN** = General purpose network





# Radio services: TETRA

CERN**| T**Department

- Service definition
  - TETRA (Terrestrial Trunked Radio) is a secured radio network
  - In parallel, allow French and Swiss fire brigades to intervene in CERN accelerator complex with their own radio device
- Key features:
  - Almost full outdoor/indoor coverage
  - High level of reliability and availability (all active equipment are on UPS)
  - SDS messages (like SMS) 140 characters maximum/message
  - Outdoor and Indoor geo-localization
    - Indoor localiation is not 100% guaranted (beacons are damaged in "high" radiation areas)
    - Indoor localization is not availbale in surface buildings
  - Lone worker protection

 Can be used as a safety device provided that your safety manager (DSO, GLIMOS, GL, etc.) authorized its use for the planned work


- Situation:
  - Fully operational
    - ILS yet to be deployed in CMS/ATLAS/ALICE
  - Coverage will be put in the GIS portal (IT\_beacons + Mobile\_coverage)
    - https://gis.cern.ch/gisportal/IT\_Equipment.htm
- Contact name in IT/CS: Aurélie Pascal

### **Advantages/Drawbacks:**

- +Fully operated by CERN
- +Designed for safety
- +Infrastructure costs covered by CERN
- +Group communications
- +Outdoor & indoor geo-localization

- Very Poor performances for data transfers
- Specific and expensive terminals
- Available only on CERN "region"











Switzerland

www.cern.ch/it

# Wi-Fi in technical areas



- Service definition:
  - Access to CERN General purpose network only!
  - 802.11n from 120Mbps to 260Mbps Half-duplex Shared
  - Recommended max 25 stations per cell
  - Difficulty to deal with multi-path environment such as underground, Antennas with spatial diversity, leaky feeder or MIMO system are required
- Situation
  - ~ 40 Access Points in the UA/UJ/UL
  - Extensions are limited: network outlets not available everywhere
- Contact name in IT/CS: John Shade

### **Advantages/Drawbacks:**

- +Operated by CERN
- +Fully operational (where available)
- +No need for special terminals
- +High data transfer
- **+Low latency**

- Expensive installation
- Limited coverage





# Mobile Services: 2G/3G/4G technologies



- Service definition:
  - Available almost everywhere at CERN, both indoors and outdoors
  - Voice traffic: Huge capacity...
  - Messaging: SMS/MMS
  - Data transfer allows access to Internet OR CERN GPN through a mobile device (phone or USB dongle):
    - No extra cost when on the Swisscom network
    - Maximum theoretical data transfer rate :
      - > 150 Mbits/s in LHC pits
      - 40 Mbit/s elsewhere (tunnels, injectors, experiments,...)
      - Latency : ~10ms
      - More than adequate for real time Video calls
    - Smartphones (Samsung) are available at CERN stores
  - We strongly encourage the use of mobile data services rather than Wi-Fi in the accelerators and in experimental areas
    - Special tests can be done on-demand if needed
- Situation:
  - Fully operational
  - Use this service in priority for data exchange from underground
  - If subcontractors => promote CERN subscriptions to avoid paying when calling them!
- Contact name in IT/CS: Rodrigo Sierra

### **Advantages/Drawbacks:**

- +Infrastructure costs covered by CERN
- +No extra costs when used in Switzerland
- +Fully operational
- +No need for special terminals

- Operated by Swisscom







# What is most appropriated for your communications?



|                                 | TN        | TETRA                         | Wi-Fi(*)  | Wi-Fi +<br>VDSL(**) | 2G/3G/4G  |
|---------------------------------|-----------|-------------------------------|-----------|---------------------|-----------|
| Safety                          | No        | Yes<br>(with DSO<br>approval) | No        | No                  | No        |
| Reliability                     | Excellent | Excellent                     | Excellent | Excellent           | good      |
| Data rate                       | Excellent | Very limited                  | Excellent | Good                | Excellent |
| Latency<br>(is real time ok?)   | Excellent | N.A.                          | Excellent | Excellent Excellent |           |
| Costs (from user point of view) | Expensive | Terminals                     | Expensive | Access<br>Point     | Low       |





<sup>(\*)</sup>There is no Wi-Fi on the TN network

<sup>(\*\*)</sup> Available only in LHC, and again no Wi-Fi on TN network



# Summary of network services in CERN accelerator and experimental areas



|           |  | Fixed Serv.          | Wireless Serives |                   |                                       |                 |   |  |
|-----------|--|----------------------|------------------|-------------------|---------------------------------------|-----------------|---|--|
|           |  |                      |                  | Mobile (2G/3G/4G) |                                       | TETRA           |   |  |
|           |  | Technical<br>Network | Wi-Fi            | Standard<br>Coms. | Data<br>UMTS / LTE                    | Safety<br>Coms. | Indoor<br>Localisation                    |  |
| ГНС       | Tunnel   |                      | With KIT         |                   |                                       |                 |   |  |
|           | Experiments  |                      |                  |                   |                                       |                 |   |  |
|           | REs  |                      |                  |                   |                                       |                 |   |  |
|           | UAs, UJs, USs  |                      |                  |                   |                                       |                 |   |  |
| Injectors | PSB  |                      |                  |                   |                                       |                 |   |  |
|           | PS, PSB  |                      |                  |                   |                                       | Partial         |   |  |
|           | SPS  |                      | ARCH ME          |                   |                                       |                 |   |  |
|           | LINAC4   |                      | With KIT         |                   |                                       |                 |   |  |
|           | LINAC II, III<br>Ti8-Ti2   |                      |                  |                   |                                       |                 |   |  |
|           | TT2-TT10-TT40-TT41-TT81-TT82-<br>TT83-TT84-TT85-TDC85                |                      |                  |                   |                                       |                 | Partial (not<br>in TT8x of<br>North area) |  |
| Exp.      | AD   |                      | Hall             |                   |                                       |                 | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,   |  |
|           | Isolde   |                      |                  |                   |                                       |                 |   |  |
|           | ECN3   |                      |                  |                   | Partial (no LTE)                      |                 |   |  |
|           | SM18  North Hall, N_TOF, DIRAC, CFT3,  2010, Irrad, Charm, East area |                      |                  |                   |                                       |                 |   |  |
|           | ISRs   |                      |                  |                   |                                       | Partial         |   |  |
|           | Fullly completed Will be completed                                   |                      |                  | Wi-Fi:            | Up to 1Gbps Up to 240 Mbps or 80 Mbps |                 |   |  |
|           | Fully completed but local coverage                                   |                      |                  |                   | Up to DL:7Mbps / UL: 1Mbps            |                 |   |  |
|           | ILS beacon functioning not guaranteed                                |                      |                  | 4G:               | Up to DL: 40Mbps / UL: 14Mpbs         |                 |   |  |

CERN IT Department CH-1211 Genève 23 Switzerland www.cern.ch/it







# **THANKS**

Questions?



