

## WA104 Status of welding development

- Stiffening U-Frames
  - Assembly tooling
  - Welding development
  - Final Corner design
- Corner assembly test piece
- Welding qualifications



## **U-frames** Assembly tooling




#### Design of a specific tooling

- To ensure an appropriate positioning and clamping of the parts in order to achieve the thigh tolerances required
- To allow the welding in flat position which is mandatory to achieve the quality level required


Delivery date foreseen: end October


## U-frames Corner design



### **U-frames**

### Corner design - Welding development











Base material: 6082 T6

Filler metal: 5556A

**Process:** MIG

Number of runs: ≈ 12

**Backing support:** No

Shrinkage: ≈ 3.5 mm

Quality level achieve: level B (stringent) according to ISO 10042


Next steps:


Design of the run-in & run-out plates

Tensile test

### **U-frames**

### Corner design - Welding development






TIG **Process:** 

Number of runs: ≈ 3


Backing support: No

Quality level achieve: X-Ray to be done


Length of the weld to be reduced by 10 mm each side to optimize the access (by facilitating the welding operation the risk of imperfections will be reduced)




## WA104 Corner assembly test piece




#### Welding tests in progress, 3 configurations will be tested






(1) STEP-G proposal

(2) & (3) CERN proposals (with and without gap)








# WA104 Welding qualifications

#### Welding Procedure Qualification (WPQ) & Welder Qualification (WQ)

- 3 WPQR will be carried out in the coming weeks (w43 & w44) with the external Body APAVE
- 4 welders will be qualified for each WPQ







# WA104 Next step

#### Welding tests on the "standard" configuration

Scrap parts needed from STEP-G

