




Crab Cavities Contribution from the U.S.

Leonardo Ristori
L2 Manager for Crab Cavities
U.S. HL-LHC Accelerator Upgrade Project

HL-LHC Collaboration Meeting
Paris, 14-16 November 2016



Outline

- Soft Landing for Prototypes Circulating in the U.S.
- Scope of U.S. Contribution for HL-LHC
 - A Fresh Start for Prototypes and Production
- Strategy for Fabrication and Qualification
- Schedules
- Facilities
- QA & Risk
- Conclusions

U.S. SPS Prototypes – Soft Landing


- None of the four U.S. SPS prototypes can be used in the SPS tunnel
 - Several CERN Certification Requirements could not be met within the framework of a U.S. SBIR grant. LARP requested the cavities to be handed off in parts to regain control of the process.



- Nevertheless, these 4 prototypes are providing valuable input for the production of HL-LHC DQW and RFD cavities
 - Completion of these 4 cavities is currently undertaken by Jlab/ODU/BNL
 - Final welding and cold tests will provide valuable input for HL-LHC production
- CERN is fabricating DQW prototypes for the SPS test, and will fabricate the production DQW cavities for HL-LHC installation
- A fresh start on solid ground was necessary also for the RFD cavities, this is undertaken by US LARP → soon to be known as HL-LHC AUP

U.S. Crab Cavities Scope for HL-LHC


- **Two Dressed and Tested RFD Crab Cavities (prototypes)**
- **Ten Dressed and Qualified RFD Crab Cavities (8 for tunnel + 2 spares)**
 - In order to qualify 10 cavities, a production of 12 cavities will be launched (assume 80% yield)



Bare RFD Cavity

Includes:

- Nb Cavity
- Brazed joints to SS flanges
- NbTi Adapter Rings




Jacketed RFD Cavity

(front wall removed to show internal components)

Includes:

- Bare Cavity
- Magnetic Shield
- Helium Tank



RF Ancillaries

Dressed RFD Cavity

Includes:

- Jacketed Cavity
- RF Ancillaries (H and V HOMs, RF Pick-up, tuner interface)


General Strategy – A Fresh Start

- The same model adopted for projects such as XFEL, LCLS-II, FRIB... will be followed.
 - Contracts managed by a laboratory, raw material inspected by laboratory, cavities built in industry (more in next slides) with heavy supervision, processing/testing in laboratory
 - The key aspect is: maximize direct control by the laboratory by placing direct contracts with industry
- Effort will be centralized at Fermilab
 - Leverage Fermilab SRF infrastructure and experience with other SRF cavity projects (ILC, LCLS-II, PIP-II, etc.)
 - All contracts (with industry and with other laboratories) will be managed through Fermilab procurement

Cavity Fabrication Strategy – Maximize Success

- Phases of Fabrication contracts:
 - Evaluate proposals and award (2, ideally 3) contracts only to suppliers meeting minimum requirements (**extensive and successful SRF experience**, existence of quality assurance system, acceptable proposal,....)
 - Fund initial development of representative samples for electron-beam welded joints of RFD cavity (qualification phase)
 - Down-select (1, ideally 2) based on quality of samples, quality of documentation, communications, and adherence to promised schedule
 - (CERN input is key in this phase, especially regarding quality assurance)
 - Fund fabrication of 1 cavity at each of 2 suppliers (ideal), or 2 cavities at one supplier.

RFD Prototypes Manufacturing Flow Plan




Although these cavities are considered HL-LHC prototypes, if the shipment can be anticipated, there would be an opportunity for installation in SPS (huge gain).

RFD HL-LHC Prototype Schedule

Opportunity to save time

FY17 FY18 FY19 FY20



Note that U.S. Fiscal Year starts Oct. 1st

27 March 2020




logo area

RFD HL-LHC Series Production

- To be funded entirely by the HL-LHC Accelerator Upgrade Project (AUP), an approved (CD-0) DOE 413.3b project with a Total Project Cost (TPC) budget of \$200M (magnets + cavities).
- Vendor performance risk mitigated by prior vendor qualification steps and successful delivery of HL-LHC RFD bare and jacketed prototypes.
 - Same suppliers as prototypes
- Bare cavity production starts several months after HL-LHC RFD prototypes completion to allow feedback into final design.
- Assumptions on cavity ultimate yield (80%) and reprocessing rate (40%) included in project baseline plan.
 - 12 cavities will be manufactured to aim at qualification and shipment of 10 (8 + 2 spare)
- 8 RFD dressed cavities delivered to CERN by June-2023
 - 2 Spares to follow July 2023
 - This is the base schedule with no schedule contingency (float) added

RFD Production Manufacturing Flow Plan



Quality Assurance

- U.S. RFD HL-LHC Cavity Deliverables will comply with CERN QA requirements
 - “Items” Baseline documentation in EDMS
 - “Assets” manufacturing data entered in MTF during manufacturing processes
 - Based on agreement (with WPL and WPE) of the “Manufacturing and Inspection Plan” (MIP), which includes major steps, associated procedures, and QC measurements

EDMS



MIP

HL-LHC: Quality
Manufacturing and Inspection Plan

Project HL-LHC Supplier CERN [L-MSC-LMP] Item Eq. Code: Asset Code: (SAC Part Identifier)

Validated by N. Serrano Approved by R. Serrano Date: 02/04/2017

No	ACTIVITY / OPERATION	APPL. STANDARDS / DOCUMENTS / APPLICABLES	REL. DOC.	PRESCRIPTION / CONTRÔLE				NOTES / COMMENTAIRES	
				SUPPLIER / CONTRÔLE	CLIENT / VÉRIFICATION	3 rd PARTY / SURVEILLANCE	INSPECTION REPORT / SUPPORT / SUPPORT / SUPPORT		
			Code	Signature/Date	Code	Signature/Date	Code	Signature/Date	REV. DOC.
1	OPÉRATIONS DU CÂBLE								
1.1	Enlèvement du câble nu	Spécification du câble SP-XXXXXX	II		II				Form de suivi RF-XXXXXX
1.2	Isolation du câble	Spécification de l'isolation SP-XXXXXX	II		II				Form de suivi RF-XXXXXX
2	RÉCEPTION DES COMPOSANTS								
2.1	Inspection comparative des bobines	Spécification SP-XXXXXX	I/R		I/R				Form de suivi RF-XXXXXX
3	MONTAGE								
3.1	Mise en contact	Procédure de mise en contact SP-XXXXXX	Rev. 2.0		II				Form de suivi RF-XXXXXX
3.2	Bobinage couche interne	Procédure de bobinage SP-XXXXXX	Rev. 3.0		N				Form de suivi RF-XXXXXX

Page 1 of 3 Template EDMS No. 1528033

MTF

Equipment Identifier: **HCMQXFC013-FL000001**
Other Identifier: None
Description: Bare Coil

View Main Info Equipment Data Manufacturing Operation Documents History Help

Actions: [Edit](#) | [View summary](#)

Physical

Manufacturer: FERMI-LAB
Resp. Technique: Manufacturing
Status: Manufacturing
Other Identifier:
Parent Equipment:
Parent Slot:
Location: Good MRC: M01

Safety

RIP Classification:

Comments

Design

Item in ARS: Bare Coil (ver.0)

Audit

Created on: 2015-05-18 by: PAALVARE
Last modified on: 2015-05-17 by: PAALVARE
EDMS owner: EDMS group



Risk Management Plan

- Risk Management Plan Document (US-HiLumi DocDB #89) describes procedures for main processes:
 - Plan Risk Management
 - Identify Risks
 - Perform Qualitative Risk Analysis
 - Perform Quantitative Risk Analysis
 - Plan Risk Responses
 - Monitor and Control Risks
- Risk mitigation actions are part of the project baseline (scope, schedule, and cost)

	Negligible impact	Low impact	Medium impact	High impact	Risk ID	Risk Owner	Risk Type	Risk Title	Risk Description	Detailed Risk Cause	Detailed Risk Effect	Initial Response Plan	Comments
Technical	• Quality not affected	• Quality slightly below the required standard	• Quality moderately below the required standard	• Quality significantly below the required standard, or • KPP in jeopardy									
Cost													
If Project TPC < 100M\$	• 0.05% of TPC	• 0.05% – 0.5% of TPC	• 0.5% – 5% of TPC	• > 5% of TPC, or • Lack of funds halts Project									
If Project TPC > 100M\$	• < 50k\$	• 50k\$ – 500k\$	• 500k\$ – 5 M\$, or	• > 5M\$, or • Lack of funds halts Project									
Schedule													
• No schedule impact	• Critical path change of < 2 months, or • Tier-4 milestone (Project -owned) moves by > 1 month	• Crit 2-6 • Tier (FP mo											

Probability		Negligible impact	Low impact	Medium impact	High impact
Very High	64 - 100%	No rank	Medium rank	High rank	High rank
High	39 - 64%	No rank	Medium rank	High rank	High rank
Medium	21 - 39%	No rank	Low rank	Medium rank	High rank
Low	9 - 21%	No rank	Low rank	Medium rank	Medium rank
Very low	0 - 9%	No rank	Low rank	Low rank	Medium rank



Risk Mitigation Examples

- Cavity Vendor Performance: mitigated by funding type, vendor qualification-downselection process, and fabrication of cavity prototypes
- Technical Performance: assumes 12 dressed cavities will have to be fabricated to produce 10 acceptable products (~ 80% yield). Reprocessing rate is assumed to be 40%.
- Other Risks and their response plan are being identified in the project Risk Registry

If during project execution the yield turns out higher than assumed and adequate contingency is earned back, additional RFD spares could be delivered to CERN

Conclusions

- The scope of the U.S. contribution for HL-LHC Crab Cavities has been agreed: 10 “dressed” RFD Cavities
 - Preliminary U.S. bottoms-up cost estimate shows this scope would fit within the U.S. HL-LHC Accelerator Upgrade Project total budget
 - Funding profile matching is in progress (needs coordination with Q1/Q3 magnet scope, the major U.S. contribution for HL-LHC)
- Construction of four U.S. RFD and DQW SPS prototypes will be completed by mid-2017, but these cavities are not expected to go into the SPS tunnel
 - Nonconformities within the framework of an SBIR-funded work
 - Provide useful experience and “lessons learned” for HL-LHC cavities
- The U.S. is planning to fabricate 2 RFD HL-LHC prototypes by mid-2020, funded by LARP and managed at Fermilab
 - Vendor qualification-downselection is fundamental aspect
- The U.S. is planning to fabricate 12 RFD HL-LHC series production and deliver 10 qualified cavities to CERN by mid-2023, funded by the approved DOE 413.3b project “HL-LHC Accelerator Upgrade” and managed at Fermilab