


Schedule update

- Bare Cavity Validation: 1 month (unchanged)
- Partially Dressed cavity: 1.05 months (was 4.5 wks)
- String Assembly: 3wks (was 1 month)
- Cryomodule test: 1.85 months minimum
 - Assumes LLRF tests in vertical cryostat



-
- **1-day Cleanroom tooling WG meeting**
 - Confirmed for 23rd August
 - **Handling interface for bare/partially dressed cavity**
 - **Expected this week**
 - **Cleanroom floor and services upgrade**
 - **Flooring ordered, other services under evaluation, and installation date to be TDD**
 - **Cabling of V3/V4 to start shortly**
 - **Preparation of M7 area: under study**