Thermosiphon project management and quality assurance



Presentation done by Elena Perez Rodriguez For further information contact elena.perez.rodriguez@cern.ch

• PROJECT MANAGEMENT



EVM Project management

 This project will follow the Earned Value Management (EVM) technique

Definition	 Conceptual design report
PBS	 Project breakdown structure Equipment coding convention
WBS & WU's	Work breakdown structureList of working units
RRM	Resource responsibility matrix
WUD	• Work units dictionary
Project coordination schedule	• Planning



Project Breakdown Structure

Piping Main pipes Small piping and manifold Tank Vessel Condenser Vacuum system Chiller Evaporator Control and instrumentation Electricity







Working Breakdown Structure

WU list = PBS + project management + installation

WBS Matrix : WU us tasks 94 tasks in this project Project management and integration

- I.I Project management
- I.2 Integration studies
- 2 Technical studies
- 2.1 Thermodinamical design
- 2.2 Mini-thermosiphon test
- 3 Piping
- 3.1 Main pipes
- 3.2 Small piping and manifold
- 4 Tank
- 4.1 Vessel
- 4.2 Condenser
- 5 Vacuum system
- 5.1 Vacuum system for tank
- 5.2 Vacuum system for distribution manifold
- 6 Chiller
- 6.1 Chiller
- 7 Evaporator
- 7.1 Dummy load
- 7.2 Cooling loops
- 8 Control and instrumentation
- 8.1 Instrumentation for data adquisition
- 8.2 Hardware
- 8.3 Software
- 9 Electricity
- 9.1 General
- 9.2 Signal cables
- 9.3 Power cables
- 10 Installation and commisioning
- 10.1 Infraestructures
- 10.2 Equipment
- 10.3 Commissioning
- II Operation
- II.I Data acquisition
- 11.2 Reporting




- RRM :WU's us Resources
- Defines the responsible of the work unit and also
 - X -> Execute the work
 - R -> Review the work done
 - I -> Must be informed
 - H -> Can provide help or tuitions
 - N -> Needed to have the work completed



Working Units Dictionary


- All the information is then collected in the WUD
 - Includes not only the activities and the responsible person but also the material and persons needed for each task and subtask.







Planning





Important milestones

- August
 - Safety commission approval of the project
 - Finished purchase of tank and condenser
- October
 - Mini thermosiphon test finished
 - Awarded contract for the chiller
 - Installation of the main piping finished
- December
 - Distribution manifold built
- March
 - Thermosiphon built
- April
 - Thermosiphon ready to run





• QUALITY MANAGEMENT



Workspace



Announcements

Thermosiphon cooling workshop INEW 30/06/2009 05:21 PM by Elena Perez Rodriguez The 6th of July will be the 1st thermosiphon cooling workshop. The link to the indico page is http://indico.cern.ch/conferenceDisplay.py?confId=61843

Add new announcement

Calendar

(More Events...)

02/07/2009 09:00 AM Weekly meeting 06/07/2009 09:00 AM Thermosiphon workshop **I** NEW 09/07/2009 09:00 AM Weekly meeting 16/07/2009 09:00 AM Weekly meeting 30/07/2009 09:00 AM Weekly meeting 06/08/2009 09:00 AM Weekly meeting 13/08/2009 09:00 AM Weekly meeting 20/08/2009 09:00 AM Weekly meeting 27/08/2009 09:00 AM Weekly meeting

EN/CV/Detector cooling thermosinhon project workspace > Shared Document

Links

Detector cooling webpage

EDMS folder for thermosiphon

http://indico.cern.ch/conferenceDisplay.py? confid=61843

Add new link

- Sharing working documents
 - Use the workspace
 - Includes a calendar, announcements and useful links !

https://espace.cern.ch/thermosiphon

Share	a document with the team by adding it to this document libra	ry.	
New	 Upload		View: All Documents
Туре	Name	Modified	Modified By
	Instrumentation - PI Diagram	11/06/2009 04:09 PM	Alexandre Moraux
	Piping integration	11/06/2009 03:42 PM	Elena Perez Rodriguez
	Planing and management	11/06/2009 03:20 PM	Elena Perez Rodriguez
	Quality management	11/06/2009 03:22 PM	Elena Perez Rodriguez

In case of access problems contact elena.perez.rodriguez@cern.ch



EN/CV/DC

Long term documentation

- Publishing definitive documents
 - Use EDMS folder for the thermosiphon project **CERN-000078075 v.0**
- Main quality documents
 - Naming convention (released)
 - Construction and testing procedure (in progress)
 - Working reports
 - Users manual and technical documentation



Thank you for your attention





Presentation done by Elena Perez Rodriguez For further information contact elena.perez.rodriguez@cern.ch