CLIC Civil Engineering Update



<u>Matthew Stuart</u> - John Osborne SMB-SE-FAS

CEIS Working Group Meeting 25/08/2017 - Matthew Stuart & John Osborne

Reminder - Summary From 05/05/2017

- Cooling and Ventilation solutions essential to allow a feasible cross section to be produced.
- Surface building transport options to be explored.
- Continue CLIC-TOT development Task 3 & 4. Data Integration and Initial Draft Version to be Produced for Testing).
- Produce 3D schematic of the "baseline CLIC machine".
- A detailed cost estimate for infrastructure to be produced and work together with ILC on areas of synergy.

Civil Drawing Update



- General Cross-section update for the Klystron Design.
- Klystron Injection Complex surface buildings layout Layout.
- Shaft Cross section for Klystron Installation.
- Initial Conceptual 3D Schematic produced for CLIC.


Task								17 Apr '17 24 Apr '17 01 May '17 08 May '17
Mode 🔻	Task Name 👻	Duration 👻			Predecessors 👻	Resource Names 👻	Cost	S M T W T F S S M T W T F F F F F F F F F F F F F F F F F
	Proposed Tunnel Layout	6.5 days	Wed 19/04/17					
->	11km Tunnel Layout	3.5 days	Wed 19/04/17					
	29km Tunnel Layout	2 days	Mon 24/04/17					
->	55km Tunnel Layout	1 day	Wed 26/04/17					
	Klystron Layouts	4 days?	Wed 19/04/17					
	11km Single Tunnel	1 day	Wed 19/04/17	Wed 19/04/17		Civil Draughtsman		Civil Draughtsman
-,	11km Double Tunnel	1 day	Thu 20/04/17	Thu 20/04/17	15	Civil Draughtsman		Civil Draughtsman
*	Klsytron Injection Complex Layout	1 day	Fri 21/04/17	Fri 21/04/17	16	Civil Draughtsman		Civil Draughtsman
-,	Cross section of Klystron single and double tunnel	1 day?	Fri 21/04/17	Fri 21/04/17	16	Civil Draughtsman		Civil Draughtsman
*	Klsystron Shaft Layout	1 day	Mon 24/04/17	Mon 24/04/17	18	Civil Draughtsman		Civil Draughtsman
	Cross-Sections)							
	BDS Detail	1.5 days	Wed 19/04/17					
	Surface Buildings	2 days	Wed 19/04/17	Thu 20/04/17				
	Central Injection Complex Layout	1 day	Wed 19/04/17	Wed 19/04/17		Civil Draughtsman		Civil Draughtsman
	Drive/Main beam buildings	1 day	Thu 20/04/17	Thu 20/04/17	27	Civil Draughtsman		Civil Draughtsman
=,	▲ 3D Drawings	12 days	Wed 19/04/17	Thu 04/05/17				i i i i i i i i i i i i i i i i i i i
-,	3D perspective of all stages	10 days	Wed 19/04/17	Tue 02/05/17		Civil Draughtsman		Civil Draughtsman
	OD Drawing in Region (Including all	1 009	1100 00/00/17	1100 00/00/17	50	Civil Draughtoman		
	caverns/shafts)							
	3D perspective of detail 01	1 day	Thu 04/05/17	Thu 04/05/17	31	Civil Draughtsman		Civil Draughtsman
-,	IR plan and cross sections	1.5 days	Wed 19/04/17	Thu 20/04/17				
-,	Plan of IR (caverns shafts etc)	0.5 days	Wed 19/04/17	Wed 19/04/17		Civil Draughtsman		Civil Draughtsman
-	Cross sections of IR (Caverns, shafts etc)	1 day	Wed 19/04/17	Thu 20/04/17	34	Civil Draughtsman		Civil Draughtsman

Klystron Surface Buildings



Removal of drive beam complex.


- For a Klystron 380 GeV Design the Drive Beam Complex is no longer required.
- Removal entirely of the 2.5km building and all associated cut and cover tunnels.



Klystron Surface Buildings




- For a Klystron 380 GeV Design the Drive Beam Complex is no longer required.
- Removal entirely of the 2.5km building and all associated cut and cover tunnels.





Updates:

- Initial Shaft has only one lift and two stair cases.
- To adhere to safety requirements and be consistent with FCC two lifts and one stair case is proposed
- Updated Cross-section allows access to both lifts from staircase.




Shafts 1.2 and 2 to 11.



Updates:


- Initial Shaft has only one lift and two stair cases.
- To adhere to safety requirements and be consistent with FCC two lifts and one stair case is proposed.
- Updated Cross-section allows access to both lifts from staircase.

Previous Cross-section shown on the 21st of July.






- Initial Shaft has only one lift and two stair cases.
- To adhere to safety requirements and be consistent with FCC two lifts and one stair case is proposed.
- Updated Cross-section allows access to both lifts from staircase.





Remaining Questions:


- Is the new dimensions of the handling open adequate?
- Are the lift dimensions and capacities adequate?
- Services within the shafts still need confirmation including ventilation.





Remaining Questions:


- Is the new dimensions of the handling open adequate?
- Are the lift dimensions and capacities adequate?
- Services within the shafts still need confirmation including ventilation.





Remaining Questions:

- Is the new dimensions of the handling open adequate?
- Are the lift dimensions and capacities adequate?
- Services within the shafts still need confirmation including ventilation.




380 GeV CLIC 3D Schematic



3D Schematic.

- This schematic has exaggerated some elements of the design for visual clarity.
- It is still under development and any feedback is welcome!




CLIC-TOT - Reminder



Reminder from the last update

- Datasets are to be acquired and defined, this includes:
 - Surface Topography.
 - Surface Constraints e.g. Buildings and roads.
 - Protected Areas.
 - Hydrological Data.
- Produce Lattice Files for baseline design.
- Develop User Interface For the CLIC TOT.
- Geological layer showing top of molasse and top of limestone.



TOT Timeline



The proposed programme task completion dates are as follows, assuming a project commencement at the end of April 2017:

Task 1	Establish Project Setup and Technical Basis	June (mid)
Task 2	Data and Functionality Prioritisation	June (end)
Task 3	Specifications and TOT-CLIC architecting/wireframing (Concept Stage)	July (mid)
Task 4	Data Integration and TOT-CLIC (beta) development Initial TOT-CLIC beta version	July (end) August (end)
Task 5	Finalised TOT-CLIC Development	Sept (end)
Task 6	Troubleshooting and Technical Support	

Data Integration



Data Integration:

- Completed:
 - Surface Elevation Model for the CLIC study area
 - Surface Constraints for the CLIC study area.
 - Geological Study area, top of molasse and limestone.
- Ongoing:
 - Lattice Files Initial 380 GeV has been produced, however, further lattice files for the 1.5 TeV and 3 TeV energy stages will be required for the final version of the tool.
 - Protected area prioritisation within the CLIC Study areas

Task 1	Establish Project Setup and Technical Basis	June (mid)
Task 2	Data and Functionality Prioritisation	June (end)
Task 3	Specifications and TOT-CLIC architecting/wireframing	July (mid)
	(Concept Stage)	
Task 4	Data Integration and TOT-CLIC (beta) development	July (end)
	Initial TOT-CLIC beta version	August (end)
Task 5	Finalised TOT-CLIC Development	Sept (end)
Task 6	Troubleshooting and Technical Support	-

CLIC Study Area

:≡ Données


Ø ✓ Nature



All Datasets have now been acquired and defined:

- Protected Areas:
 - Only the selected areas shown have been included in the tool.
 - The areas identified are those deemed the most relevant at this stage in the project:
 - Natural Habitat of Community interest at Natura 2000 sites (EU).
 - National Natural Reserves. Geneva.
 - Ramsar Sites (Wetlands)
 - Natural Reserves. France
 - Biotype protection Order (Protected Habitat).

Note: Listed buildings are covered in the Building data layer.



CEIS Working Group Meeting 25/08/2017 - Matthew Stuart & John Osborne

CLIC Interface



CLIC Wireframing proposals:

- Main Tunnel Positioning page:
 - All Map layers
 - Detailed information of Individual Shafts
 - Geological cross-section
 - Can scroll down to inputs and a detailed comparison of multiple scenarios.
- Inputs:
 - IP co-ordinates
 - IP Depth
 - Angle of rotation vertical and horizontal plane.
 - Energy stage
- Outputs
 - Shaft lengths
 - Tunnel and Shaft geology
 - Depth of tunnel below any watercourses
 - Amount of clashes with boreholes.
 - % of tunnel passing through depressions with complex geology.

		С	omparison over	rview Mach	nine tunnel	Shafts	Re	lated sce	enarios	Injection	n Complex			Add o	omparison sce
Export focus data	8			Remo	ve Maket	focus									
ocus: Scenario	b			C C	ompariso	n : Scena	ario A								
nergy stage: 3TeV		50 km			rio:380GeV										
IP coordinates	•			X,Y angle ()			Y,Y angle	0			Geology (%	5)			
	x-coordina	ite y-co	ordinate									Mola	ase Lin	nestone M	oraine
Scenario			Ŧ	Scenario			Scenari	,			Scenario	10)	10	pie-chart :
Scenario		Ð	Θ			y ⊕		Θ		\oplus	Scenario	a 25	5	25	chart wou nice featu
Scenario a											Natural fea	tures (%)			_
IP depth (m)													er water	Boreholes	Depre
Scenario				Scenario a		y	Scenario	a	\bigcirc	'	Scenario				
Scenario a					20	.06			20.06		Scenario	a			
Depth															
Dopui	Total	11	9	7	5	3		>	2		4	6	8	10	_
Scenario	1700	110	120	110	9 300	104		0	108		20	110	120	150	-
Scenario a	317	N/A	N/A	N/A	N/A	104	4 1	15	108	N	I/A	N/A	N/A	N/A	
							I								
Depth below v		•	•	•	•	•			-	-	•	•	•	•	
0	Total 0	11	9	7	5	3		P	2		4	6	8	10	
Scenario Scenario a	180	N/A N/A	N/A	N/A N/A	N/A	0		/A /A	N/A		VA VA	N/A N/A	N/A	N/A N/A	
Scenario a	100	IN/A	IN/A	IN/A	IN/A	IN//		A	0 100		W/A	IN/A	IN/A	IN/A	
Boreholes (m	of clashes)														
Chainage	Total	-25 to -20	-20 to -1	15 -15 to	-10	-10 to -5	-5 to 0	0	to 5	5 to 10	10 to	15	15 to 20	20 to 2	5
Scenario	10	0	0 2	0	0	1	0 0		10	3	0		1	0	
Scenario a	3	N/A	N/A	N//	Α	N/A	0 0		1	N/A	N/	4	N/A	N/A	
												Tuburn als		gy of the tunn cations (secti	ol


CLIC Interface



CLIC Wireframing proposals:

- Shafts Output Page
 - Chainage and distance between shafts.
 - Length of shafts.
 - Geology of shafts % and meterage.
 - Surface constraints.
- Comparison Overview
 - Tunnel & shaft geology.
 - Shaft geology and length.
 - Natural features.
 - Shaft locations.
- Related Scenarios
 - Identifies the parent scenario of each newly saved scenario.
 - Attributes to be displayed are still to be identified.

Scenario	Distance be Scenario Scenario a Chainage Scenario Scenario a	Focus: So Focus: So Focus: So Focus: So Focus Focus Energy stage Created by Last edit d	cenario : 3TeV 5 : Title ge: 3 GeV : Nark Elephant ate: 0308/2017	0 km Sc P x: 46.233832398 y: 6.033166454 Dept: 20.048902 m Rotation: 46.345 Coarrison : Scenario A	move Make focus Comparison : Scena enario:380 Ge∨ 114 Comparison: Ti Comparison: Ti Energy stage: 3 GeV Created by Mark Elephant Last edit date: 03 08/2017	m	2398 454 345		
Add	Title	Description	Energy stage	IP location	Rotation	Created by	Last edited date	Parent scenario	
	CLIC test	Description	380 TeV	46.233832398, 6.053166454 20.049502	. 46°	Mark Elephant	08/08/2017	Parent title	
	CLIC test	Description	380 TeV	46.233832398, 6.053166454 20.049502	44.3458°	Alex Kobayashi	03/09/2017	Parent title	
	CLIC test	Description	1.4 GeV	46.233832398, 6.053166454 20.049502	47.34565°	Fran Gonzolas	05/08/2017	Parent title	
	CLIC test	Description	3 GeV	46.233832398, 6.053166454 20.049502	47.34565°	Chris McEnergy	6/10/2017	Parent title	










FCC Consultants Cost model to be modified for CLIC.

Requirements:

- Cost estimate for the Klystron TBM design
- Cost estimate for the Klystron roadheader design
- Cost Estimate for the New 380 GeV Drive
 Beam Design
- Comparison to the previous CDR cost estimate for the drive beam.





- 1. Exhaustive list of all underground, surface and temporary Structures.
- 2. Dimensional Input tables for all the different structures.
- 3. Basic Quantities and costs Table for each structure type options for different tunnelling methods
- 4. Total quantities and cost for ALL structures.
- 5. Quantity and cost calculations based on rates used for FCC for each structure type.

IS '	Working (Group Meeting	25/08/2017 -	Matthew Stuart &	John Osborne

1	Surface Structures	Length	Width	Height					
2	Access Shaft Electricity Building	20	20	6	/ 二				
3	Booster CV Building	30	30	10					
4	Booster CV Building	30	30	10					
5	Booster Injector Building	500	5	3					
6	Car parking Exp. Area	50	100						
7	Car parking Access Shaft	50	50						
8	Central Area CV Building	40	40	10					
9	Central Area Machine Cooling Tower	90	10	17					
10	Central Area Station ED	35	30	7					
11	Central Area Station EG	35	20	7					
12	Compton Ring Building	30	30	7					
13	Control Building	50	25	7					
14	CR1 Hall + CV	30	40	7					
15	CR2 Hall + CV	30	40	7					
16	Cryo Cold Building	50	18	12					
17	Cryo Warm Building	50	18	12					
18	Detector Assembly Hall	100	25	25					
19	Drive Beam Cooling Tower	90	10	16					
20	Drive Beam Cooling Tower	90	10	16					
21	Drive Beam CV Building	25	20	7					
22	Drive Beam Injector Building	2560	30	9					
23	Drive Beam Station ED	75	42	7					
24	Drive Beam Station EG	42	20	7					
25	e ⁻ Damping Ring Hall + CV	30	40	7					
26	e ⁺ Damping Ring Hall + CV	30	40	7					
27	e ⁺ Pre Damping Ring Hall + CV	30	40	7					
	Electricity Building	80	20	6					
29	Gas Building	40	10	4					
30	Gas Storage Tank Platform	32	16	1					
31	Injection Hall + CV	30	40	7					
32	Linac 1 Target Hall	10	10	7					
33	Linac 2 Target Hall	10	10	7					
34	Main Beam CV Building	25	20	7					
35	Main Beam Cooling Tower	75	10	16					
	Main Beam Injector Buillding	880	7	3					
	Main Beam Station ED	68	35	7					
38	Main Beam Station EG	35	15	7					
39	Reception Building	40	12	7					
	Input tables Structure List	All Und	derground	Structures	All Surface Struct	ures	All Temp W	ork Structure	s Basic



- 1. Exhaustive list of all underground, surface and temporary Structures.
- 2. Dimensional Input tables for all the different structures.
- 3. Basic Quantities and costs Table for each structure type options for different tunnelling methods
- 4. Total quantities and cost for ALL structures.
- 5. Quantity and cost calculations based on rates used for FCC for each structure type.

_					
2	Machine Tunnels		Internal Structures Required:	N	
3	Tunnel Span (m) =	5.6	m, Internal horizontal clearance li		
4	Structure	Length (m)		
5	Main Tunnel Normal	878.23			
6	Main Tunnel Long	1156.46			
7	BDS Tunnel	1900			
	DDO TUNNEI	1500			
8				N	
9	Bypass Tunnel			N	
10	Tunnel Span (m) =		m, Internal horizontal clearance li	ne measured at springline	
11	Structure	Length (m	J		
12	Bypass Tunnel	120			
13	Main Beam Dump Tunnel		Internal Structures Required:	N	
14	Tunnel Span (m) =		m, Internal horizontal clearance li	ne measured at springline	
15	Structure	Length (m)		
16	UTRC Equipment Passage	115			
17	Main Beam turnaround		Internal Structures Required:	N	
18	Tunnel Span (m) =	3.5	m, Internal horizontal clearance lir	ne measured at springline	
19	Structure	Length (m			
20	Drive Beam turnaround	1949	-		
21	UTRC Service Passage				
22	Tunnel Span (m) =	4.5			
23	Structure	Length (m	1		
24	UTRC Service Passage	(i 21			
24	Beam Transfer Tunnels	21	Internal Structures Required:	N	
26	Tunnel Span (m) =	4	m, Internal horizontal clearance lir		
26	Tunnel Span (m) = Structure			re measured at springline	
		Length (m	,		
28	Beam Transfer Tunnel e	2140			
29	Beam Transfer Tunnel e*	2900			
30	Drive Beam turnaround			N	
31	Tunnel Span (m) =	2.4	m, Internal horizontal clearance lin	ne measured at springline	
32	Structure	Length (m)		
33	Drive Beam turnaround	63			
34					
35					
36	Connection Tunnels and Galler	ries			
37	Connection/Gallery Span:	3			
38	UTRC Equipment Passage	J			
38	Structure	Length (m	1		
		Length (II	,		
40	UTRC Equipment Passage	15			
41	Survey Gallery	1	,		
42	Structure	Length (m	1		
43	Survey Gallery	50			
44	Beam Dump Tunnel				
45	Structure	Length (m]		
46	Beam Dump Tunnel	15.5			
47	Access Tunnel				
48	Structure	Length (m)		
49	Service Cavern Access Tunnel/safety passag	, 70			
50					
51	Caverns		Electri	cal Alcoves	
52			Average length:	52.38	
53	UTDC (-h-6 Course)			(Alcove) 1	
	UTRC (shaft Cavern)	40			
54	Cavern Span = Cavern Length =	16 55	Cavern Span = Cavern Length =	10	
55				40	



- 1. Exhaustive list of all underground, surface and temporary Structures.
- 2. Dimensional Input tables for all the different structures.
- 3. Basic Quantities and costs Table for each structure type options for different tunnelling methods
- 4. Total quantities and cost for ALL structures.
- 5. Quantity and cost calculations based on rates used for FCC for each structure type.

- 4	A	В	с	D	E	F	G	н	I	1	К	L	м	N	0	Р	0	R	S	T
12				(EUR/m [*])	(EUR/m ³)	(EUR/m ³)	(EUR/m³)	(EUR/m ³)	(EUR/ka)	(EUR/m)	(EUR/m ³)	(EUR/kg)	(EUR/m ³)	(EUR/ka)	(EUR/m ³)	(EUR/m ³)	(EUR/kg)	(EUR/m²)	(EUR/m ³)	(EUR/I
	Measure Pi	ice (EUB)		287.39	204.05	264.57	756.18	300.07	2.11	31.70	540.50	2.11	581.13	2.11	183.85	226.11	2.11	31.70	226.11	
		Material Cost Variability:			1.00															
15		,		G. Treatment	TBM Excav.	H Mined Excav.	V. Mined Excay.	Shotorete	Shotcrete Re.	Rockbolts	D-Vall C.	D-Wall R.	Pre-Cast C.	Pre-Cast B	Annulus Grout	Cast Insitu C.	Cast Insitu R.	Vaterproofing	Invert Concrete	Invert B
16				(EUR/m ³)	(EUR/m ³)	(EUR/m ³)	(EUR/m³)	(EUR/m³)	(EUR/kg)	(EUR/m)	(EUR/m ³)	(EUR/kg)	(EUR/m ³)	(EUR/kg)	(EUR/m³)	(EUR/m ³)	(EUR/kg)	(EUR/m²)	(EUR/m [*])	(EUR/
	Factored №	easure Price (EUR)		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	r d
18	Und	erground Quantities Per Meter Run of Tunnel																		
19			Wastage Factor =	1.20	1.10	1.10	1.10	1.25	1.05	1.05	1.10	1.05	1.10	1.05	1.20	1.10	1.05	1.10	1.10	
20	Type No.	Structure		G. Treatment	TBM Excav.	H Mined Excav.	V. Mined Excav.	Shotcrete	Shotcrete Re.	Rockbolts	D-Vall C.	Pile B.	Pre-Cast C.	Pre-Cast R	Annulus Grout	Cast Insitu C.	Cast Insitu R.	Waterproofing	Invert Concrete	Invert B
21				m²m	m ³ /m	m³/m	m³/m	m?/m	kg/m	miłm	m³/m	kg/m	m³/m	kg/m	m³/m	m³/m	kg/m	m²/m	m³/m	kg/n
22	1	Machine Tunnel - TBM Option 1		0.26	38.27	0.00	0.00	0.00	0.00	0.00	0.00	0.00	6.28	719.16	3.68	0.00	0.00	0.00	4.66	
23	2	Machine Tunnel - TBM Option 2		0.28	44.86	0.00	0.00	0.00	0.00	0.00	0.00	0.00	6.85	784.48	3.99	1.69	1.61	7.87	6.65	380
24	3	Machine Tunnel - Mined Tunnel G. Rock		0.26	0.00	35.58	0.00	3.72	62.44	11.38	0.00	0.00	0.00	0.00	0.00	3.59	102.68	14.58	3.43	196
25	4	Machine Tunnel - Mined Tunnel Poor G.		2.01	0.00	39.01	0.00	7.67	322.07	23.63	0.00	0.00	0.00	0.00	0.00	4.34	310.60	14.74	3.77	216
26	5	Bypass Tunnel - TBM Option 1		0.26	38.27	0.00	0.00	0.00	0.00	0.00	0.00	0.00	6.28	719.16	3.68	0.00	0.00	0.00	4.66	267
27	6	Bypass Tunnel - TBM Option 2		0.28	44.86	0.00	0.00	0.00	0.00	0.00	0.00	0.00	6.85	784.48	3.99	1.69	1.61	7.87	6.65	380
28	7	Bypass Tunnel - Mined Tunnel G. Rook		0.27	0.00	40.19	0.00	3.95	82.99	11.38	0.00	0.00	0.00	0.00	0.00	3.75	107.33	15.25	4.84	277
29	8	Bypass Tunnel - Mined Tunnel Poor G.		2.10	0.00	43.82	0.00	8.14	410.24	23.63	0.00	0.00	0.00	0.00	0.00	4.53	324.50	15.41	5.22	298
30	9	Beam Transfer Tunnel - TBM Option 1		0.20	21.95	0.00	0.00	0.00	0.00	0.00	0.00	0.00	4.60	527.26	2.77	0.00	0.00	0.00	0.41	23
31	10	Beam Transfer Tunnel - TBM Option 2		0.22	27.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	5.17	592.57	3.08	1.35	1.29	5.85	1.59	90
32	11	Beam Transfer Tunnel - Mined Tunnel G. Rock		0.27	0.00	40.19	0.00	3.95	82.99	11.38	0.00	0.00	0.00	0.00	0.00	3.75		15.25	4.84	277
33	12	Beam Transfer Tunnel - Mined Tunnel Poor G.		2.10	0.00	43.82	0.00	8.14	410.24	23.63	0.00		0.00	0.00	0.00	4.53	324.50	15.41		
34	13	M. Dump Tunnel - TBM Option 1		0.23	28.53	0.00	0.00	0.00	0.00	0.00	0.00	0.00	5.34	611.22	3.17	0.00	0.00	0.00	1.14	65
35	14	M. Dump Tunnel - TBM Option 2		0.25	34.26	0.00	0.00	0.00	0.00	0.00	0.00	0.00	5.91	676.53	3.48	1.56		6.73		144
36	15	M. Dump Tunnel - Mined Tunnel G. Rock		0.27	0.00	40.19	0.00	3.95	82.99	11.38	0.00	0.00	0.00	0.00	0.00	3.75	107.33	15.25	4.84	277
37	16	M. Dump Tunnel - Mined Tunnel Poor G.		2.10	0.00	43.82	0.00	8.14	410.24	23.63	0.00	0.00	0.00	0.00	0.00	4.53	324.50	15.41		298
38	17	Drive Beam Turnaround - Good Rock		0.14	0.00	8.89	0.00	1.81	30.47	7.58	0.00	0.00	0.00	0.00	0.00	1.38		7.04		65
39	18	Drive Beam Turnaround - Poor Ground		1.25	0.00	10.65	0.00	3.22	135.22	7.58	0.00	0.00	0.00	0.00	0.00	1.75		7.21		77
40	19	Main Beam Turnaround - Good Rock		0.18	0.00	16.08	0.00	2.46	41.36	7.58	0.00	0.00	0.00	0.00	0.00	1.73		8.89		236
41	20	Main Beam Turnaround - Poor Ground		1.50	0.00	18.40	0.00	4.30	180.57	7.58	0.00	0.00	0.00	0.00	0.00	2.19		9.06		255
42	21	Access Shafts - Good Rock		9.70	0.00	0.00	171.24	3.25	0.00	0.00	71.15		0.00	0.00	0.00	29.52	4226.84	37.67	0.00	<u> </u>
43	22	Access Shaft - Poor Ground		1.30	0.00	0.00	95.25	10.06	169.06	73.50	0.00	0.00	0.00	0.00	0.00	13.27	760.01	34.56		<u> </u>
44	23	Machine shaft - Good Rock		16.08	0.00	0.00	465.56	4.18	0.00	0.00	129.26		0.00	0.00	0.00	62.87	9001.66	69.46		<u> </u>
45	24	Machine Shaft - Poor Ground		2.34	0.00	0.00	335.29	19.09	320.80	88.20	0.00	0.00	0.00	0.00	0.00	32.31	1850.56	66.35		—
46	25	Survey Boring Shaft - Good Rock		4.07	0.00	0.00	7.78	0.00	0.00	0.00	0.00		2.70	128.65	0.56	2.07	296.88	7.95		<u> </u>
47	26	Survey Boring Shaft - Poor Ground		0.62	0.00	0.00	4.98	1.33	22.27	49.00	0.00		0.00	0.00	0.00	1.31	75.21	7.26		—
48	27	Connection Tunnels & Galleries G. Rock MT		0.16	0.00	12.55	0.00	2.17	36.41	7.58	0.00		0.00	0.00	0.00	1.57	44.86	8.04		
49	28	Connection Tunnels & Galleries P. Ground MT		1.39	0.00	14.62	0.00	3.81	159.96	7.58	0.00	0.00	0.00	0.00	0.00	1.99	142.26	8.21	2.16	164
50	29	Drive Beam Turnaround Enlargement - Good Rock																	i	
51	30	Drive Beam Turnaround Enlargement - Poor Ground	<u> </u>																	<u> </u>
52		QUANTITIES PER STRUCTURE			-				.											
53	Type No.	Structure		G. Treatment	TBM Excav. m ³ /m	H Mined Excav. m ³ /m	V. Mined Excav.	Shotorete m³/m	Shotorete Re.	Rockbolts	D-Vall C. m ³ řm	Pile B.	Pre-Cast C.		Annulus Grout	Cast Insitu C. m ¹ /m		Waterproofing m²/m	Invert Concrete	
54	101	UTPC Shell Course Courd Deals		m'/m 127.71		m ⁴ m 19229.87			kg/m	mi/m		kg/m	m³/m	kg/m 0.00			kg/m 235972.92	m*/m 3287.51	m³/m	kg/n
55 56	101	UTRC Shaft Cavern - Good Rock UTRC Shaft Cavern - Poor Ground		863.30	0.00	19229.87 20521.91	0.00	1224.74	20575.61 74289.01	2706.90 6684.30	0.00	0.00	0.00	0.00	0.00	2280.96 2492.66		3287.51 3351.49	2336.96 2529.37	66921 72431
56	102			865.50	0.00	20521.91	0.00	1768.79	/4289.01	0064.30	0.00	0.00	0.00	0.00	0.00	2492.66	41/960.86	5351.49	2529.37	/243.
58		UTRC Shielding Door Cavern - Good Rock UTRC Shielding Door Cavern - Poor Ground																		<u> </u>
	114		l Quantities U	Total Qua	ntition S	Total Qu	antition T	Total Cost	I Tota	l Cost S	Total	Cost T	Cc	A :						
		basic Quantities and Costs Tota	Quantities 0	Total Qua	nuues 5	rotal Qu	anuues I	Total Cost	Tota	i Cost S	rotar	COSCI	··· ···	(+) :	4					



- 1. Exhaustive list of all underground, surface and temporary Structures.
- 2. Dimensional Input tables for all the different structures.
- 3. Basic Quantities and costs Table for each structure type options for different tunnelling methods
- 4. Total quantities and cost for ALL structures.
- 5. Quantity and cost calculations based on rates used for FCC for each structure type.

5																	
6																	
7	Туре	Location	Function	Location	Structur e Length	Ground Treatme nt	TBM Excavati on	Horizont al Mined Excavati on	Vertical Mined Excavati on	Shotcret e	Shotcret e Reinf.	Rockbol ts	Concret e for D- ₩alls	Reinf. for D− ∀alls	Pre- Cast Concret	Pre- Cast Concret e Reinf.	Annulus Grout
146		20	Main Tunnel	09												e nemi.	
147	1		Machine Tunnel - TBM Option 1														
148	2		Machine Tunnel - TBM Option 2														
149	3		Machine Tunnel - Mined Tunnel G. Rock														
150	4		Machine Tunnel - Mined Tunnel Poor G.														
151		End 3TeV	Main Tunnel	End 3TeV													
152	1		Machine Tunnel - TBM Option 1														
153	2		Machine Tunnel - TBM Option 2														
154	3		Machine Tunnel - Mined Tunnel G. Rock														
155	4		Machine Tunnel - Mined Tunnel Poor G.														
156			Bypass Tunnel														
157		BDS1	Bypass Tunnel	BDS 1													
158	5		Bypass Tunnel - TBM Option 1														
159	6		Bypass Tunnel - TBM Option 2														
160	7		Bypass Tunnel - Mined Tunnel G. Rock														
161	8		Bypass Tunnel - Mined Tunnel Poor G.														
162		BDS2	Bypass Tunnel	BDS2													
163	5		Bypass Tunnel - TBM Option 1														
164	6		Bypass Tunnel - TBM Option 2														
165	7		Bypass Tunnel - Mined Tunnel G. Rock														
166	8		Bypass Tunnel - Mined Tunnel Poor G.														
167			Beam Transfer Line Tunnels														
168		BDS1	Beam Transfer Tunnels	BDS 1													
169	9		Beam Transfer Tunnel - TBM Option 1														
170	10		Beam Transfer Tunnel - TBM Option 2														
171	11		Beam Transfer Tunnel - Mined Tunnel G. Rock														
172	12		Beam Transfer Tunnel - Mined Tunnel Poor G.														
173		BDS2	Beam Transfer Tunnels	BDS 2													
174	9		Beam Transfer Tunnel - TBM Option 1														
175	10		Beam Transfer Tunnel - TBM Option 2														
176	11		Beam Transfer Tunnel - Mined Tunnel G. Rock														
177	12		Beam Transfer Tunnel - Mined Tunnel Poor G.														
178			Main Beam Dump Tunnel														
179		BDS 1	Main Beam Dump Tunnel	BDS 1													
180	13		M. Dump Tunnel - TBM Option 1														
181	13		M. Dump Tunnel - TBM Option 2														
182	15		M. Dump Tunnel - Mined Tunnel G. Rock		1												
183	15		M. Dump Tunnel - Mined Tunnel Poor G.														
184	10	BDS 2	Main Beam Dump Tunnel	BDS 2													
100	10		M Dume Tures L TOM Order 1														
	• •	Basic (Quantities and Costs Total Quantities U T	otal Quantitie	es S	Total Qua	ntities T	Total	Cost U	Total C	Cost S	Total Co	ost T	Cc (÷ : [4	



74

-17-

B. Transfer T Quant.

Main B. Dump T Quant

Drive

Bypass T Quant.

Inputs for TBM Tunnel Tunnnel Internal Diameter Sa 5.60 m Invert distance to springline 1.4 m 120 kg/m³ 60 kg/m³ Safe passage thickness = 0.2 TBM Tolerance (On diameter) 0.156 m Pre-cast concrete rebar density Distance dimple sheet to invert 0.5 m Ground treatment length in GR = 3 % Cast insitu tolerance (Option 2)= 0.015 m Invert concrete rebar densitu = Drainage pipe diameter 1 m Grouting annulus in GR = 1 m Cast insitu concrete thickness (Option 2)= 0.25 m Cast insitu rebar density = 50 kg/m³ Angle from tunnel CL to dimple end = 50 deg, o Ground treatment length in PG = 10 % Waterproofing thickness (Option 2)= 0.01 m Area of service trenches = 0.65 m²/m 180 kg/m³ Grouting annulus in PG = Int. structures concrete rebar densitu Pre-cast concrete lining thickness 0.3 m 2.5 m Safe passage internal height = **Process:** TBM annulus = 0.15 m Safe passage distance to tunnel CL = 1.2 m Percentage of cast insitu lining in total lengt 300 m 50 %, Option 2 only Spacing between safety doors = TBM Option 1 Quantitie Lining quantities: Tunnel lining ID = Internal Structures Quantitievert quantitie 5.76 m 1.063 radians 60.89 deg 1.20 m B -Tunnel lining OD = 6.356 m 0.430 radians 24.64 deg w = 5.029 m o. – 6.656 m 1.22 m 4.24 m³/m of tunne Tunnel excavation diameter Concrete volume = Exhaustive list of all underground, surface and 34.79 m³/m of tunnel Conc. Vc 0.78 m³/m of tunnel Bebar a 254.33 kg/m Tunnel excavation volume = 5.71 m³/m of tunne Rebar = 140.37 kg/m Tunnel pre-cast lining volume Dimple sheet area : 5.02 m²/m of tunne Pre-cast concrete rebar = 684.92 ka/m³ Safety d. 0.0033 U/m Drainage pipe : 1 m/m of tunne Tunnel annulus volume = 3.07 m³/m of tunne TBM Option 2 Quant Lining quantities: nternal Structures Qu 5.81 m Tunnel pre-cast lining volume 6.23 m³/m of tunnel 1111 radians 63.64 dec Tunnel cost insitu lining ID a x = 120 m 8-205.72 kg/m³ 64 Reinforcement = Permanent lining reinforceme 295.80 kg/m x = 1.00 m 65 Dimple sheet area 6.26 m²/m of tunnel 13.40 m²/m of tunnel 0.352 radians 20.17 deg Waterproofing area = R α. = 1.32 m 66 Drainage pipe = 1 m/m of tunnel Rockbolting length = 22.50 m/m of tunnel v = Summary of Quantities 3. Treatment TBM Excav H Mined Ex V. Mined Ex. Shotcrete Bhotcrete Re Rockbolts D-Vall C D-Vall B. Pre-Cast C. Pre-Cast R. Annulus GrouCast Insitu CCast Insitu R / aterproofin vert Concr ert Reinf, Filter MateriaDimple SheeDrainage Pip n ternal Str. Onternal Str. F Int, Str. Steelw. Safety Door m³/m ۳îm ۳îm m٧m m²/m ۳۷m m²/m m²/m m²/m m³/m m?/m m¥m. m⁹m m²/m kg/m ml/m karm kg/m kg/m kgŕm m/m kgłm kg/m Unit 0.00333 TBM Optio 0.22 34.79 684.92 3.07 4.24 254.39 5.02 1.00 0.78 140.97 5.71 TBM Optic 40.78 747.12 6.04 362.65 0.84 151.77 0.00333 0.23 6.23 3.33 1.54 1.54 7.15 5.07 1.00 MT Good F 0.21 32.35 2.97 59.46 10.83 3.26 97.79 13.25 3.12 187.19 0.80 144.80 0.00333 6.10 1.00 295.80 MT Poor G 1.68 35.46 6.13 306.74 22.50 3.94 13.40 3.43 205.72 6.26 1.00 0.80 144.80 0.00333 Area af Preimeler Perimeler B Farmlage af akape willowd innert W Area shape Area ha Lining quantities: 46 At cast lining intra 5.80 2.3 1.00 8.43 2.4.75 11.78 12.50 5.65.1 4.84 22.00 2.14 47 At cast lining intra 6.30 3.15 1.28 6.86 2.33 6.33 6.33 1.35 5.44 22.00 2.14 47 At shotceste intra 6.30 3.15 1.28 6.86 2.33 6.35 1.35 5.44 2.2.04 2.14 (m) Tunnel permanent lining ID = 5.80 m Tunnel permanent lining OD = 6.30 m 6.60 m Tunnel excavation diameter = 32.35 m³/m of tunnel 2.97 m³/m of tunnel Summary of quantities can then 53.46 ka/m 3.26 m³/m of tunnel 97.79 kg/m 13.25 m²/m of tunnel be linked back to the Basic 5. Quantity and cost calculations based on rates 10.83 m/m of tunnel used for FCC for each structure type. 5.80 m quantities table. OD : 6.40 m 6.30 m 35.46 m³/m of tunnel 6.13 m³/m of tunnel 62 Invertiqua 306.74 ka/m funnel shotcrete reinforcem 3.43 m³/m of tunnel 3 Concrete volume : Permanent lining volume = 3.34 m³/m of tunnel Internal Structures Quantitie Permanent lining reinforceme 64 Reinforcement = 205.72 kg/m³ 235.80 ko/m 1.00 m Conc. Vc 0.80 m⁵/m of tunnel 5 Dimple sheet area 6.26 m²/m of tunnel Waterproofing area = 13.40 m²/m of tunnel 0.352 radians 20.17 deg Rebar = 144.80 kg/m³ α-Drainage pipe = 1 m/m of tunnel Rockbolting length 22.50 m/m of tunnel 1.32 m Safetu d. 0.0033 U/m Summary of Quantitie: Shalarele Shalarele Re Raabhalla D.Wall C. D.Wall R. Pre-Carl C. Pre-Carl R. Baaalaa Gra G. Tresland TOH E..... H. Hinrd En. al Inaila C Carl Inaila R Valeeyen arel Reisf Liller Hale Disple Shee Desinage Pip alcenal Sle. Calcenal Sle lal. Sle. Sleelu. Safely De -1/--14--2--11--2-64/m - - 1/m -2-100 147 - 174 -2-

S-Inj Sites

S-Acc Sites

S-Exp Sites

Machine Tunnel Quant.

CEIS Working Group Meeting 25/08/2017 - Matthew Stuart & John Osborne

Summary



Future Study - Roadheader or TBM Tunnel

- Compatibility with a smaller single tunnel upgrade requires further study.
- Failure rate of klystron modules is high what are the access requirements for maintenance and is this possible with 1.5m shielding wall?
- First Cost Estimates and Comparisons to be done using the Costing Worksheet.
- Radiation study for the shielding wall to be initiated.
- First indication is that a TBM tunnel will be cheaper than an ILC shaped mined tunnel.

CLIC TOT

• Tool almost ready to be tested, test results from the tool should be available for the next meeting.

Civil Drawings

- Cross Sections to be amended to account for any changes in Transport and CV systems.
- Produce 3D schematics of the Klystron Machine.
- Integration of known services into the cross-sections from each discipline.
- Continually update the drawings as and when new information is acquired.
- Next Meeting is on the 13th of October.

Thank You For Your Attention



CEIS Working Group Meeting 25/08/2017 - Matthew Stuart & John Osborne