

AD YETS and LS2 ACTIVITIES



ANTIMATTER
FACTORY



- 3 Magnets refurbishment in progress
- Scraper replacement
- Maintenance works for e-cooler, BTV, kickers, vacuum equipment, RF, BCCC





Courtesy: A. Bouvard




- **Demineralized and raw water systems maintenance (no demi water W7)**
- **AUG tests, safety lighting installation**
- **Cables removal line 8000**
- **RP tests with source**
- **ALPHA access control PPE block replacement**

- Ion source maintenance
- E-cooler completion and connection + bake-out
- LNE50 line completion (LPU, SEM) + bake-out
- LNI line completion (SEM's) + bake-out





YETS planning (1)



		MSC	BCCC	STI	BI	VSC	EL	Kickers		
	W02		Warm-up and purge cryostat	Replacement SHT-1503	maintenance E-Cooler + cartouche resine		TEST AUG			
Jan-18	W03	Refurbishment QDN55 - QFN56	Refurbishment BHS52	Pump insulation vacuum	Maintenance BTV	Works: - Sector 2A and 2B - Magnets group sector 1A - Sector 1B - Sector 3 - Sector 4	Installation cables for scraper			
	W04									
	W05	Installation QDN55 - QFN56								
	W06									
Feb-18	W07	Installation BHS52				- Bakeout sector 1 - Works on DE experimental Lines				
	W08									
	W09									
	W10		Cool-down and refill						- General Maintenance - Test	
Mar-18	W11	End of YETS								
	W12									
	W13								23/03/2018	



YETS planning 2




		RF	CV	HE	EA	SU	RP	OP	YETS ELENA	YETS GBAR
	W02			Closing shielding			Test source: - PMIA604			
Jan-18	W03	Maintenance system ADC02/ADC10			Cleaning cables line 8000		- PAXA604 - PAXT113		LNR30-40-50: Bakeout LNE50 LNI-LNR	Installation LINAC
	W04									
	W05			Opening schelding: - QDN55 - QFN56 - BHS52 - SME5305/07						
	W06			Installation QDN55 -QFN56						
Feb-18	W07		Maintenance demineralized water	Installation BHS52		Alignment - QDN55 - QFN56 - BHS52 - Septum				
	W08			Closing shielding						
	W09		Maintenance water							
Mar-18	W10	ADC02: Power Test ADC10: Test RF Tube TH116								
	W11	ADC10: Power Test						HARDWARE TEST		
	W12									
	W13									

Courtesy: A. Bouvard


- General situation: similar to LS1, main services partly available
- **ELENA**
 - Existing transfer lines removal / electrostatic lines installation
- **AD ring:**
 - Main bending magnets repair / quadrupoles refurbishment
 - RF Cavity installed in the Injection zone will be removed and replaced by Finemet Cavity
 - Stochastic cooling refurbishment / e-cooler replacement
- **Experimental areas:**
 - Aegis removal / ASACUSA laser room remodeling
 - BASE Exp area enlargement / RFQD removal
- **Infrastructure:**
 - Cryogenics fixed installation
 - Cooling tower refurbishment
 - Injection line power converters
 - Magnetic horn pulser
- **AD target:**
 - Consolidation / Bdg 196 reconstruction (See STI / M. Calviani)

Electrostatic lines to be installed




▫ Redevelopment TL towards experiments LS2	586 days	Mon 12/11/18	Tue 23/03/21
LS2 start	0 days	Mon 12/11/18	Mon 12/11/18
▷ Dismantling of current Transfer lines	54 days	Mon 12/11/18	Thu 07/02/19
▷ Infrastructure modifs	30 days	Fri 08/02/19	Thu 21/03/19
▷ Installation of the Transfer lines and services	256 days	Fri 22/03/19	Fri 27/03/20
▷ Vacuum work	238 days	Fri 14/06/19	Tue 26/05/20
Commissioning ELENA TL's	40 wks	Tue 02/06/20	Tue 23/03/21
Removal of all cables, including outside AD hall	4 wks	Mon 02/11/20	Fri 27/11/20

- RF cavity: C02 to be replaced by Finemet cavity.
Cabling requested early 2020.



Courtesy: M. Haase


- Magnets repair / refurbishment: will need a full time HE team on site, scheduling expected from TE/MSC



Courtesy: A. Newborough

- Stochastic cooling: exact needs not known accurately, some amplifiers / power supplies needs replacing but cabling work not specified: could possibly be postponed till following YETS
- e-cooler replacement: missing info, probably not ready for installation during LS2

- Cryogenics fixed installation: design in progress, still planned for LS2, planning and financing to be clarified.




Courtesy: G. Rolando

- Injection line power converters : expected complete by march 2020. Consolidation work involving cabling. Plan B exists with only half of converters swapped.
- Magnetic horn pulser: Consolidation involving cabling to eliminate Hg ignitron switches.
- Cooling tower: refurbishment work planned Sept 2019 – May 2020. Experiments expect to be connected to tap water as was done during LS1

Activity



- 1) Manufacturing of new Targets and Target Beam Instrumentation
- 2) Horn Manufacturing
- 3) Installation and Operation. of 195 test bench
- 4) Trolleys Design and Construction 232 Mock-up
- 5) Upgrade of the cooling and ventilation system
- 6) Dismantling of the AD-T Area
- 7) Decontamination and repainting of the AD-T Area
- 8) Demolition of B196 and Construction of New Building
- 9) General refurbishment Activities B196
- 10) New Concrete Mobile Curtain
- 11) AD-T Area Magnets Consolidation
- 12) Consolidation of the Electrical Infrastructure
- 13) New Window FTA side
- 14) Overall reinstatement of the target area (853)
- 15) Definition of survey strategy
- 16) Consolidation of Radiation Protection Detectors






<https://edms.cern.ch/panoram/as#id=36410861&lon=0.00&lat=0.00&fov=90.00>

Courtesy: E. Grenier-Boley


- Aegis removal: ECR under approval, significant installation. Impact on ASACUSA laser room. Financing not clarified.



- BASE exp area enlargement: ECR under approval. Financing OK. Mostly shielding reshuffling. 3 additional power sockets needed. ASACUSA RFQD must be removed.



- ASACUSA 2: needs not clarified yet
- ALPHA G: works during LS2 not clarified yet
- ATRAP: connection to ELENA transfer lines will involve some modifs



200 mm valve
Instead of
160 mm existing

- ALPHA / ASACUSA control rooms refurbishment are proposed to be shifted due to missing resources during LS2
- Cables removal campaign (TL magnets, ...)
- Some magnets refurbishment (TBD)

- About 17 months of intense activity for ELENA
- To be done in parallel with AD machine consolidation / AD hall and exp areas infrastructure works / potentially AEGIS relocation
- Integrated schedule being prepared

