

Progress on magnets for the HL-LHC insertion regions

E. Todesco, P. Ferracin, J. Carlos Perez, A Foussat, A. Musso, G. Kirby (CERN)

T. Nakamoto (KEK), P. Fabbricatore and M. Sorbi (INFN), F. Toral (CIEMAT), H. Felice (CEA), G. Ambrosio, S. Feher (FNAL), Q. Xu (IHEP)

















16 October 2018 - Geneve

OVERVIEW










THE MAGNET ZOO






D2 correctors [G. Kirby, Q. Xu, et al.]

MQYY [H. Felice, et al.]



STATUS OF TEST IN FALL 2018




D2 [P. Fabbricatore, S. Farinon, et al.]

D2 correctors [G. Kirby, Q. Xu, et al.]

MQYY [H. Felice, et al.]



STATUS OF TEST IN FALL 2018







WHAT'S GOING ON RIGHT NOW

- During this HL-LHC week, we are having five (5!) magnets under test
 - In Japan, second short model in the cryostat
 - In US (BNL) second prototype model under test
 - In LASA, first dodecapole having a thermal cycle to test memory
 - In CERN, first D2 prototype in the cryostat at SM18 cooling down
 - In CERN, MQXFS4 under test to see the assembly magnet-beam screen







MQXF TRAILER







3 out of 4 short model reached performance (P. Ferracin talk)















MQXF TRAILER







Establishing the limits of preload – wide window













MQXF TRAILER







 Prototypes of MQXFA: one reached nominal but short circuit, the second test is in progress (G. Apollinari talk)

Prototypes of MQXFB: coils for first protoype ready, first dummy

assembly done







7.15 m long coil ready for assembly in 180 (F. Lackner, P. Ferracin)





CONTENTS


Overview


Focus on Nb-Ti magnets


























 Second short model magnet assembly completed


(M. Yamauchi and T. Nakamoto talks)







- Test is ongoing, first quench on Thursday (T. Nakamoto talk)
- Collaboration agreement signed for the prototype and series
 - Prototype test expected for early 2020





























- Short model: coil fabrication completed
- Collaring of the two apertures done in August
 - Short detected in first aperture thanks to magnetic measurements
 - Decollaring, problem cured, new collaring
 - Second aperture is OK

	1									
			b2	b3	b4	b5	b6	b7	b8	b9
1st aperture	measurements		-200	224	-35,3	-8,03	-2,88	7,95	-2,10	-1,38
	simulations		-208	169	-37,2	0,66	-1,64	-0,05	-0,55	0,11
2nd aperture	measurements		187	184	36,4	7,57	4,41	1,35	-0,91	0,26
	simulations		208	169	36,8	0,67	1,92	-0,05	0,42	0,12
		a1	a2	a3	a4	a5	a6	a7	a8	a9
1st aperture	measurements	0,62	41,3	-1,45	-27,3	2,39	12,4	0,93	-3,26	-0,24
	simulations	-1,92	0,16	-0,27	-0,01	-0,07	-0,05	-0,10	-0,04	-0,07
2nd aperture	measurements	-1,81	-4,08	-6,47	-4,67	0,79	3,25	2,16	0,19	-0,65
	simulations	-1,05	0,10	0,23	0,03	-3,52E-02	-0,05	-0,12	-0,04	-0,06



Short model assembly is ongoing (P. Fabbricatore talk)






 Call for tender for prototype has been done, including an option for the series






MCBXF (NESTED CORRECTOR)












MCBXF (NESTED CORRECTOR)



- Coils of inner dipole completed, pre-collaring completed
- Collaring at CERN in November, test in December
- Winding outer dipole started in CIEMAT (C. Alejaldre and F. Toral talks)











HO CORRECTORS













HO CORRECTORS




Construction program in LASA finished (M. Sorbi talk)

- Sextupole, octupole, decapole, succesfully tested
- Magnetic measurement at CERN confirm field quality requirements
- First assembly at CERN of two correctors












HO CORRECTORS




 Contract to RIAL SEAS for manufacturing of dodecapole and sextupole prototypes



- Attributed in September 2017, dodecapole test started in October 2018
- Ultimate reached, thermal cycle to be done in two weeks
- First (succesfull) technology transfer of WP3
- Tender for series ongoing, attribution in December 2018


























- One short model manufactured and successfully tested
 - Reached performance, no retraining [G. Kirby talk]
 - Reached 80% of short sample with limited training















- One prototype manufactured test is ongoing
 - Field quality issues under analysis (-10 units of b₃)




















- China will provide the 12 MCBRD correctors (plus one prototype) as in kind collaboration (talk Q. Xu)
 - Activities to transfer the technology started in 2017
 - Short model manufactured in WST, successfull test in IMP











Prototype construction starts now, aiming at test in June 2019






MQYYM



- Coil manufacturing of short model completed
- Assembly will start in 927 in the coming month (talk H. Felice)









QUACO is making the transition from phase 2
 (engineering) to phase 3 (prototype construction) (talk M. Lo Sasso)





CONCLUSIONS

- Advancement on collaboration agreements
 - Prototype and series of D1 from Japan: signed
 - Prototype and series of D2 correctors from China: signed
 - D2 series from INFN: advanced stage of negotiation
- Since last annual meeting
 - One short model tested successfully 3 out of four reached performance until now, one more coming soon
 - Two prototypes of MQXFA tested / under test
 - Dodecapole tested succesfully
 - D2 corrector short model tested successfully, and technology transfer to China
- Right now, four new magnets are in the test station
 - MQXFA second prototype in US
 - Second model of D1 in Japan
 - D2 corrector prototype at CERN
 - Dodecapole prototype in Italy
- Coming soon
 - MCBXF test of first aperture
 - D2 short model test
 - MQXFS6 test (concluding short model program of MQXF)





STRUCTURE



HL-LHC WP3: IR magnets

E. Todesco P. Ferracin (Deputy)



September 2018




Triplet Q1/Q3

G. Ambrosio, S. Feher (FNAL) P. Ferracin (CERN WPE)

Triplet Q2

P. Ferracin (CERN WPE)



Orbit correctors

F. Toral (CIEMAT)
J. Carlos Perez (CERN WPE)

High order correctors

M. Sorbi (INFN LASA) A. Musso (CERN WPE)

D2 correctors

Q. Xu (IHEP) G. Kirby (CERN WPE)

Nb-Ti and resistive main magnets

Separation dipole D1

T. Nakamoto (KEK) A. Musso (CERN WPE)

Recombination dipole D2

P. Fabbricatore (INFN Genova) A. Foussat (CERN WPE)

MQYY

H. Felice (CEA) A. Foussat (CERN WPE)

MBW and MQW

P. Schwarz (CERN WPE)

Q4, Q5, Q10 in IR1 and IR5 Q5 in IR6

H. Prin(CERN WPE)



IHEP










https://edms.cern.ch/document/1865349





SCHEDULE








M Mirror or single coil test
s Slice (mechanical model)
T Contract signed (ext. Contr.)
F Finance committee

Test at CERN
Test at BNL
Test at FNAL
Test at Saclay
Test at LASA
Test at KEK
Test at FREIA
Test at IMP

SCHEDULE











Test at BNL
Test at FNAL
Test at Saclay
Test at LASA
Test at KEK
Test at FREIA

Test at IMP