

UK-RFD infrastructure and tooling preparation

Edward Stephen Jordan on behalf of Crab Cavity collaboration 18th October 2018











Contents

 Current infrastructure capability at Daresbury Laboratory

 Planned development of infrastructure specifically for the RFD Cryomodule assembly.

Procurement currently underway



• Planned development of infrastructure specifically for the RFD Cryomodule assembly.

Procurement currently underway




Daresbury Lab Engineering Technology Centre (ETC), systems integration building













 Planned development of infrastructure specifically for the RFD Cryomodule assembly.


Procurement currently underway



Engineering Technology Centre 3D Layout



Cavity String Travel Path



ETC ISO 4 Cleanroom






Cavity String lifter selection








Option 3
Use overhead crane and guidance frame

General Assembly Area – String Lifter



Car lifter Cost ≈ £5,000 - £10,000

Installation and Ancillary Components ≈ £20,000 – £30,000

Total cost ≈ £25,000 - £40,000

Significantly cheaper than option 1




 Planned development of infrastructure specifically for the RFD Cryomodule assembly.

Procurement currently underway




Cavity String Mobile Frame (Trolley)







Cavity String Mobile (Trolley) Travel Path



- Green route is for shorter trolley.
- Reduced turning area required, easier transport offers less risk of damage.
- A shorter trolley allows more working space around the string on the assembly frame.




Cavity String Mobile Frame

• 3.5 – 4.5 m Mobile Cleanroom Assembly Frame

Contract Placed with ESE Engineering Aug '18

Cost: £40k

Expected Feb '19








 Planned development of infrastructure specifically for the RFD Cryomodule assembly.

Procurement currently underway





Summary

So far;

- Facility development at Daresbury has begun.
- Identified and reserved assembly area onsite.
- Placed order for RFD cleanroom assembly frame under manufacture

Next Steps;

- Finalise design of augmented car lifter, and begin procurement. (immediate action)
- Begin the creation of an assembly sequence for the RFD. (ongoing action)





Thank you for your attention, Questions?









