





Super-FRS SC Magnet Qualification

- Qualification Process
- FAT (Factory Acceptance Test)
- SAT A (Site Acceptance Test A)
- SAT Acceptance Criteria
- Pre-qualification for FoS (First of Series) Magnet
- Summary





Qualification Process

FAT



- Multiplets @ASG, La Spezia
- Dipoles @Elytt Energy, Bilbao

SAT A







Cold test @ Test facility, B180, CERN



Comissioning with beam @GSI, Darmstadt





FoS SM FAT (Jan, 2019 @ ASG)

Test Programs

- Electrical test (low/high voltage test, sensor alive/continuity/polarity test).
- Pressure test (thermal shield pipe, He-vessel, cryostat).
- Leak test (safety valve, cryostat, beam pipe).
- No magnetic field measurement at warm.







FAT Protocol

FAIR Kind of Document: Test Protocol	Document Number: F-PP-SCM-0067	
Part / module / Super-FRS short pre-series multiplet	FAT X SAT Aa Ab Ba M10 M11 M12 Manufacturer: ASG]
2.4.2.2.3 (leading) 2.4.2.3.2 2.4.7.1.6 2.4.7.2.1.5	3D model number: https://edms.cem.ch/document/2037190/1	- Approved by
CID: 02-000226- Review or test at (data): 25.01.2019	05-3 (Assembly) Draw- ing number: https://edms.cern.ch/document/2037192/1 Model or drawing 12.10.2018	o GSI QA.
Remarks (specify exactly what shall be taken into account	or (date).	 Super-FRS SC magnet work package leader
Work to do after FAT: Cleaning and re-painting where necessary		 Subproject leader.
Adaptation of cryogenic process pipes (Attchmer	t of weding rings and fixation rings)	- FAT document dossier
Overall result: Accepted: X For conditional acceptance of	Conditionally accepted: Rejected: rejection: Date of next meeting:	(https://edms.cern.ch/document/1999049/19
Required signatures:		
Function (e.g. work package leader): MPL Haik Sir WPL Hans M QA Detief G	1000	
		0.4/0=/0.40






SAT A (Site Acceptance Test A)

Goal

- Design verification (mechanical/cryogenic and magnetic design).
- Quality conformity check.
- Reproducibility of magnet performance check.
- Providing inputs for the machine operation (cryo-genic facility and beam optics).







SAT A at B.180

During the SAT, the magnets are under the responsibility of the SC magnet WPL (Hans Mueller).

SAT Aa

- on the lorry
- the preparation area

SAT Ab

at the test bench (warm/cold/after warm-up)

preparation area

Approval of SAT A

- GSI QA
- SC magnet WPL
- Subproject Leader

Packing /Transport to GSI

ASG

- GSI testing team @ CERN.
- Support from the CERN colleagues.
- On-site support from GSI Darmstadt and ASG are available



Courtesy by Antoine Kosmicki, CERN





Test Programs and Acceptance Criteria

- The complete test plan is available.
- The aceeptance ctriteria is shared with ASG.
 - Common agreement on the following points;
 - Heat load, leak rate.
 - Magnet and sensor insulation performance.
 - Maximum current, the maximum allowed number of quenches
 - Field quality.
- Still open to discuss on the following points;
 - Magnet axis alignement
 - Cold mass movement during transportation





SAT Aa

Test at warm before installation at the test bench.

				Aceeptance			Aceeptance
Area	ID	Description	Relevant Document	criteria	Unit	Tolerance	relavent
On the lorry	In0.0	Accelerometer	F-CS-MT-03e				Yes
		manometers on the vessels	F-CS-MT-03e				Yes
		Visual Inspection	F-CS-MT-03e				Yes
		Document Dosierer	F-CS-MT-03e				Yes
	In1.0	shock sensor check	F-CS-MT-03e				Yes
Preparation		manometers on the vessels	F-CS-MT-03e				Yes
Area		Visual Inspection	F-CS-MT-03e				Yes
	C.0.1.	Continuity test of Voltage taps					Yes
	S.0.1.	Sensor alive test	F-CS-MT-03e				Yes
	HV.0.1.	High Voltage Test: Coil to ground	F-DS-MT-11e	> 1	Gohm		Yes
	HV.0.2.	High Voltage Test : Magnet to magnet	F-TG-MT-01e	< 1	μΑ		NA





SAT Aa

The check list and guide line are also available.

		on the lorry	preparation area
Accelerometer	#1		
	#2		
	#3		
Visual Inspection	Sign of Damage		
	General cleanliness		
	Cryo-process line		
	(length, cleanness)		
	CID Number		
	etc.		
Documentations	Shipping Documents		
	CE Mark		
	3rd party approval		
	Acceleration report		
	FAT reports		
	Manuals		
	etc		





SAT Ab Test Program

Test at the test bench

- 1. At warm before cool down
 - Leak test
 - Instrumentation test
 - Polarity and continuity test
 - Cold mass survery
- 2. At cold
 - Cold mass survey
 - Heat load
 - HV test
 - Magnetic field measurement
 - 110% excitation
 - Ramp-up cycle
- Warm-up
 - RRR (only FoS)
- At warm
 - HV/LV test
 - Instrumentation test
 - Polarity and continuity test
 - Cold mass survery












Acceptance Criteria

Description	Relevant Document	Acceptance criteria	Unit	Aceeptance relavent	Comment
Sextupole excitation curve measurement upto 1.1 x Inom		quench less than three times		NA	Pre-series magnets are exempt from the requirement
Long Quadrupole + Sextupole excitation curve measurement upto 1.1 x Inom		quench less than three times		NA	Pre-series magnets are exempt from the requirement
Long Quadrupole ramp-up cycle Test (0 to Inom x 3 times)		-		YES	No Quench
Sextupole ramp-up cycle Test (0 to Inom x 3 times)		-		Yes	No Quench
Long Quadrupole + Sextupole ramp-up cycle Test (0 to Inom x 3 times)		-		Yes	No Quench
Cold mass survey w window after 110% excitation		-		No	
Long Quadrupole magnetic field measurement	F-CS-MT-03e, F-DS-MT-25e, 700RM18040	± 10 unit< 0.8 gmax, ± 60 unit > 0.8 gmax gmax = 11.5 T/m @R= 190 mm	x 10 ⁻⁴	Yes	Field quality requirement is all
Sextupole magnetic field measurement		± 50 unit, gmax=40 T/m² @R= 190 mm	x 10 ⁻⁴	Yes	
Maximum allowed total error between position of magnetic axis and mechanical axis	F-CS-MT-03e, 700RM20116		mm	Yes	Under discussion between GSI and ASG
Pitch	F-CS-MT-03e,		mrad	Yes	
Yaw Roll	700RM20116 F-CS-MT-03e	±1.15	mrad	Yes Yes	





Magnet Field Measurement







Pre-qualification of FoS SM

Background

- ASG would like to have confidence in the magnetic designs and proceed procurement of materials for the series short multiplets in order to avoid high risk.
- ASG claims that other risks are negligible and can be mitigated by manufacturing technology.
 - delivery of the series SM 1/2/3: March, May and June

Goal

- Magnetic design verification until M/August, 2019 for key design parameters of the single magnets.
 - The pre-qualification program is agreed between GSI and ASG to validate single magnet design within 2 3 weeks (best scenario).
 - Comprehensive SAT program will be continued after the pre-qualification program.





Pre-qualification Program

- Excitation up to 110 % (LQ and Sextupole)
- Magnetic Field Measurement (Single Magnet)
 - Long Quadrupole : 50, 150, 300 A
 - Sextupole : 50, 150, 291 A
- After the comissioning of the QDS at the cold, this measurement program will be started.





Outlook

- Acceptance criteria for the FoS LM and the FoS dipole will be prepared soon based on the experience from the FoS SM.
 - **Delivery of FoS LM: Jan. 2020**
 - **Delivery of FoS Dipole: April. 2020**
- In order to avoid any delay in SAT A approval of the FoS SM (Nov. 2019), the following ponts are important;
 - Sharing SAT data with ASG and GSI internally in a timely manner and discussing about the results. Do not wait until the last minute.
 - Finalizing two open points with ASG as soon as possible.







Acknowledgement







- A. Bergmann, B. Christine, M. Chesi, A. Chiuchiolo,
- W. Freisleben, G. Golluccio, F. Greiner, P. Kosek,
- F. Wamers, J. Kurdal, I, Pschorn, M. V. Ricciardi,
- C. Mueller, M. Schmidt, K. Sugita, P. Szwangruber,
- V. Velonas, Y. Xiang.
- L. Stewart, A. Kosmicki, G. Rolando, A. Henriques,
- T Barbe, J. P. Espinos, J. G Perez; M. Arnaud,
- S. Pelletier, P. Bestmann, C. Vendeuvre, G. Ferlin,
- A. Perin, G. Favre, M. Charrondiere, D. Calcoen,
- D. Reiner, D. Missiaen, L. Bottura, H. Thiesen,
- E. B. Vinuela, O. C. Ditsch, R. Speroni, B. F. Adiego,
- H. Reymond, J. Steckert, S. Russenschuck, L. Serio
- L. Van Den Boogaard.