



CMS 2019



GAS SYSTEM IMPROVEMENT & MAINTENANCE DURING LS2

IMPROVEMENT 2019

❖GEM GAS SYSTEM:

> Predistribution and pump

- Construction of 2 new standard predistributions racks.
- Construction of 1 pump rack with a new arrangement setup to optimize the place in USC.
- Predistribution racks are configurated also for MEO, and the options to run in close loop.



> Distribution

• Modification RPC distributions racks for GEM insertion:

Concerning GE 1/1 and GE 2/1 both sides (4 racks).

> Sequences:

- 1: disconnect the rack on the balcony, extraction of the rack with the crane, transport to the workshop.(Fig1)
- 2: new drawings in 2D, integration of new front panel for purge and backup.(Fig2)





Fig1 Fig2

• 3: new integration for new pipes and element in 3D models, all the free space have been used and optimise for intervention.






	New Components
	New Frame Components
	New Pipes
П	Modifications on existing pipes
	Bubblers Flexible Pipes

- 4: leak test in the workshop
- **5:** Re-installation of the racks on the balcony
- **6:** pipes reconnections,
- 7: bubblers insertion, and filling
- 8: commissioning

❖RPC 3.1 GAS SYSTEM:


> Predistribution

• Modification existing pipes, new component installed, on old panel



> Distribution

 Modification RPC distributions racks, same process of GEM, 2D drawings, and 3D, leak test etc...




- New electrical cables between USC and UX have been installed by Russian team and connected for both system GEM and RPC
- New pneumatics valve island rack built and installed in USC
- Commissioning

❖RPC NEW PURIFIERS FILTERS SETUP

Modification and installation of new filters for the 3 purifiers,
we use the same strategy as for the distributions racks of GEM: 2D and
3D drawings, with a colour code for the pipes to be modified

The Goal of this changes:

- Better access for maintenance, filters placed on the wall.
- Control of the impedance for each filters
- Stop gas s




Filters on the wall


***RPC DUMMY CHAMBERS AND REGULATIONS**

• 28 volumes ordered and assembled with connectors and sensors (picture), leak test done for all.



- All distributions racks modified for the 13 dummy chamber pipe.
- Installation of 4 differents regulations valves in the predistribution. Test on system on going, decision of wich valve we'll going to use, as soon as we get the result.







❖RPC MIXER SX5 HUMIDIFIER

• Construction of a new humidifier for SX5 mixer and modifications

❖CSC and DT GAS SYSTEM

- Installation of filters on the pump module with PDT sensors.
- In the exhaust we installed also a sensor for the impedance.
- New pneumatics valve island rack built and installed in USC.
- Commissioning

ALL SYSTEM

- Replacement all pneumatics pipe for analysis, predistribution and distributions racks: total 2600 m of pipes.
- Commissioning, and re-connections on the new valves island racks in USC.
 - Results: total consumption of N2 around 2200I/h instead up than 9000 I/h
- New PLC with new software implemented in all systems:




New power supply 24/18 VDC changed



❖RPC 134a RECUPERATION

- Installation setup of recuperation Freon used in ATLAS for CMS RPC.
- Integration in the SG5 building, modifications pipes on RPC system, new exhaust line built for flammable gas (heated and isolated on the roof)





Exhaust installation



STANDARD MAINTENANCE

Distribution racks

> RPC

- Safety valves on supply line recalibrated
- Control bubblers
- Calibration flowcells

> CSC

- o Control bubblers
- Adjust backup

▶ DT

- o New flowcells calibration?
- o Control bubblers in single line
- o Safety valves

Mixers, exhausts, purifiers, humidifier.

> RPC, CSC, DT, GEM

- o Change filters purifiers & exhaust
- o Clean pneumatics valve on bottom purifiers
- o Calibration mixer MFC
- Change water pump humidifier (RPC)
- o Clean pressure regulator
- o Check status purifier pump

> ID FLUSHING

- o Recalibration safety valves
- Modification power supply