















4. Addition mechanical support

Goal: Facilitating access and maintenance of the source

Selection of other tasks

- 5. Inventory and arrangement of spare parts (mechanical, PSU and PLC modules)
- 6. Consolidate the PLC software to handle interlock interruptions correctly
- 7. Install new analogue-optical transmitters at HV cage; protect from HV sparks
- 8. Tests spare HV transformer in the oil tank







Detailed planning

- 1. Inventory of spare PLC units, Mon 15/11 BL
- 2. Complement missing PLC units, when point 1 done MON
- 3. Select and order transport of two cupboards from bat 133 to the ELENA ring (exact location tbd), asap CM
- 4. Check model numbers for the two roughing pumps and the turbo pump, Mon 15/11 FW
- 5. Verify the functionality of the spare turbo pump and controller, until end of Feb 2022 VacMac
- 6. Exchange oil in the two roughing pumps and the 2200 l/s turbo pump, before end of Jan 2022 FW arranges
 - a. Oil from Alex Sinturel
 - b. AL40/30 or VacMac
- 7. Prepare for modification of HV insulator, week 15/11 FW, CM, BL
 - a. Clear the space around the quadrupole vacuum chamber
 - b. Remove the KF to CF transition/bellow piece
 - c. Remove the large flange in front of the
- 8. Mechanical support for HV cage, from 16/11 CM
 - a. Wood mock-up for exact dimensions
 - b. Produce metallic support plate etc
 - c. Installation by Fri 26/11
 - d. Final adjustment Mon 29/11
- 9. Transmission of HV pulse signal to control system, from 15/11 FdL, MON
 - a. Investigate if we can invert the resistor chain so the measuring point is close to gnd potential instead of at -100 kV
 - b. If not possible, install a low bandwidth transmission channel from HV rack to gnd
- 10. High bandwidth transmission channel from HV cage to ground, from 15/11 FdL, MON
 - a. Install newly purchased unit
 - b. Protect +24 V and signal input from overvoltage sparks
- 11. Exchange filament holder flange for new version from FZJ, week 29/11 Julich team, CM
- 12. Investigate possibility of installing a pumping orifice at the exit of the quadrupole vacuum chamber, week 29/11 Julich team, FW, BL, DG
- 13. Install protection of HV insulator, from week 29/11 Julich team, CM, BL and FW
 - a. Take out quadrupole doublet
 - b. Install puller (prepared by Julich) at the end of the quadrupole doublet
 - c. Reinstall the assembly inside vacuum chamber
 - d. Close up vacuum system and restart pumping
 - e. Perform HV conditioning of the system, aim to be ready before Christmas
- 14. Consolidate the PLC software to handle interlock interruptions correctly, from week 29/11 FG, DG
- 15. Tests spare HV transformer in the oil tank near the source, week 24-28/1 (tbc) CrM

For February or later

- 16. Send +110 kV FuG supply to manufacturer for reconfiguration to -110 kV
- 17. Test Hungarian 400 Hz HV insulation transformer at CERN (pending manpower and time)

Name assignment tentative

MON – Michael O'neil

FdL - Francesco di Lorenzo

CM - Cristiano Mastrostefano

BL – Bertrand Lefort

DG - Davide Gamba

RG - Ralf Gebel

FW - Fredrik Wenander

CrM – Christophe Machado

Input / assistance from Alexandre Sinturel for vacuum related issues







We will not:

- * Take apart the source to exchange o-rings; should ideally be done every 4-5 years
- * Remove the HV cage around the source
- * Exchange the plasma electrode orifice from 4 to 6 mm diameter
- * Go back to original (single) magnet dump configuration

Time window:

- * Start 15/11
- * Aim to be finished end of January

Uncertainties:

- * Mechanical incompatibility of newly produced ground puller for the protection of the HV insulator
- * Excessive dark current with new puller installed
- * Time to condition the source; number of placement iterations of the new puller