



European Organization for Nuclear Research
Organisation européenne pour la recherche nucléaire

LHC Status

OC, June 21, 2013


Summary

- 3 years of successful running of all infrastructures ended February 2013
- Excellent scientific results at all facilities including discoveries
- Long Shutdown (LS1) in full swing to maintain and improve infrastructures and accelerators and to overcome the energy limitation at the LHC
- Despite some 'surprises' all work is on schedule
- **The continuous long-term support of our member states is paying off: Thank you !!**

Some recent results from the experiments

TOTEM





➤ Inclusive TOTEM analysis very similar to the 7 TeV case but:


- Improved simulation of the T2 detector response, secondary particles production event selection strategy and improved alignment procedures.
- Uses of the vertex information from CMS to reduce the pile-up correction.
- Better MC tuning to the LHC measurements (important for the TOTEM analysis)

**COMBINED (!) results from TOTEM and CMS:
Improved understanding of proton-proton processes
over large angular range**

Both CMS and TOTEM analysis obtained triggering with T2, on the same events.

➤ Same CMS-TOTEM event selection (at least a track reconstructed in T2)

➤ Measurements are representative for an inelastic event sample with at least a primary charged particle with $P_T > 40$ MeV/c produced in the range $5.3 < |\eta| < 6.5$.



CMS



Standard Model: 8 TeV inclusive jets




CMS-PAS-SMP-12-012

Double-differential inclusive jet cross section obtained with 11/fb at 8 TeV

Agreement with NLO QCD over 11 orders of magnitude, with sensitivity beyond 2 TeV

- 2-5% jet energy scale uncertainty for $p_T < 200$ GeV
- 4-8% jet energy resolution
- 10-30% cross section uncertainty per bin
- Improvement to high x q/g PDF expected


High precision tests of the Standard Model




Higgs: Moriond 2013 combination

CMS-PAS-HIG-13-005

A consistent mass is measured for ZZ^* and $\gamma\gamma$: $125.7 \pm 0.3 \pm 0.3$ GeV



A consistent signal strength is measured for 5 decay channels
 $\mu = 0.80 \pm 0.07$



- A consistent signal strength is measured w.r.t production mode, fermion vs. boson couplings, and custodial symmetry
- JCP 2 $^{++}$ /0 $^{-+}$ disfavored at 2.8/3.3 σ level

It is a Higgs, the messenger of the BEH mechanism


LHCb



Search for the rare decay $D^0 \rightarrow \mu\mu$

LHCb-PAPER-2013-013
arXiv:1305.5059

- One of several preliminary results on 2011 data improved and submitted for publication



$$\mathcal{B}(D^0 \rightarrow \mu^+\mu^-) < 6.2 \text{ (7.6)} \times 10^{-9} \text{ at 90\% (95\%) CL.}$$

8

Branching ratios of dimuon decays of flavoured neutral mesons!


K_S^0	K_L^0	D^0	B^0	B_s^0
$< 9 \cdot 10^{-9}$ (90% CL)	6.8 ± 0.1 10^{-9}	$< 6.2 \cdot 10^{-9}$ (90% CL)	$3.2^{+0.15}_{-0.12}$ 10^{-9} !	$< 8 \cdot 10^{-10}$ (90% CL) !
LHCb	BNL E871	LHCb	LHCb	LHCb

ATLAS


New Top Mass Measurement: l+jets

- New Top Mass measurement using a 3D template fit
 - Fitted Distributions:
 - M_{top}^{reco} , M_W^{reco} and M_{Z}^{reco}
 - Reduces M_{top}^{reco} statistics by 40%
 - Main improvement on the relative scale Bjet-Light Jets
- $M_{top} = 172.31 \pm 0.75 (stat+JSF+bJSF) \pm 1.35 (Syst) \text{ GeV}$

ATLAS-CONF 2013-046





High precision tests of the Standard Model



Higgs: Update on Couplings

- New combined coupling determination including:
 - $H \rightarrow \gamma\gamma$, $H \rightarrow ZZ^*$ ($4l$), $H \rightarrow WW^* \rightarrow l\nu l\nu$ (Full 2011+2012 Data)
 - $H \rightarrow \tau\tau$, $H \rightarrow bb$ (Full 2011+13 fb⁻¹ 2012 Data)
- Combined signal strength:
 - $\mu = 1.30 \pm 0.13(\text{stat}) \pm 0.14(\text{sys})$ ($M_H = 125.5 \text{ GeV}$)
- 3 σ evidence for VBF Higgs production:
 - $\mu_{\text{VBF}} / \mu_{\text{ggF+ttH}} = -0.5$

It is a Higgs, the messenger of the BEH mechanism




ALICE

Y(1S) Nuclear Modification Factor

- One Signature of the QGP is the suppression of Quarkonium production.
- R_{AA} is sensitive to the transport coefficients of the medium.

$$R_{AA}(p_T, y) = \frac{d^2 N_{AA} / d^2 p_T dy}{\langle N_{part} \rangle d^2 N_{pp} / d^2 p_T dy}$$



Clear suppression below unity!

Despite different rapidity intervals, ALICE & CMS results consistent.

The Experiments during LS1

A new mode of operations!


- All busy in repairs, consolidations, first upgrades
- Massive amount of work, with a very tight schedule...
- ...while keeping looking at the data, prepare for the next running period at higher energy
- ...and proceed to a very substantial progress in their computing models.

It will need a massive re-commissioning, if they want to be at the same readiness level as in 2010

- Physics
- Beam commissioning
- Shutdown
- Tests

LS1

from 16th February 2013 to end December 2014



SMACC: Opening of interconnections



**First IC opening in S56
8th of April 2013**

**Collaborations with NTUA (Athens),
WUT (Wroclaw) and support of
JINR-DUBNA**


SMACC: Opening of busbar lines

Opening of M lines started on 18.04.2013

- measurement of > 1250 splices so about 100% of S56
- Rate according to plan after 1 week of learning = 10.6 IC/day

TEMPORAL EVOLUTION STATS

Sector 5-6 Open M Activity Evolution
Click and drag in the plot area to zoom in




Collaborations with PAEC-NCP
(Pakistan Atomic Energy Commission –
National Centre for Physics)

SMACC: Installation of shunts

First shunt soldered on 24.04.2013

- >160 IC in sector 56 (75% of one sector) are now equipped with shunts (almost 10% of the LHC, 2560 shunts)




24.04.2013 : First shunts soldered (QBBI.11R5)



LHC Injectors

Main activities

- Preliminary powering tests completed
- Full maintenance of all the equipment
- PS Booster & PS
 - Installation of the new access systems
 - Cooling and ventilation renovation
 - Upgrade of the RF systems
 - Improve the radiation shielding over the PS and Septum 16



Goward road

SPS

- Consolidation of **18kV transformers**
- Replacement of **irradiated cables** in BA1 and in TCC2
- Installing new Fibres systems in BA5, BA6 and BA1
- **New coated magnets** in BA5
- **Major consolidation of the valves – CV**
- Vertical realignment in BA6

Progress status


- overall progress is under schedule




Conclusion concerning LS1

The progress of the LS1 can be followed with dashboards updated every week

<http://cern.ch/l1dashboard>





The LS1 is a marathon and will not be all plain sailing but thanks to a solid preparation and to the dedication of numerous persons, crossing the finish line should be done by end of 2014, respecting the LS1 slogan:

1st Safety


2nd Quality

3rd Schedule

Outlook



The LHC roadmap to fully exploit the physics potential



LS2 work programme

- LINAC 4 connection
- complete the PS Booster energy upgrade
- finalise the enhancement of the collimation system
- carry-out LHC detector improvements
- → overcome intensity limitations

Outlook

- **Exciting programme at the energy frontier for the next decade(s)**
- **The approval of the MTP strategy allows the first step of the implementation of the European Strategy, unanimously approved May 30th**