

Status of ITER and Progress on Critical Systems



Neil Mitchell
Magnet Division Head

CERN, 18 Dec 2013

The views and opinions expressed herein do not necessarily reflect those of the ITER Organization

CONTENT




- **ITER Project, History, Organisation and Why**
- **ITER Tokamak and Site**
- **Buildings**
- **Supporting Systems**
- **Tokamak Core Systems, focus on Magnets**
- **Schedule and Challenges**
- **Conclusions and the Future**

ITER: Objectives



- The main goal of ITER is to demonstrate the **scientific** and **technological feasibility** of **fusion power**.
- In particular
 - to achieve **extended burn** of **D-T plasmas**, with steady state as the ultimate goal,
 - to integrate/test all critical fusion power reactor technologies/ components,
 - to demonstrate **safety and environmental acceptability** of fusion.





Beyond ITER -1



The ultimate objective of the magnet fusion programme is a 'commercial' power plant. Opinions differ on what this could be

- EU, US, JA: 'Pure' fusion where a blanket of Li is used to breed tritium which is then fused with D to give He, α particles which heat the plasma & 14MeV neutrons to convert to heat
- CN, KO: 'Hybrid' fusion. Fusing plasma forms a neutron source which catalyse a fission chain reaction in a blanket of fissile materials, often PWR depleted fuel rods.



Beyond ITER -2



The core problem with fusion IS POOR PLASMA ENERGY CONFINEMENT. Plasmas have to be large (losses scale with the surface area, heating with the volume) and present day pure fusion power plants are, like ITER, large and expensive....high financial risk

ITER is the Next Step
Toward a Solution based on Tokamaks



Option 1: build big (EU DEMO programme....picture above)
Option 2: energy multiplication with fission reactions. Hybrid reactors are smaller than ITER. Also can consume fission waste
Option 3 (could be considered): Treat ITER as a test stand for improving plasma confinement to provide physics basis for smaller reactors. ITER is the largest, in the future aim small.

ITER Pre-history



- Born in **1985** at a **superpower summit meeting** in Geneva between Reagan & Gorbachev.
- It consolidate the loose INTOR collaboration between EU, RF, US and JA. As EU had a leading role through NET, the first site was at Garching. The CDA phase lasted 1988-1991
- The EDA phase lasted 1993-2001, on 3 sites (San Diego, Garching, Naka) as no one could agree on one. US left in 1998, San Diego closed
- Agreement for construction and site came in 2005. It is now supported by 7 parties (CN, EU, IN, KO, JA, RF, US)



1985 Superpower Summit Meeting




1988 Opening Ceremony of ITER CDA at IPP Garching Germany




Political Organisation



- The Parties have agreed on a cost sharing arrangement
 - 5/11th for EU (host),
 - 1/11th for the 6 other parties.
- They have also agree on a sharing of technologies and of industrial productions
 - 90% in-kind contributions,
 - 10% cash contributions.
- The breakdown of who contributes what is at **the component level** and is cast in the *so-called* **ITER Agreement**.



ITER Cost Sharing



ITER Task Sharing (per main subsystem)

And Management Challenges



ITER is largely (90%) build by in-kind contributions. These were agreed in 2005 to suit the priorities of the 7 parties to be involved in all critical technologies

The result is an un-logical division of contributions, excessive duplication of tooling, far too many suppliers, lack of commercial competition and a vast number of unnecessary interfaces

The parties bring an institutional approach to procurement that enhances the complications of the interfaces

And the parties are in effect managers of the IO (forming the governing boards) and contractors (executing PAs). Conflicts of interest are evident in resolving quality problems

Not surprisingly it is challenging to keep schedule and budget

ITER Site Construction – 1



- ITER site was selected in **2005** to be near **Saint-Paul-Lez-Durance** in the South of France.
- France has completed **extensive roadwork upgrades** for transportation of large components from Marseille harbor (104 km).
- Civil engineering is underway since 2010 and the **French Government** has authorized **the creation of the nuclear installation** in November 2012.



1 km x 400 m
ITER Platform
(2.5 million m³ excavation)


Model of
ITER site




ITER Site Construction – 2




Local Communities Provided Road Upgrades



TF Coil ~360 t
16 m Tall x 9 m
Wide



VV Sector ~400 t
12 m Tall x 9 m Wide



PF1 Coil ~200 t
9.4 m Diameter




Test Load on Road in Sept 2013

First components will arrive at ITER in 2014

ITER Site Construction – 3




**Tokamak Building
Pit and Foundation
(17 m deep; 120 x 90 m)**



**PF Coil Winding Building
(17 m high; 252 x 45 m)**

**ITER Tokamak
Pit**

**ITER Headquarter Building
(4 story; 16,000 m²)**



ITER Services



Primarily

- ☐ Power Supplies
- ☐ Cryoplant
- ☐ Cooling Water

ITER Power Supply System



Reactive Power Compensation

AC/DC Converters, etc.

SNU & FDU Resistors


15MA pulse

	400 kV Grid Capacity
Max. active power	500 MW pulsed +120 MW for auxiliaries
Max. reactive power	200 Mvar pulsed + 48 Mvar for auxiliaries

Pulsed & Steady State Substations

"Prionnet" 400kV Substation COMPLETE


Status and Progress CERN 18/1



DC System – AC/DC Converters



- 55kA PF Converter being developed in China



Prototype bridge arm:

- ABB 5STP52U5200
- 5.2kV, 4.1kA
- 125 mm (5")
- 12 in parallel



Test facilities at ASIPP





- Installation of prototype is underway at ASIPP

DC System – AC/DC Converters



- TF, CS, VS, and CC Converters being developed in Korea (1)



Prototype antiparallel 6-pulse pair



DAWONSYS







ITER Status and Progress CER

DC System – AC/DC Converters





- TF, CS, VS, and CC Converters being developed in Korea (2)


Thyristor Selection	4.2kV/4.2 75kA 100mm (4")	2.8kV/3. 74kA 78mm (3")
TF (68kA)	16	
CS (45KA)	10	
VS (22.5KA)	6	
CC (10KA)		4




DC System – Switching Network Units



Fast Open Switch (FOS)



Fast Make Switch (FMS)




Extra Protective Make Switch (EPMS)

Unique high V & I, fast ($< 5\text{ms}$) pneumatic-EM switches developed by Efremov Institute

Multi-action (3 stage) DC Circuit Breaker for *repetitive operation* (30,000 pulses)

	CS1U,C S1L	PF1,CS2U,CS2 L,CS3L	PF6
Current	45kA	45kA	45kA
Voltage	6kV	8.5kV	8.5kV
Energy	1.2GJ	0.8 – 1.0 GJ	1.5GJ




Typ. Switching Network Resistor (SNR) $\sim 1\text{ GJ}$
Forced-air cooled



D.V. Efremov Institute

DC System – Fast Discharge Units




70kA
Explosively
Actuated
Piro-
Breaker




70kA Vacuum
Circuit Breaker
(VCB) & Bypass
Switch (BPS)

Ultra-reliable multi-action (3
stage) DC Circuit Breaker
for *limited number* of operations

	TF (9 units)	CS,PF (12 units)
Current	68kA unipolar	45,55kA bipolar
Voltage	10kV	10kV
Energy	4.6GJ	1.0 –2.9GJ



CS/PF
Bipolar
Counter-
pulse
Unit



4.6 GJ
TF
Discharg
e
Resistor

Unique switching devices developed for ITER




Component Cooling Water Systems




Design challenges of Heat Removal System

- The pulsed nature of ITER operations presents distinct challenge to the design of the HRS
- Challenges for HRS design is to provide an optimum design solution to meet a very high peak heat load of about 1150 MW with an average heat removal capacity



Component Cooling Water Systems



Location of CCWS equipment

Tokamak Cooling Water System




Components and Systems that will be manufactured by US- ITER

- In Cryostat length 10.4 km
- Out Cryostat length 23.4 km
- Total length 33.8 km
- Number of valves 3000
- Weight of piping 5800 kN
- Weight of valves & sup. 1740 kN
- Total Weight 7540 kN**

Piping distribution procured by ITER

Drain Tanks under manufacturing by US- ITER



Cryoplant




System Architecture

3 He refrigerators

2 N2 refrigerators

Overall Cryoplant and Cryodistribution layout




65kW at 4.5K
1300kW at 80K

He plant: Air liquide (IO contract)
N2 plant: F4E

Cryo Components in Tokamak Building


Cryolines procured by INDA



ITER Tokamak






- The main components of the ITER Tokamak are
 - **vacuum vessel** (which delimits plasma chamber),
 - magnet system (which controls plasma confinement, shaping and stability),
 - **cryostat** (which shields vacuum vessel and magnet system),
 - **blankets and divertor** (which absorb neutron flux and eliminate plasma ashes).



ITER Tokamak


Cryostat





INDIA



Vacuum Vessel



Vacuum Vessel System



ELM & VS Coils
VV interfaces implemented

Facts

- First safety barrier for ITER
- Nuclear Component
- ~5300 tons (VV, ports, shielding only)
- 19.4 m torus outer diameter
- 11.3 m torus height

Technical Challenges

- Large Size
- Tight tolerances
- High quality components
- Part of safety boundary

Vacuum Vessel Current Status




Component	Procurement Party	Supplier
Main Vessel	EU (7 Sectors)	AMW (Ansaldo Nucleare Mangiarotti Walter Tosto)
	Korea (2 Sectors)	HHI (Hyundai Heavy Industries)
Ports	Russia (Upper Ports)	Efremov Institute/MAN T&D AG
	Korea (Lower and Eq. Ports)	Hyundai Heavy Industries
In-wall Shielding	India	Avasarala Technologies Ltd.

VV Sector Delivery: First Sector delivered to the ITER Site in Aug 2016. The VV assembly is under a direct contract by IO with ENSA.

Manufacturing Started:

- Manufacturing (plate cutting and forming) and welding started for first KO Sector.
- First EU Sector started in Sept. 2013
- Water jet cutting of shielding plates started



VV fabrication in European Industry



EU



Mock-up of the inboard part of a vacuum vessel segment, produced by AMW, in Italy.



Bolted Rib Mock-up



Triangular Support Mock-up

VV fabrication in Korean Industry



Upper Segment Mock-up

At Hyundai Heavy Industries
in Ulsan, South Korea,
fabrication is in full swing.



Inboard Segment Mock-up



Triangular Support Mock-up
ITER Status and Progress CERN 18/12/13



Upper Inner Shell



T-ribs Welding

Equatorial Port Mock-up




VV Upper Port Extension in Russia



- Prototype manufactured by Izhorskiye Zavod under contract from Efremov.
- Final manufacturing tolerances acceptable.
- Contract for upper port manufacture awarded in December 2012 to MAN Turbo & Diesel AG.

RUSSIA



Magnets -1




Overview

Sharing between Domestic Agencies, and the Main Industrial Suppliers

All magnet production is now either in the prototyping or production phase

ITER Magnet System – Overview




ITER Magnet System


- The ITER magnet system is made up of
 - 18 Toroidal Field (TF) Coils,
 - a 6-module Central Solenoid (CS),
 - 6 Poloidal Field (PF) Coils,
 - 9 pairs of Correction Coils (CCs).



Pair of
TF Coils




CS
Coil




ITER Feeder System – Overview



- The magnets are supplied in current and cryogenic fluids by **31 Feeders**.



- The magnet Feeders include
 - NbTi CICC busbars,
 - Ag-Au(5.4%) BiSCCO 2223 HTS current leads.




ITER Feeder System



R Status and Progress CERN 13, 20, 11

68 kA Trial Lead Developed by ASIPP

Some Major Parameters



ITER Superconducting
Magnet System Energy
~51 GJ

TF coil height x width	15x9m
TF coil weight	334t
PF3 diameter	24m
PF3 coil weight	304t
CS weight	954t
CS height	13m
Total weight Nb3Sn	550t
Total weight NbTi	250t
Total length s/c strand	180000km
Total length LV/HV cryostat cable	140km
Total number HTS current leads	60

ITER Magnet Supply: 10 PAs



CS with US
(General Atomics)



Pre-compression rings: EU
(EADS CAS)



PF1: RF
(Efremov)



Instrumentation
ITER



9+1 TF coils with EU
(Iberdrola/ASG/Elytt
Consort.)



9 TF coils with JA
(MHI & Toshiba)



19 TF coil cases: JA
(MHI/Hyundai Consort.,
MHI, Toshiba)



PF2-6: EU
(ASG & ASIPP)





Magnet Supports: CN
(SWIP)



31 Magnet
Feeders: CN
(ASIPP)



9 pairs of CCs: CN
(ASIPP)




ITER Conductor Supply: 11 PAs




Nb₃Sn

TF Conductor



**(dummy)
CS Conductor**

PF Conductor



MB Conductor

Nb–Ti



CC Conductor



**(dummy)
CB Conductor**




Magnets -2



- **TF Conductor & Coils**

Main Features of TF Coils -1



Main Features of TF Coils -2



Manufacturing Challenges

Nb3Sn strand and conductor

- Nb3Sn required, brittle and has to be formed after winding by heat treatment of about 600C for 200hrs
- Has to achieve a high critical current and controlled AC loss

Fitting conductor into radial plates

- High tolerances on RPs (tenths of mm over 15m)
- High tolerances on winding and control of conductor distortion during Nb3Sn heat treatment

Massive structures with small tolerances (few mm)


Assembly of RP to winding and fitting winding pack into case

ITER TF Strand Production




- As of today, **~463 tons (95,000 km) of Nb₃Sn strands** have been produced; this corresponds to **~96%** of total amount needed.
- It is the largest Nb₃Sn strand production ever – pre-ITER world production was ~15 t/year.

TF Strand Production Dashboard



Billet Weight Distribution By DA




Dashboard of Billet Registration in Conductor Database
(Courtesy of G. Bevallard, A. Vostner, ITER-IO)

ITER Conductor Manufacture



Jacket


Welding



Cable Insertion




Jacketing Line



Final Tests



Spooling




Compaction

(Courtesy of JAEA)

ITER TF Conductor Production



- In addition to 12 x Cu and sc qualification ULs, a total of **60 x 760 m rDP ULs** and **26 x 415 m sDP ULs** have been manufactured by **JA, KO, RF, F4E and CN**; this corresponds to **~12 TF Coils**.




Dashboard of TF Conductor Registration
 Conductor Database (Courtesy of G. Bevallard, ITER-IO)
 ITER Status and Progress CERN 18/12/13

Progress on TF Coils: Facilities in EU and JA



Construction of Facilities (ASG and MHI)

La Spezia new 80x220m (in 4 bays) completed 2011: picture shows 1 bay



Kobe conversion of end of existing buildings started 2013 (red circle)


Progress on TF Coils: EU – Tooling 1



- EU has commissioned the winding line and heat treatment oven




Unspooling
Unit



Winding
Table

Winding line at ASG



Heat Treatment Oven at ASG

(Courtesy of
A. Bonito-Oliva, F4E)

Progress on TF Coils: EU – Tooling 2



(Courtesy of
A. Bonito-Oliva, F4E)




Wrapping tooling for turn insulation of double pancake during assembly at Elytt (Bilbao, Spain) and during commissioning at ASG

Progress on TF Coils: JA-Dummy DP

Dummy DP winding at
MHI (Futami)

(Courtesy of N. Koizumi, JAEA)



Despoole

Blasting
station

Winding
head

Winding
table

Moving

Rotation

Progress on Radial Plates




- EU has manufactured 2 full size Radial Plate (RP) prototypes: one sDP and one rDP, while JA manufactured 1 full size rDP RP prototype.



Full-Size sDP RP
Prototype in EU



Full-Size rDP RP
Prototype in EU



Full-Size rDP RP
Prototype in JA

EU has awarded
contract for full
supply of 10x7 RPs,
JAEA so far 3x7 RPs




Courtesy F4E

Progress on TF Structures: JA



JADA has placed contracts with MHI/HHI for 1 complete set of structures and 6 sets of materials. Production ongoing.



Pictures courtesy JAEA & Contractors MHI

Magnets -3



•PF Conductors & Coils , Correction Coils

PF and Correction Coils




Manufacturing Challenges

- NbTi conductor with thick jacket, high quality welding for fatigue tolerance
- High voltage
- Large dimensions
- For CC, high tolerance on large dimensions and weak winding, welding and winding accuracy critical

PF Conductor Status – 1



- EU & RF are responsible for the PF1&6 conductors, which rely on Nb–Ti strand 1, while CN is responsible for the PF 2-5 conductors, which rely on Nb–Ti strand 2.



Nb–Ti Strand 1
developed by
VNIINM (1.6:1)




Nb–Ti Strand 2
developed by
WST (2.3:1)



PF Conductor Status – 2

- RF have registered ~95 t of Nb–Ti strand (production complete) and have completed cable production. F4E are performing PF6 jacketing qualification

PF1-6 Registration




PF1&6 Cable
Delivery at Criotec



- CN has registered ~80 t of Nb–Ti strand 2, completed PF jacketing qualification and is manufacturing PF5 conductors.

PF2-5 Registration



PF1 Coil Development at Efremov



Insulating machine



Bending equipment





Winding table

- Efremov has procured **main tooling** for PF1 coil manufacture.

Vacuum chamber for impregnation and baking



Equipment for resin mixing



(Courtesy of I. Rodin, Efremov)

PF2-6 Coil Development by F4E



Building on Cadarache site completed in 2011
240mx45m



Engineering integrator for PF2-5 is selected: ASG
PF6 will be made off-site by ASIPP (China)

Correction Coil Winding Development in CN



Winding facility constructed by ASIPP in Hefei. Tooling commissioning underway



Coil handling jig

2x 4kW Yb robot lasers for case welding being commissioned

Courtesy ASIPP




Magnets -4



- CS Conductor and Coils

CS Coils



- In comparison to the TF coils, which are operated in a steady state, the CS and PF coils must drive inductively **30,000 x 15 MA plasma pulses** with a burn duration of **400 s**.
- During their life time, the CS coil modules will have to sustain severe and repeated **electromagnetic (EM)** cycles to **high current and field conditions**.



CS conductors are to be procured in kind by **Japan**; they are 100% funded by **EU** (Broader Approach) and will be delivered to the **USA** for coil manufacture.

CS Coils



Manufacturing Challenges

- Coils wound as Hexa-pancakes. Critical issues are tolerances, joints and high voltage insulation.
- Busbars have to be led down the outside of the coil...support and flexibility are critical, tolerance sensitive, issues
- Support structure has high fatigue stresses and requires high mechanical performance at RT due to pre-load

Upper plate showing He outlet piping and dowel locations


He manifolds with voltage taps and isolators

Terminals

Cassettes

Break out

Lower plate showing dowel locations



CS Coil Winding Facility




Renovation of part of 20000m² facility completed by GA in Poway, San Diego mid 2013.

Tooling deliveries end 2013/14

Winding: Taurin

Insulation: Ridgeway



Extension to house HT, VPI, and 4k Test stations.

Gantry Crane Installation

Courtesy of US-IPO and GA

ITER Status and Progress CERN 18/12/13

CS Structure- Trial Tie-Plate Forging





Plate longer than oven



Courtesy of US-IPO

Right: after final machining May 2013

US CfT in 2014



CS Conductor Performance Issue



Nb3Sn is a brittle compound formed during manufacture by a 200hr heat treatment at 650C. ITER conductors require an 'open' structure to allow cooling. Allows strands to bend under loads


Performance problems were found in the CS conductor.
Degradation of current sharing temperature with cycling to unacceptably low values in full size SULTAN conductor tests

Major challenge for project: *Solved by extensive collaboration programme of analysis, sample fabrication, and diagnostic investigations between IO, US and JA lasting ~2 years*

Solution: adjustment of cable pattern and void fraction to provide support: CSJA1->CSJA2->CSIO1->CSIO2/CSJA3

Bad.....better.....good

SULTAN and sample







SULTAN facility at CRPP/PSI in Villigen CH provides high field (11.5T) high current (up to 100kA) testing of 3.5m lengths of paired conductors, 0.35m in high field

CS SULTAN Sample Summary


Sample Name	Strand	Inner Triplet	Twist Pitches	Performance Rating based on full requirements
CSJA1	Hit.BR 2G	2 SC + 1 Cu	Baseline	Failed
	Fur. BR 2G	2 SC + 1 Cu	Baseline	Failed
CSJA2	Jastec BR 3G	2 SC + 1 Cu	Baseline	Failed but could work with degraded performance
	Jastec BR 3G	2 SC + 1 Cu	Baseline	Failed
CSIO1	OST IT	2 SC + 1 Cu	Baseline	Promising, needs more tests to be sure
	OST IT	3 SC	Baseline	Qualified within limits of test
CSIO2	OST IT	2 SC + 1 Cu	Short	Qualified within limits of test
	OST IT	2 SC + 1 Cu	Pseudo-long	Promising, needs more tests to be sure
CSJA3	Jastec. BR 3G	2 SC + 1 Cu	Short	Qualified within limits of test
	Fur. BR 3G	2 SC + 1 Cu	Short	Qualified within limits of test
CSJA5	Hit BR 3G	2 SC + 1 Cu	Short	Qualified within limits of test
	Fur. BR 3G	2 SC + 1 Cu	Short	Qualified within limits of test

Strand Filament Breakage




Courtesy of FSU

CS conductor Sultan Test Results



Short Twist Pitches (CSIO2)



Standard Twist Pitches (CSIO1)



Long Twist Pitches (CSIO2)


(Courtesy of L. Muzzi, ICAS)

Magnets -5



- **Feeders**


Feeders



Provide current, He and instrumentation supplies to coils and structures


S/C busbars that interface to RT busbars

Highly complex integration




ITER Sta

Feeders Overview



Feeder Overview – An L3 Level Coil Feeder for Example

Feeder CTB Close-up





Feeder HTS Leads - 1



Manufacture at ASIPP

Design and know-how CERN and IO



Brazing joint



Machining of the grooves

HTS
Elements

Feeder HTS Leads - 2




Early (2008) Pre-prototype HTS leads under test at ASIPP




Full prototype test scheduled 2014

Feeder HTS Leads -2



EB welding of heat exchanger to shunt



Machining of copper fin Heat Exchanger and steel container to tolerances within few micro m, fitting HE into tube

Manufacturing mock-up underway Dec 2013



Feeder Manufacturing Facilities Complete



Off-site ASIPP workshop for:

- Feeder insulation
- HV test
- Pipe bending
- Integration assembly


In Hefei



Workshop for insulation



HV Test area



Tubing bending area



First 1000m² clean room of 8 class of ISO14644 for Feeder assembly



Assembly area

Feeder Prototypes and Mock-ups Complete



Vacuum
barrier



Thermal shield



Feeder Tooling is under fabrication



Conductor bending for S bends

Large number of components
Many geometric variations
Difficult assembly



**Jig for PF feeder
assembly**

Magnets -6



- **Instrumentation**

Instrumentation



Procured directly by IO. Covers HV cables, sensors, wires, insulating breaks. IO runs laboratory in CERN for testing

Complex due to high voltage (28kV design), vacuum, 4K temperature, ultra high reliability and assembly considerations

Required for

- Quench Detection (all at high voltage)
- Temperature Sensors
- Strain and Displacement Sensors
- Feedthroughs, Insulating Breaks
- Vacuum Plugs on Cables

Instrumentation: HV Feedthrough





Glass fibre reinforced polyester, moulding compound

- Halogen free
- High mechanical strength
- Low coefficient of thermal expansion.


Example of HV Feedthrough

ITER needs about 1000 of these



Flange


Instrumentation: He line insulating break



ITER requires about 1500 of these. Replacement in event of leaks would require several months → very high reliability

Production starting at ASIPP (CN) under IO contract

Instrumentation: HV wires and cables



High voltage cable showing ground screen and 3 inner twisted pairs

High voltage cables (samples for irradiation testing)


ITER needs about 14km of 6 & 9 core HV cables and 7km of optical fibres

Temperature sensors

- Two types, about 1000 of each:



Cernox – range 4 K to 300 K, coil inlet, magnet structures, feeder 4K process pipes.

Platinum PT100 – range 50 K to 300 K, used on e.g. radiation shield.



No penetration of pipes (avoids welding/leak issues)

Simple installation (full chain of sensors, wires, feedthroughs and conditioners. Contract placed with CEA (Grenoble)



Schedule



ITER has difficulties to maintain the latest first plasma date of late 2020. Largest delays are in buildings but many other component delays hidden by shadow; recovery strategies under discussion to match buildings to high technology components

Complexity of project structure, vast number of interfaces created by procurement in-kind subdivision and bureaucratic nature of management organisation are responsible for most of them

ENCOURAGINGLY almost no delay due to technical issues even with the technologically highly advanced nature of the project

Technical Challenges



Most challenging high visibility issues so far

Vacuum vessel plate cracks

Surface cracks not reported to Authorised Nuclear Body, machined off. Work just restarting

Vacuum Vessel manufacturing design and NDT procedure agreement with ANB

Full redesign of Cryostat supports (required by French Regulator after Fukushima incident)

Layout of reinforcing bars for B2 slab

Inadequate structural analysis. Work (concrete pouring) stopped for 6 months, just restarted

CS conductor performance

Degradation due to filament cracking. Resolved after 18month technical programme, no schedule impact

Completion of building design

Embedded plates increase from 100 in 2001 to 50000 in 2012 to 100000 now, mostly required by regulator)

Conclusions and The Future



- ITER relies on an unprecedented collaboration of 7 Parties around the world; 24 years after its inception, ITER has entered the construction phase. *Technical challenges are being overcome: no 'showstoppers'.*
- Site is cleared, nuclear license obtained, buildings under construction
- TF conductors are well into production, 95% of the required Nb₃Sn strands already completed. PF strand production is over 50% complete
- TF, CS coil winding facility commissioning is nearing completion in Europe, US and Japan, qualification well underway. Facilities for feeder production in CN are complete and manufacturing trials are underway.
- Vacuum vessel manufacturing has started, prototyping of ports underway
- Cryostat manufacturing facility under construction on site
- Many major industrial contracts launched (power supplies, cryoplant)