

LHC Status


HCP 2009 Evian
16th November 2009
Steve Myers

Topics

- The 19th September “incident”
- Repair and consolidation
- May 2009 “Copper Stabilizers”
- The decision on the energy at start up (August 2009)
- Since August Decision
- Running with Beam 2009 – 2010
- Recent News
 - injection tests (finished last weekend)
 - Up to the”minute” news


The Sector 3-4 incident


fault tree and corrective measures



missing electrical contact on at least one side of the connection


lack of solder within the joint






Vac. chamber


Dipole busbar




Fault tree [1/3]




Fault tree [2/3]



Fault tree [3/3]



The LHC repairs in detail



Magnet transport in the tunnel without a single incident



sector 3-4 : Magnet repair in SMI2



Last Repaired Magnet (SSS) going down (30/4/2009)



Repair of QRL service module in S3-4



Before repair




After repair

Q27


Beam vacuum recovery in sector 3-4

Beam Vacuum Contamination


Beam Screen (BS) : The red color is characteristic of a clean copper surface




BS with some contamination by super-isolation (MLI multi layer insulation)






BS with soot contamination. The grey color varies depending on the thickness of the soot, from grey to dark.



Magnet protection and anchoring



DFB protection and anchoring



Enhanced QPS

Role of the Enhanced QPS System

- To protect against the new ‘problems’ discovered in 2008
 - The Aperture-Symmetric Quench feature in the Main Dipoles and
 - Defective Joints in the Main Bus-bars, inside or in-between the magnets.

Reminder

QPS Upgrade also allows

- precision measurements of the joint resistances **at cold** (sub-n Ω range) of every Busbar segment. This will allow complete mapping of the splice resistances (the bonding between the s.c. cables).
- To be used as the basic monitoring system for future determination of busbar resistances **at warm** (min. 80 K), to measure regularly the continuity of the copper stabilizers.

What did we observe?

Spare magnets connections (April 2009)

12 samples tested (2 interconnections), those 4 are representative of the total



before connection

8-04-09



after connection

16-04-09



MB2433
in QBBI.A23R3
M3 ext




MB2433
in QBBI.A23R3
M2 int



MB2439
in QBQI.24R3
M1 ext



MB2439
in QBQI.24R3
M3 int




28 - 04 - 2009


H. Prin

SPC May 4 2009
19


Good interconnect normal operation (1.9K)



good interconnect, after quench (>10K)




Bad interconnect, normal operation 1.9K



No problem while the sc cable remains superconducting

Bad interconnect, after quench

Current path is deviated through the sc cable (which is no longer sc). Depending on the current and length of this path, the cable can suffer thermal runaway




Danger of melting the sc cable then electrical arc

We must ensure that the copper stabiliser is continuous
Measurements of micro-Ohms at warm

Electrical Resistance Measurements at Warm Temperatures

- New electrical tests were developed
 - Warm measurements of R^{long} give possibility to detect surplus joint resistance larger than about 20-30 $\mu\Omega$ (RB).
 - Tests have been done for five sectors at room temperature and three sector at 80 K.
 - Warm measurements of the joint resistances (so-called local R^{16} measurement) give possibility to detect surplus joint resistance of a few $\mu\Omega$.

1-2 M3 splice resistance (copper)



The cool-down of S12 was delayed in order to perform this “warm” measurement

1-2 M3 splice repair

| Inter. number | Main busbars | Photos (before unsoldering) | US-test (before unsoldering) | R-16 before unsoldering | Gamma ray control (before unsoldering) | Visual inspection and photos after repair | US-test after repair | R-16 after repair | Gamma ray control after repair | QC insulation main bus bars | QC insulation spools |
|----------------------------|--------------|-----------------------------|------------------------------|-------------------------|--|---|----------------------|-------------------|--------------------------------|-----------------------------|----------------------|
| 1-2 | | | | | | | | | | | |
| QBBI.E29R1 | M3-corridor | done | 4 out of 4 OK | 11.7 | done 8.5.09, J.D. | | | | | OK, 2.6.09, C.S. | |
| | M3-cryoline | done | 4 out of 4 OK | 22.8 | done 8.5.09, J.D. | OK, 28.5.09, G.T. | 4 out of 4 OK | 10.0 | done, 2.6.06, J.D. | OK, 2.6.09, C.S. | |
| QBQI.29R1 | M3-corridor | done | 4 out of 4 OK | 12.2 | done 8.5.09, J.D. | | | | | OK, 2.6.09, C.S. | |
| | M3-cryoline | done | 4 out of 4 OK | 28.5 | done 8.5.09, J.D. | OK, 28.5.09, G.T. | 4 out of 4 OK | 11.5 | done, 2.6.06, J.D. | OK, 2.6.09, C.S. | |
| QBQI.29R1 | M3-corridor | done | 3 out of 4 OK | 25.2 | done 8.5.09, J.D. | OK, 29.5.09, C.S. | OK, 2.6.09, G.T. | 10.7 | done, 2.6.06, J.D. | OK, 2.6.09, C.S. | |
| | M3-cryoline | done | 4 out of 4 OK | 29.9 | done 8.5.09, J.D. | OK, 29.5.09, C.S. | OK, 2.6.09, G.T. | 10.4 | done 2.6.06, J.D. | OK, 2.6.09, C.S. | |
| QBBI.E32R1 | M3-corridor | done | 4 out of 4 OK | 24.9 | done 14.5.09, J.D. | OK, 29.5.09, C.S. | OK, 2.6.09, G.T. | 10.2 | done 2.6.06, J.D. | OK, 2.6.09, C.S. | |
| | M3-cryoline | done | 4 out of 4 OK | 11.2 | done 14.5.09, J.D. | | | | | OK, 2.6.09, C.S. | |
| QBQI.32R1 | M3-corridor | done | 3 out of 4 OK | 52.3 | done 14.5.09, J.D. | OK, 29.5.09, C.S. | OK, 2.6.09, G.T. | 10.2 | done 2.6.06, J.D. | OK, 2.6.09, C.S. | |
| | M3-cryoline | done | 4 out of 4 OK | 12.5 | done 14.5.09, J.D. | OK, 29.5.09, C.S. | OK, 2.6.09, G.T. | | done 2.6.06, J.D. | OK, 2.6.09, C.S. | |
| QQBI.32R1 | M3-corridor | done | 4 out of 4 OK 2.2.03 | 10.8 | done 19.5.09, J.D. | OK, 29.5.09, C.S. | OK, 2.6.09, G.T. | 10.3 | done, 2.6.06, J.D. | OK, 3.6.09, C.S. | |
| | M3-cryoline | done | 4 out of 4 OK 2.2.03 | 10.8 | done 19.5.09, J.D. | OK, 29.5.09, C.S. | OK, 2.6.09, G.T. | 10.5 | done 2.6.06, J.D. | OK, 3.6.09, C.S. | |
| QBBI.B30L2 | M3-corridor | done | 4 out of 4 OK | 12.3 | done 14.5.09, J.D. | | | | | OK, 2.6.09, C.S. | |
| | M3-cryoline | done | 4 out of 4 OK | 12.7 | done 14.5.09, J.D. | | | | | OK, 2.6.09, C.S. | |
| QBBI.A30L2 | M3-corridor | done | 4 out of 4 OK | 41.3 | done 14.5.09, J.D. | OK, 29.5.09, C.S. | OK, 2.6.09, G.T. | 10.2 | done 2.6.06, J.D. | OK, 3.6.09, C.S. | |
| | M3-cryoline | done | 4 out of 4 OK | 13.3 | done 14.5.09, J.D. | | | | | OK, 3.6.09, C.S. | |
| QBQI.18L2 | M3-corridor | done | 4 out of 4 OK | 28.0 | | OK, 3.6.09, G.T. | OK, 3.6.09, G.T. | 10.2 | | OK, 3.6.09, C.S. | |
| | M3-cryoline | done | 4 out of 4 OK | 25.6 | | OK, 3.6.09, G.T. | OK, 3.6.09, G.T. | 10.6 | | OK, 3.6.09, C.S. | |
| QQBI.17L2 | M3-corridor | done | 4 out of 4 OK | 11.2 | | | | | | OK, 3.6.09, C.S. | |
| | M3-cryoline | done | 4 out of 4 OK | 16.9 | | OK, 3.6.09, G.T. | OK, 3.6.09, G.T. | 10.4 | | OK, 3.6.09, C.S. | |
| QBBI.B17L2 | M3-corridor | done | 4 out of 4 OK | 13.4 | done 8.5.09, J.D. | | | | | OK, 3.6.09, C.S. | |
| | M3-cryoline | done | 4 out of 4 OK | 26.6 | done 8.5.09, J.D. | OK, 29.5.09, C.S. | OK, 2.6.09, G.T. | 10.5 | done 2.6.06, J.D. | OK, 3.6.09, C.S. | |
| QBBI.A17L2 | M3-corridor | done | 4 out of 4 OK | 13.0 | done 8.5.09, J.D. | | | | | OK, 3.6.09, C.S. | |
| | M3-cryoline | done | 4 out of 4 OK | 39.6 | done 8.5.09, J.D. | OK, 29.5.09, C.S. | OK, 2.6.09, G.T. | 10.3 | done 2.6.06, J.D. | OK, 3.6.09, C.S. | |

Courtesy C. Scheuerlein

Summary on Copper Stabilisers

- The enhanced quality assurance introduced during sector 3-4 repair revealed new facts concerning the copper bus bar in which the superconductor is embedded.
- Tests have demonstrated that the **process** of soldering the superconductor in the interconnecting high-current splices can cause discontinuity of the copper part of the busbars and produce voids which prevent contact between the superconducting cable and the copper
- This can cause danger for the joint in case of a quench
- Quality of the copper stabiliser joint determines maximum safe energy
 - ➡ Splice resistance measurement campaign
- Possible Mitigation
 - Faster discharge of the energy from circuits

Decision; Beam Energy at Start-up (August 2009)

Choices

1. Stick to 5TeV/beam and repair all necessary Cu stabilizer joints => warm up of several sectors and delay start of physics till 2010
2. Aim for **maximum safe energy** with no additional repairs on CU stabilizers => allows us to gain experience up to this maximum energy (accelerator and detectors)

- **Maximum safe current flowing in joint** (beam energy)
 - Electro-magnetic, thermo-dynamic simulations
 - Probability of simultaneous quench in magnet and joint (?beam losses FLUKA)
 - ?Quench propagation time from the magnet to the joint
- **Resistance of the copper stabilizers** (measurements)
- **Quality of the copper in the sc cable and the Cu stabiliser** (RRR)
- **Energy extraction time** (modification of dump resistors quads and dipoles)
- **Gaseous cooling of the joint?**

Decision on Initial Beam Operating Energy

(August 2009)


- Highest measured value of excess resistance (R_{long}) in 5 sectors measured at 300K was $53\mu\Omega$.
- Operating at 7TeV cm with a energy extraction times of 50s, 10s (dipoles and quadrupoles)
 - Simulations show that resistances of $\leq 120\mu\Omega$ are safe from thermal runaway under conservative assumed conditions of worst case conditions for the copper quality (RRR) and no cooling to the copper stabilizer from the gaseous helium
- Operating at 10TeV cm with a dipole energy extraction time of 68 s
 - Simulations show that resistances of $\leq 67\mu\Omega$ are safe from thermal runaway under conservative assumed conditions of worst case conditions for the copper quality (RRR), and with estimated cooling to the stabilizer from the gaseous helium
- **Decision:** Operation initially at 7TeV cm (energy extraction time of 50s, 10s) with a safety factor or more than 2 for the worst stabilizers. During this time
 - monitor carefully all quenches to gain additional information.
 - Continue simulations and validation of simulations by experimentation (FRESCA)
- Then operate at around $\sim 10\text{TeV cm}$.

Decision Taken Jointly by Management, Accelerator and Detector People

Since August

- Start of re-establishment of spares situation as it was before the incident
- Helium leak (flexible in the DFBs) in S45, S23, and S81. All repaired
- Magnet/busbar short to earth in S67 (detected and repaired)
- Vacuum “leak” (insulating vacuum) in S34 (mitigated by additional pumping)
- “bugs” associated with nQPS (delay in going to 6kA (3.5TeV))


New Results



Current profile and all Dipole Busbar voltages during inductive compensation tuning.

RB segments

QPS team




First Dipole Busbar Resistances from first scan to 2 kA


RQD/F segments

QPS team

A12.RQD/RQF, 2009/09/24, 17:15:00-21:44:11, I_{max}= 2000A



A78.RB: Normalized Bus Segment Resistance



Rexcess = Rbus - Nsplice * Rsplice show excess?


busSegmentResistanceSorted

| | signalName | spliceNum | resistance | deltaRes |
|---|--------------|-----------|------------|----------|
| 1 | DCBB.8L8.R | 2 | -4.47E-10 | 7.88E-10 |
| 2 | DCBB.9L8.R | 3 | -9.22E-10 | 3.74E-10 |
| 3 | DCBB.10L8.R | 3 | -7.34E-10 | 1.72E-10 |
| 4 | DCBB.11L8.R | 3 | -1.29E-9 | 7.64E-10 |
| 5 | DCBB.A12L8.R | 4 | -8.41E-10 | 9.50E-10 |
| 6 | DCBB.B12L8.R | 2 | -1.04E-9 | 5.10E-10 |
| 7 | DCBB.13L8.R | 3 | -6.11E-10 | 3.60E-10 |
| 8 | DCBB.A14L8.R | 3 | -4.81E-10 | 2.54E-10 |
| 9 | DCRR.R1418.R | 2 | -6.26E-10 | 5.51E-10 |

histogram count
 gaussian fit


sum 424
 mean 309pOhm
 stdDev 147pOhm
 gaussianCenter 293pOhm
 gaussianStdDev 109pOhm

weight?



LHC Schedule

Schedule




LHC 2009/2010 – running scenarios

this is the present plan which will almost certainly be modified on a daily/weekly basis once we start with beam commissioning.

BUT we need a plan!

LHC beam commissioning

| Energy | Safe | Very Safe |
|---------|---------|-----------|
| 450 | 1 e12 | 1 e11 |
| 1 TeV | 2.5 e11 | 2.5 e10 |
| 3.5 TeV | 2.4 e10 | probe |





Plugging in the numbers with a step in energy

| Month | OP scenario | Max number bunch | Protons per bunch | Min beta* | Peak Lumi | Integrate _d | % nominal |
|-------|---|--|--------------------|-----------|----------------------|----------------------------|-----------|
| 1 | Beam commissioning | | | | | | |
| 2 | Pilot physics combined with commissioning | 43 | 3×10^{10} | 4 | 8.6×10^{29} | $\sim 200 \text{ nb}^{-1}$ | |
| 3 | | 43 | 5×10^{10} | 4 | 2.4×10^{30} | $\sim 1 \text{ pb}^{-1}$ | |
| 4 | | 156 | 5×10^{10} | 2 | 1.7×10^{31} | $\sim 9 \text{ pb}^{-1}$ | 2.5 |
| 5a | No crossing angle | 156 | 7×10^{10} | 2 | 3.4×10^{31} | $\sim 18 \text{ pb}^{-1}$ | 3.4 |
| 5b | No crossing angle – pushing bunch intensity | 156 | 1×10^{11} | 2 | 6.9×10^{31} | $\sim 36 \text{ pb}^{-1}$ | 4.8 |
| 6 | Shift to higher energy: approx 4 weeks | Would aim for physics without crossing angle in the first instance with a gentle ramp back up in intensity | | | | | |
| 7 | 4 – 5 TeV (5 TeV luminosity numbers quoted) | 156 | 7×10^{10} | 2 | 4.9×10^{31} | $\sim 26 \text{ pb}^{-1}$ | 3.4 |
| 8 | 50 ns – nominal Xing angle | 144 | 7×10^{10} | 2 | 4.4×10^{31} | $\sim 23 \text{ pb}^{-1}$ | 3.1 |
| 9 | 50 ns | 288 | 7×10^{10} | 2 | 8.8×10^{31} | $\sim 46 \text{ pb}^{-1}$ | 6.2 |
| 10 | 50 ns | 432 | 7×10^{10} | 2 | 1.3×10^{32} | $\sim 69 \text{ pb}^{-1}$ | 9.4 |
| 11 | 50 ns | 432 | 9×10^{10} | 2 | 2.1×10^{32} | $\sim 110 \text{ pb}^{-1}$ | 12 |

Recent News

- Injection test 24-45 October
- Injection tests 7-8 November
- Where are we today?



Injection test(s) 2009




Injection tests 2009

Main Objectives


- Injection region
 - aperture, protection, kickers
- Threading, energy matching
- Optics measurements
 - check re-matched lines and dispersion into LHC
 - polarities
- Beam instrumentation system response
 - BLMs, BPM (BST triggered acquisition)
- Aperture checks
- Check spectrometers




First Trajectory with Ions in the LHC




First dispersion measurement (lead ions)




Normalized Dispersion difference to model shows a nice sine ;-) So maybe mainly initial conditions




Protons TI2 before cycling magnets




Protons TI2 after cycling magnets



Difference between before and after cycling




First TI8 + LHC Trajectory




After correction with 1 H and 1 V corrector at end of TI8

Extended transfer line tests..




2nd injection test

Alice spectrometer




Kick response



Red simulated Blue measured

Optics is in great shape

Beam to IR5



Beam 2

2nd injection test

50

CMS Experiment, CERN

Data_taken 2009-Nov-07 22:33:21.788118 GMT

Run_no__ 120020


Event_no_ 2673

Lumi_sec_ 268


Orbit___ 280933226

Crossing_ 101

<http://iguana.cern.ch/ispv>




Aperture 78-67-56




2nd injection test

52


Dispersion 78-67-56




Aperture – V – IP7



Beam Loss Monitor tests



Extraction into beam dump channel




2nd injection test

Brennan Goddard & co


56

9/11/09


Beam dump sweep



Collimators – IR7



Powering tests – Status



6 Nov 2009 14:00

09/11/2009

FNCL


Up to the minute news

Status of splice mapping - preliminary

| Sector | Circuit | Missing channels | Noisy channels | Highest excess resistance of outliers (nΩ) | Date of the last measurement |
|--------|---------|------------------|----------------|--|------------------------------|
| 12 | RB | 0 | 0 | - | 16/10/2009 |
| | RQ | 0 | 3 | - | 29/09/2009 |
| 23 | RB | 0 | 0 | - | 01/11/2009 |
| | RQ | 0 | 1 | about 2.5±0.3 | 01/11/2009 |
| 34 | RB | 0 | 0 | about 2.5±0.3 | 14/11/2009 |
| | RQ | 0 | 3 | - | 15/11/2009 |
| 45 | RB | 6 | 1 | - | 14/11/2009 |
| | RQ | 6 | 0 | - | 12/11/2009 |
| 56 | RB | 0 | 0 | - | 06/11/2009 |
| | RQ | 0 | 1 | about 2.0±0.4 | 07/11/2009 |
| 67 | RB | 0 | 4 | - | 15/11/2009 |
| | RQ | 0 | 0 | - | 12/11/2009 |
| 78 | RB | 0 | 0 | - | 06/11/2009 |
| | RQ | 0 | 0 | - | 10/11/2009 |
| 81 | RB | 1 | 1 | - | 15/11/2009 |
| | RQ | 2 | 0 | - | 15/11/2009 |
| Total | RB | 7 | 6 | | |
| | RQ | 8 | 8 | | |


Status overview

- All Main circuits commissioned up to 2 kA
- Main Bends in Sector 12: commissioned up to 4 kA with nQPS connected to interlock loop and to Quench Heaters.
- Tests status:
 - 97% of all test steps done
 - 97% of the circuits ready for 1.2 TeV
 - 93% of the circuits ready for 3.5 TeV
- Sectors 23/56/78 given to operation




sector 12

- circuits to be commissioned
- circuits qualified to 1.2 TeV
- circuits qualified to 3.5 TeV




sector 23

- circuits to be commissioned
- circuits qualified to 1.2 TeV
- circuits qualified to 3.5 TeV




sector 34

- circuits to be commissioned
- circuits qualified to 1.2 TeV
- circuits qualified to 3.5 TeV




sector 45

- circuits to be commissioned
- circuits qualified to 1.2 TeV
- circuits qualified to 3.5 TeV




sector 56

- circuits to be commissioned
- circuits qualified to 1.2 TeV
- circuits qualified to 3.5 TeV




sector 67

- circuits to be commissioned
- circuits qualified to 1.2 TeV
- circuits qualified to 3.5 TeV



sector 78

- circuits to be commissioned
- circuits qualified to 1.2 TeV
- circuits qualified to 3.5 TeV




sector 81

- circuits to be commissioned
- circuits qualified to 1.2 TeV
- circuits qualified to 3.5 TeV


Thank you for your attention

END

RB: case 1 (instantaneous quench in busbar/magnet)



RB: case 2 (quench propagation from magnet to busbar)




Arjan Verweij, TE-MPE, 23 July 2009

Repairs and Consolidation


- Sector 3-4 repair
 - Magnets
 - Vacuum cleaning
 - Re-installation
 - Interconnects
 - Anchoring improvements
- Pressure release valves Installation
 - Personnel Safety
- Magnet replacements
- Connection cryostats
- Protection of electronic crates (SEU)
- New Quench Protection System

In parallel with this there was an intensive campaign of measuring the quality of the sc cable joints at cold (calorimetric and electrical)



Prospects for most competitive measurements in 2010



$B_s \rightarrow \mu\mu$



LHCb requests $\sim 200 \text{ pb}^{-1}$ int. lumi taken at stable conditions

With this data sample LHCb should be able to improve Tevatron sensitivity for $B_s \rightarrow \mu\mu$ and ϕ_s (present 'central' value from Tevatron would be confirmed at 5σ level)

ϕ_s




Early 2009

- Chamonix 2009
- Publication of fact finding report on accident
- External Review on LHC Risk
- External Review on the Quench Protection System
- Internal/External review on personnel safety underground
- Setting up many collaborations inside and outside CERN to help get LHC back in shape

Decisions for Chamonix

- Operating LHC through winter months?
- PRV scenarios?
- New QPS?
- Maximum beam energy?

Today's cheapest applicable EDF Tariff



Repair Scenarios

- Enhanced Quench Protection (Detection)
 - Busbar Detection (Protection)
 - “Symmetric” quench protection
 - QPS redundancy (UPS-QPS)

The FULL Quench System must be operational for beam collisions in 2009-2010 (unanimously agreed)

Update →

DN200 Pressure Relief Valves in Arcs

A: install 4 sectors (09-10) + 4 sectors (10-11)
+ first physics sooner: detectors debugging.. earlier warning
+ first beam sooner: ramp, squeeze, .. Sooner... earlier warning
+ focuses attention of repair teams

B: Installation 8 sectors (09-10)
+ reduced amount of collateral damage in event of a splice problem in 2010
+ reduced additional electricity bill
+ reduced overall shutdown time
+ reduced ALARA problems (2nd order)

Immediately after Chamonix the management decided on scenario A

Preparations for the Future

Operational Consolidation

Operational Consolidation : Strategy

1. we have prepared an inventory of
 - a) the existing spares and spare components for the LHC
 - b) the existing spare components of the LHC infrastructure
 - c) Consolidation needed to increase the **efficiency of safe operation of the machine in the longer term**
2. we have prepared a preliminary estimate of the total **materials** cost
3. In the MTP, we have planned a budget of 25MCHF/year to carry out this programme
4. The time prioritization of the operational consolidation work is being done by **Risk Ranking** of the inventory
5. The **manpower** needed to carry out this programme has not yet been identified

Operational Consolidation

- Spares (29MCHF)
- Helium storage (7.7MCHF)
- Cooling Tower maintenance and consolidation (LEP/LHC HVAC) (33MCHF)
- Electrical network consolidation (43MCHF)
- Radiation to electronics SEU; continuation of protection (4MCHF)
- Vertical Pits/shafts (30MCHF)
- Tunnel modifications for overpressure: safety requirements (5MCHF)
- ARCOM-RAMSES replacement (10MCHF)
- Improvement in controlled access system (5MCHF)
- Clamping of busbar splices, development followed by campaign of replacements? (12MCHF)
- Vacuum consolidation to reduce collateral damage in case of splice rupture (+ protection of experiments)
Not yet known how to do technically)
- Centralised radiation workshop (3.0MCHF)
- Consolidation workshops (3) Transport (12.8), Radio protection (4)... 19.8MCHF
- Water cooled cable replacement (if FLOHE would not pay).. (4MCHF)

Materials cost only

MTP Approved!


Very preliminary total cost 176MCHF or if shafts needed ~ 200MCHF + vacuum consolidation

Measurements and simulations of splices

New Results

Differences

| | FRESCA | Machine |
|------------------------------|--|--|
| Helium environment | LHe (case 1) | LHe (case 1) and GHe (case 2) |
| Tube position | Vertical | Horizontal |
| Tube diameter | 72 mm | 90 / 103 mm |
| RRR bus | About 300 | 100 (worst case) |
| RRR cable | About 180 | 120 (worst case) ? |
| Current profile | Constant | Exponential decay |
| Interconnect insulation | 2 mm G10 + glue (length 24 cm) | 2xU profile kapton + 2x U profile G10 (length 21-24 cm) |
| Effective cooled bus surface | 25-60% | 90-100% |
| Field | Self-field + 0-9 T (varying along length) | Self-field |
| Length NSBC | 47 mm ($R_{\text{addit}}=61 \mu\Omega$) | Up to ?? |



Correlation experiment vs. calculation

Conclusion following Analysis of FRESCA test

- **The simulation code (QP3) is now validated!**
- After analysis of the 'FRESCA 61 $\mu\Omega$ test' and taking $RRR_{\text{bus}}=100$, $RRR_{\text{cable}}=120$, $\tau_{\text{RB}}=50$ s, $\tau_{\text{RQ}}=10$ s, and **assuming a pessimistic maximum $R_{\text{addit}}=90$ $\mu\Omega$, one can conclude that operating at 3.5 TeV is totally safe.**
- A few more FRESCA tests in a 'machine-type layout' are planned for the coming months.

Powering and Tunnel Access Restrictions

- Personnel safety
- Equipment safety

Two phases during the powering tests

- **PHASE I - Low current powering tests:**

- Current limited to a value to be defined, with negligible risk of massive helium release
 - Restricted access to the tunnel, to powering sub-sectors where no test is ongoing
 - Access during powering tests only for people involved in the tests (PO, QPS and ELQA teams)

- **PHASE II - High current powering tests:**

- The current in the circuits is not limited, massive helium release cannot be fully excluded
 - Access is closed & all necessary areas (tunnel AND service areas) are patrolled

For each circuit (type), defined the maximum current in powering phase I


For powering phase II, define the areas that cannot be accessed

UX45: Solution for access being investigated

SD4: Conditions for working at height

Access to CMS subject to conditions

SD6: Conditions for working at height



Access restrictions for Powering Phase II in Sector 56 or 45

Powering tests sector 5-6

| |
|-------|
| PM45 |
| PZ45 |
| UX451 |
| UJ43 |
| UJ47 |
| PM56 |
| UL55 |
| PM65 |
| UP63 |
| UJ63 |
| UJ67 |

- Powering sector: NO ACCESS
- NO ACCESS (constraints from SC)
- No access (constraints from LACS)