

Progress of ITER TF coil fabrication in Japan

N. Koizumi, M. Nakamoto, M. Iguchi, H. Kajitani, K. Masaki, K. Matsui,
T. Sakurai, K. Takano, S. Ando and M. Nakahira

National Institutes for Quantum and Radiological Science and Technology(QST)


26th International Conference on Magnet Technology (MT26)


September 27, 2019

Vancouver, Canada


Outline

1. *Introduction*
2. *Progress of Double-Pancake (DP) and Winding Pack (WP) fabrication*
3. *Progress of Coil case (CC) fabrication*
4. *Assembly of WP with CC*
5. *Summary*







Nominal field = 11.8T
Nominal current = 68kA




Cross-sectional view of a TF winding pack (WP) (Inboard)




QST(JADA)

MHI with Melco & HHI



5 JA TF coils


Toshiba (TSB)



4 JA TF coils


9 JA TF coils

HHI with MHI



4 EU TF coil cases (TFCS)

10 EU TF coil cases




6 EU TFCSs

Outline

1. *Introduction*
2. *Progress of Double-Pancake (DP) and Winding Pack (WP) fabrication*
3. *Progress of Coil case (CC) fabrication*
4. *Assembly of WP with CC*
5. *Summary*





TF conductor:
CN, JA, KO




□ Winding of 55 DPs were completed.






□ 50DPs were heat treated.




Heat treatment (650°C, >100h)






RP made by MHI




RP made by TSB

□ 54RPs were completed.






Transfer of conductor into RP groove



Turn insulation



Upper
pancake



Lower
pancake


Radial
plate




☐ Turn insulation of 48DPs were completed.



DP insulation



Impregnation of DP




❑ 40DPs were completed.



□ 4 WP ground insulation completed



❑ 3WPs completed



1st WP in Cold Test Chamber




TF#	Progress
TF12 (1 st WP by MHI)	<ul style="list-style-type: none"> Completed. No He leak after cold test to apply thermal cycle to 80 K No failure finally in electrical test after once repair of high voltage wire extrusion (Lesson and learn)
TF13 (2 nd WP by MHI)	<ul style="list-style-type: none"> Completed. No He leak and no failure in electrical test after cold test.
TF08 (3 rd WP by MHI)	<ul style="list-style-type: none"> Completed No He leak and no failure in electrical test .
TF10 (1 st WP by TSB)	<ul style="list-style-type: none"> Under preparation for WP impregnation.
TF16 (2 nd WP by TSB)	<ul style="list-style-type: none"> Under fabrication of DPs.
TF02 (4 th WP by MHI)	<ul style="list-style-type: none"> Under preparation for WP impregnation.
Others	<ul style="list-style-type: none"> Under fabrication of DPs.


Outline

1. *Introduction*
2. *Progress of Double-Pancake (DP) and Winding Pack (WP) fabrication*
3. *Progress of Coil case (CC) fabrication*
4. *Assembly of WP with CC*
5. *Summary*

□ For manufacturability, coil case (CC) is fabricated in steps;

- 1) fabricating basic segments, and
- 2) welding basic segments together.






5th CC AU and BU (1st CC by TSB)

TFC	TF#	Progress
EU	TF09 (1 st CC by HHI&MHI)	Completed & Delivered to EU.
EU	TF11 (2 nd CC by HHI&MHI)	
JA	TF12 (3 rd CC by MHI&HHI)	Completed.
JA	TF13 (4 th CC by MHI&HHI)	
EU	TF05 (1 st CC by TSB)	Completed & Delivered to EU.
EU	TF03 (2 nd CC by TSB)	
JA	TF08 (5 th CC by MHI&HHI)	Completed.
EU	TF06 (5 th CC by HHI&MHI)	Completed.& Waiting for shipping
EU&JA	Others	Under fabrication


Outline

1. *Introduction*
2. *Progress of Double-Pancake (DP) and Winding Pack (WP) fabrication*
3. *Progress of Coil case (CC) fabrication*
4. *Assembly of WP with CC*
5. *Summary*


WP insertion




WP insertion into AU




BU install on AU






Closure welding



AU-BU welding




AU-AP&BU-BP welding
And AP-SP-BP welding





Final machining


BU distortion by AU-BU welding



Tight tolerance of welding bevel $< \pm 0.5\text{mm}$



- Large welding deformation by long and deep welding lines in closure weld
- Difficult to expect deformation





Target error field $\approx 10^{-5}$

Target of positioning WP $< \phi 2.6\text{ mm}$
at inboard




If WP is deformed by coupling with closure welding deformation of CC, WP (CCL) is deformed much.





- Viscosity of gap-filling resin with filler
8 Pas \rightarrow ≈ 40 Pas after 20 h

For impregnation with resin with 41% filler,
4 mm gap shall be kept with allowance of
local 3 mm gap.




Side Plate Distortion due to Closure Welding




Side plate distortion value used for analysis

Gap Analysis

No BU Inclination




BU inclined 3mm and top of WP Adjusted 3mm




4mm gap can be achieved in both cases.












WP tilting is fixed by 2 shims on BU side plates




Weight of WP is supported by 2 shims on AU outer plate






❑ Closure weld of first and second TF coils completed.




□ Welding deformation was measured using fiducial points on coil case (Open circles)




Distortion

□ Distortion by AU-BU welding is within ± 1.5 mm




In-plane deformation
(Displacement is multiplied by 200)

□ If expected welding shrinkage by AU-BU welding, in-plane deformation is about 5 mm.




Surfaces to be machined (Interfaces)



- ❑ Thickness of the extra material is marginal at ILIS and IOIS surfaces.
- ❑ It is being re-measured after setting TF coil on final machine.
- ❑ If deviated,
 - 1) Shim will be used on ILIS.
 - 2) Position of IOIS is shifted by 5 mm.




❑ Resin was injected from bottom holes to upper injection holes as resin level increase.

- ✓ Resin injection started with V1 & V2 holes.
- ✓ Valves to V3 (V4) & V5(V6) were opened as resin level reached V3(V4) & V5(V6).
- ✓ Valves to V7 & V8 were opened as resin level reached V7 & V8.
- ✓ Valves to V9 & V10 were opened as resin level reached V9 & V10.
- ✓ Valves to V11 & V12 were opened as resin level reached V11 & V12.







- ❑ Large force by vacuum and pressurizing (15 ton)
- ❑ Relative displacement between WP and CC makes it difficult to seal gap between WP and CC at terminal region




- ❑ Pressure outside CC is a little ($\approx 25\text{kPa}$) higher than that inside CC by controlling pressure in terminal cover.

□ Temperature variation within WP was kept under target range.


- $40 \pm 5^\circ\text{C}$
- $65 \pm 7^\circ\text{C}$
- $75 \pm 8^\circ\text{C}$





□ Gap-filling impregnation of the first TF coil is successfully completed

- ❑ The first TF coil is on large gantry machine, Super-miller.



- ❑ CCL at inboard straight section is preliminary evaluated to be within $\phi 0.5$ mm.

- ❑ Series production of TF coil WP and CC are progressing in Japan.
- ❑ As of September of 2019, from a total of 63 DPs, JADA completed winding of 55 DPs and DP impregnation of 40 DPs.
- ❑ In addition, 3 WPs and 8 CCs have been completed.
- ❑ The assembly of the WP and CC is proceeding.
 1. Gap-filling impregnation completed in the first TF coil, and
 2. closure welding completed in the second TF coil.
- ❑ Since the remaining process in the first TF coil is only final machining, we can say that the procedure of ITER TF coil fabrication have been well developed and established.