
# **Beam Commissioning Status**



W04: from 25/01/2021 to 29/01/2021

D. Gamba for the ELENA team



### Main results

- Issues
- What is next

## **Main Results**



#### Ion Source:

- □ Verified calibration of Pearson current transformer for beam intensity estimation
- □ **Further investigation** on **source issues** (intra-pulse instability, long-term orbit drift). **Very likely we will need to live with present performance** at least until the end of transfer line commissioning. Major hardware intervention might be required to improve the situation.

### Ring:

- Improvements on BPM acquisition system and FESA class
  - (Probably) found bad connection affecting calibration of one pickup orbit reading
- □ Further attempt to keep the e-cooler magnetic system on for all beams partially successful
  - presently only the e-cooler toroids and Kyoto-style correctors are kept on

### Electron cooling:

□ Setup and verification of **electron beam orbit measurement** using standard BPM acquisition system.

#### Transfer lines:

- □ First beam toward **ASACUSA**
- □ New iSeg power supplies for ion switch installed
  - After a few initial trips (conditioning?) the power supplies seems to hold the pulsing scheme
- □ Re-Setup of longitudinal pickup timing which were not re-set after timing upgrade this year
  - Still working on absolute calibration accuracy
- $\Box$  Several scan for SEM qualification by ABT
  - Detailed "mask" reference (i.e. bad wires scan)
- □ Estimation of **beam losses due to SEM in** the beam: ~10% loss per SEM (H+V)

### Beam losses due to SEM






CERN

## First beam toward ASACUSA





Beam Commissioning Status

## **Old and New technical issues**



### **Extraction frequency** discussion:

- □ For 100 keV one expects 143.95 kHz instead of 144 kHz presently programmed.
- □ **Decided to keep 144 kHz** for the time being as more practical for extraction timing setup. Final adjustment of the extraction frequency/energy to be discussed with experiments
  - (E-cooling + OP + RF + ABP teams present)
- Incorporation rules for "special" orbit correction (e.g. orbit in the e-cooler) are still problematic wrt hardware(?)/software(?) limits to be investigated
- **RF Cavity** FESA class was not operational
  - □ Possible to see the status only via dedicated PLC code
  - $\Box$  It should be fixed this week
- Ring tune meter FESA class not fully operational
  - □ Investigation ongoing on <u>BIBBQ-139</u>
- **BPM** FESA class still not final
  - □ still investigating some data-processing issues
  - □ Schottky measurement steel to be debugged
- Beam stoppers control now operational
  - □ Most beam stoppers consigned "in" as not yet integrated in safety chain

# (Some) Open Questions



- Injection optics/orbit matching
  - □ Test settings of injection transfer line quads based on old quadscan
  - □ **Injection oscillation application** to be rechecked after recent BPM FESA class improvements
- Optimization of accelerating cycle
  - □ Long term plan to **prepare** for a **decelerating cycle**
- Continue Understanding ring optics
  - □ Coupling, chromaticity, hysteresis effects, effect of e-cooler magnetic system
- Tests with e-cooler
  - □ H<sup>-</sup> lifetime, Schottky signal
- Optimization of LNEs optics/steering
  - Effect of experiments magnetic fields... (Aegis will be able to start magnetic system only ~August. Other users?)

# **Tentative Program for This Week**



Week coordinator:		Laurette	<b>O</b> perators:	See <u>op-webtools</u>	
	Main activities				
Monday	• Restart beam				
	• ABT Studies (SEM bad wires verification)				
Tuesday	<ul> <li>Machine in access (probably the whole day):</li> <li>Finalization Survey network for PUMA (ELENA side) (C. Vendeuvre)</li> <li>Check connection of first SEM in LNE06 ~1h</li> <li>Elements Tracing for PUMA (A. Kolehmainen)</li> <li>Installation of compressed air line in ALPHA</li> <li>Completion of valve assembly on LNE02 + pumping (A. Sinturel)</li> <li>Re-arrange shielding blocks of PUMA windows</li> <li>Installation of current divider on LNE50 (to start with)</li> </ul>				
Wednesday	• Ring MD (e-cooler magnetic studies provided BBQ operational)				
	ABT Studies (ASACUSA optics)				
Thursday	• Ring MD				
	• AF	ABT Studies			
Friday	• Rin	• Ring MD			
	• AE	ABT Studies			
+ continue <b>development</b> of <b>software</b> and <b>tools</b> for machine control/optimization					

+ continue development of software and tools for machine control/optimization

+ beam to users (GBAR? ALPHA?) - no request so far



# Thanks to all people involved!

Beam Commissioning Status