



Cryogenic status of the HEL project foreseen at IP4

G.Ferlin, TE-CRG-OP

On behalf of WP9 Cryogenics

With support of S. Claudet, J. Metselaar, M. Sisti, P. Tavares, M. Pezzetti



Agenda

The agenda will be:


- Process flow diagram design, associated studies concerning working pressure and overpressure safety analysis
- Development of the dedicated cryogenic service modules & associated extensions
- What's now
- Budget & Summary
- *The surface commissioning tests at CERN premises are not included in this presentation.*

Last revision of the PFD

At the initial phase of the project, thermal loads were in the range of 10 to 20 W @ 4.5K and up to 500 W @ 70K in case of conduction cooled current leads.

These thermal load are within global sector margin.

An update of these values will help to fix pipes/valves dimensions.



This revision include the design pressure of 3.5 bar and conduction cooled current leads for all circuits

At this point, the energy released during a quench was supposed to be negligible

Decision to use conduction cooled current lead is still pending. The gas cooled current lead system is kept in parallel until final choice. A combined solution (120 A conduction cooled & 350 A gas cooled) is also possible.


Pressure safety analysis

After an update of the solenoid quench protection study, the energy released during a quench is estimated about 1.2 MJ released in 2 s.

At this stage of the studies, a first round of pressure safety evaluation must be performed to validate the chosen safety concept.

There are 3 major type of overpressure incidents possible in this cryostat

- **Lost of vacuum insulation after an accident on the vacuum envelope**
- **Back-filling of the cryostat by QRL-header D after sector quench**
- **Energy released during a solenoid quench**




All these possible incidents are addressed by design, if the cryostat is PN 20 and connected to the LHC QRL

Pressure safety evaluation

From overpressure point of view, the sizing case will be generated by a solenoid quench. The energy stored is in the range 1.2 MJ. This will generate up to 4.4 kg/s of helium mass flow.

Results



- Set pressure PS = 3.5 bara
- Nom. pressure $p_{op} = 1.3$ bara
- Nom. temperature $T_{op} = 4.5$ K
- Time to opening of the safety valve = 4 s
- Total He inventory 40 kg
- Entire vessel exhausted in further ≈ 10 s

Document from P.Tavares, TE-CRG

Depending on the QRL status, this helium mass flow will be expelled to the QRL header D in most of the cases.

- This scenario will be used to size the return gas connection to QRL-Header D


If the quench occurs while QRL-Header D is pressurized, the overpressure safety system must be able to handle the full mass flow.

- This scenario will be used to size the overpressure safety valves.
- The ODH risk assessment must be reviewed.

A re-evaluation of the design pressure up to 4.5 bara is undergoing. This should ease helium management in case of solenoid quench with no external equipment involved to release helium to tunnel and decrease associated downtime.

Service modules studies

A feasibility studies has been generated [edms 2061800](#) by TE-CRG design office. Then a more detailed study with an adequate sizing of the service module and advanced space & installation study has been done. A 3D model is now released for integration purposes.



This service module 3D model concern left of P4.

A similar model is generated for right side of P4.


The jumper extension is compatible with header D enlargement depending on the overpressure studies

Documents from M. SISTI & J. METSELAAR, TE-CRG

So far with typical cryostat typical interconnection interface

Service modules Installation studies without D3 removal

Present layout



Dismounting

HL-LHC layout

On request of the integration team, Cryo support team has launched a study to install service modules without D3 removal.

This studies use the standard handling margins.

To be noted: this area is a flat floor zone!

Endorsement will be discussed with the transport team.

A QRL short element will be necessary for the service module installation.

A similar simulation has been generated for right side of P4.

What's now, What's next

Support for the cryostat design

- ❑ After confirmation of the design pressure, an updated consolidation of the cryogenic design will be generated
- ❑ Update/follow-up of the cryogenic instrumentation
- ❑ Cryogenic functional requirements and follow-up of the cryogenic part of the project

Development of the dedicated cryogenic service modules & extensions

- ❑ Updated consolidation of the design after confirmation of design pressure
- ❑ Validation of the integration studies with integration & transport teams to be done

After validation of this portion of the project, it would be possible to transfer this fraction to WP9 with corresponding resources. There could be some synergy with other QRL rework activities at P1-P5

Summary

- The HEL project is close to the pre-design validation for cryogenic items.
- Fixation of the design pressure at, if possible, an higher PN (~4.5 bara) will allow to fix the design of the pressure safety system and of the connections pipes to QRL.
- The constraint of keeping D3 + Undulator in position has an important impact on the dismantling of the QRL service module, on his design adaptation and on the final installation with potential over-cost.
- There is a possibility after complete validation to transfer the QRL service module task to WP9 with corresponding resources.



Thank you






Spare slides




Service modules Installation studies without D3 removal

R4 side


Present layout



Dismounting



HL-LHC layout



REV. NO.	REV. DESCRIPTION	DATE	BY	CHKD.
01	INITIAL LAYOUT			
02	REVISION			
03	REVISION			
04	REVISION			
05	REVISION			
06	REVISION			
07	REVISION			
08	REVISION			
09	REVISION			
10	REVISION			
11	REVISION			
12	REVISION			
13	REVISION			
14	REVISION			
15	REVISION			
16	REVISION			
17	REVISION			
18	REVISION			
19	REVISION			
20	REVISION			
21	REVISION			
22	REVISION			
23	REVISION			
24	REVISION			
25	REVISION			
26	REVISION			
27	REVISION			
28	REVISION			
29	REVISION			
30	REVISION			
31	REVISION			
32	REVISION			
33	REVISION			
34	REVISION			
35	REVISION			
36	REVISION			
37	REVISION			
38	REVISION			
39	REVISION			
40	REVISION			
41	REVISION			
42	REVISION			
43	REVISION			
44	REVISION			
45	REVISION			
46	REVISION			
47	REVISION			
48	REVISION			
49	REVISION			
50	REVISION			
51	REVISION			
52	REVISION			
53	REVISION			
54	REVISION			
55	REVISION			
56	REVISION			
57	REVISION			
58	REVISION			
59	REVISION			
60	REVISION			
61	REVISION			
62	REVISION			
63	REVISION			
64	REVISION			
65	REVISION			
66	REVISION			
67	REVISION			
68	REVISION			
69	REVISION			
70	REVISION			
71	REVISION			
72	REVISION			
73	REVISION			
74	REVISION			
75	REVISION			
76	REVISION			
77	REVISION			
78	REVISION			
79	REVISION			
80	REVISION			
81	REVISION			
82	REVISION			
83	REVISION			
84	REVISION			
85	REVISION			
86	REVISION			
87	REVISION			
88	REVISION			
89	REVISION			
90	REVISION			
91	REVISION			
92	REVISION			
93	REVISION			
94	REVISION			
95	REVISION			
96	REVISION			
97	REVISION			
98	REVISION			
99	REVISION			
100	REVISION			