



LHC Machine Status

Gianluigi Arduini – CERN – Beams Department

With input from: J. Wenninger, A. Apollonio, C. Bracco, R. Bruce, O. Bruening, S. Fartoukh, S. Redaelli, M. Solfaroli, J.Ph. Tock, A. Verweij

TOP2021 - 13/09/2021

Outlook

- **Long Shutdown 2**
- **Cool-down and training campaign**
- **Run 3**
- **HL-LHC**

Long Shutdown 2

Injector upgrades

$$L = \frac{kN_b^2 f \gamma}{4\pi\beta^* \epsilon^*} F$$

Goal of the Injector Upgrade: boost nominal LHC beam parameters

$N_b = 1.15 \times 10^{11}$ protons/bunch
 $\epsilon^* = 3.5 \mu\text{m}$



$N_b = 2.3 \times 10^{11}$ protons/bunch
 $\epsilon^* = 2.1 \mu\text{m}$

Main modifications of the LHC Injector Upgrade (LIU) project:

LINAC4/PSB

- Connection of **Linac4**
- **H- injection at 160 MeV** and increased **top energy of 2 GeV** (instead of 1.4 GeV)

PS

- **Injection at 2 GeV**
- RF upgrades
- New transverse feedback system

SPS

- **RF upgrades**
- Impedance reduction
- New beam dump and protection devices

In addition **SPS to LHC transfer line collimator upgrade** to lift the limitation on the max. number of high brightness bunches that can be transferred safely

LHC Long Shutdown 2

Main activities in the LHC driven by consolidation / removal of known limitations / **initial HL-LHC Upgrades** to favour intensity ramp-up during Run 3:



- Consolidation of all 1232 dipole bypass diodes and replacement of ~20 superconducting magnets
- Removal of limitations observed in Run 2 (ULO, 16L2)
- **Installation of low-impedance collimators and crystals**
- **Injection protection upgrades**
- Beam dump consolidation
- **HL-LHC civil engineering**



LS2 activities: LHC consolidation

The **by-pass diodes** of all LHC dipoles were consolidated (DISMAC project) to protect them against metallic debris and avoid short circuits to ground – in view of training the magnets to 7 TeV.


The LHC **beam dump** was consolidated to cope with higher beam intensity and beam density in Run 3.



Metallic debris found in diode boxes

LS2 activities: Removal of limitations

Removal of **aperture restriction in 15R8 (ULO)**



Replacement of **beams screens Q16L2 and C16L2** following accidental air in-leak during YETS 2016-2017




LS2 activities: HL-LHC Collimation

First phase of HL-LHC collimation upgrade

- Low-impedance primary and secondary (coated) collimators in IR7 → Higher proton intensities possible during Run 3
- Dispersion suppressor collimators (TCLD) in IR2 (ALICE) → prevent collisional losses from EM processes on SC elements during ion operation → Higher ion luminosities possible for ALICE during Run 3

22 new collimators built!



TCSM in IR7



TCLD in IR2

LS2 - HL-LHC activities



Ions interacting with collimators have a high chance of fragmenting and of being lost in the beginning of the downstream SC arcs → risk of quench. Two countermeasures identified:

- 11T dipoles with TCLD collimator in IR7
- Back-up: crystal collimators (ions channeling between atomic planes in bent Si crystals → suppression of fragmentation process)

The 11T dipoles could not be installed:

- Observed limitation and degradation in performance not fully understood

Crash programme for replacement of 2 existing crystal goniometers progressing well at CERN



11T dipole assembly with collimator in the centre



Bent crystals

LS2 – HL-LHC activities

Several additional upgrades implemented:

- **Injection Dumps (TDIS)**
- **Neutral absorber for IR8** in view of higher luminosity operation of LHCb (TANB)
- Upgraded **cryogenics plant in Point 4**
- New beam instrumentation for Halo Monitoring
- **In-situ amorphous Carbon coating for electron cloud suppression** as test bed for the coating of IR2 and IR8 triplets during LS3




WP14: TDIS @ P2 and @ P8



WP9: Cold box @ P4



WP8: TANB @ P8



WP13: BSRT halo monitoring @P4





WP12: In-situ a-C coating Q5L8 @ P8

LS2: HL-LHC activities

STATUS: 2021.06.18

- EXISTING STRUCTURES
- TO BE EXCAVATED
- ALREADY EXCAVATED
- FINAL LINING



IR1 Excavation = 100% excl. vertical cores
 IR1 Final lining = 100% excl. trench covers, etc.

Cool-down and training campaign

LHC cool down after LS2

Cool down started in **October 2020**


Delayed in 2 sectors by the appearance of **short circuits** between 200K - 270K.

- Back to room temperature for repair

Failures on 2 sectors (67 & 81) during the training campaign, requiring warm up to room temperature for repair:

- Diode damage on a dipole in sector 23
- Short circuit in a dipole of sector 78

repairs finished, cool down completed



Training to 7 TeV


Part of the preparation the LHC for 7 TeV operation

Target energy lowered to 6.8 TeV following the failures during training

Training status – 6 oo 8 sectors ready for 6.8 TeV:

- 3 sectors ready at 7 TeV – 12/34/45
- 3 sectors ready at 6.8 TeV – 56/67/81
- 600 training quenches so far

Risk analysis of training to 6.8 TeV vs. 7 TeV being finalized for decision on energy



Training of sectors 23 and 78 interrupted for repairs

Schedule update

Due to the repair of sectors 23 and 78, magnet training will only be completed around Dec 2021 – Jan 2022

- Final confirmation of beam energy only at end of the year taking into account risk analysis

2 week beam test at injection energy in October 2021

- Verification of machine aperture, pre-commissioning of key systems ahead of 2022 run.
- Collisions for all experiments (injection energy).

The start of Run 3 beam commissioning is scheduled for March 7th 2022

	Week	S12	S23	S34	S45	S56	S67	S78	S81	Week	
Jan	4	1	Cooldown	Cooldown	Cooldown	Cooldown	Cooldown	Cooldown	repair	1	
		2			Prepar	low		Preparation		2	
		3			Power	2021				3	
		4								4	
Feb	1	5		Preparation		repair		Powering		5	
		6							Cooldown	6	
		7								7	
		8					Warm-up			8	
Mar	1	9	Preparation		Powering			Training		9	
		10								10	
		11	Preparation				repair			11	
		12	Powering			Preparation				12	
		13								13	
Apr	5	14	Powering	Training	Powering	Powering			Preparation	14	
		15					Cooldown			15	
		16							Powering	16	
May	3	17	Training		Training			Warmup		17	
		18								18	
		19		Training						19	
		20								20	
		21				Training				21	
		22					Preparation			22	
June	7	23	Warmup					repair	Training	23	
		24	20 K						Warmup	24	
		25					Powering		20 K	25	
		26								26	
July	5	27	repair							27	
		28							Cooldown	28	
		29								29	
		30					Training		Training	30	
Aug	2	31	Cooldown					Cooldown		31	
		32								32	
		33								33	
		34								34	
		35								35	
Sen	6	36	Cooldown	Preparation						36	
		37								37	
		38		Powering				Preparation		38	
Oct	4	39								39	
		40						Powering		40	
		41								41	
		42	Beam test								42
		43								43	
Nov	1	44								44	
		45		Training				Training		45	
		46								46	
		47								47	
		48								48	
Dec	6	49								49	
		50								50	
		51								51	
		52	Machine checkout								52
Jan	3	1								1	
		2								2	
		3								3	
		4								4	
		5								5	
Feb	7	6	Powering	Powering	Powering	Powering	Powering	Powering	Powering	6	
		7								7	
		8	Machine checkout								8
		9	Beam commissioning								9
Mar	7	10								10	
		11								11	

Run 3

Injector beam evolution

Expected injector beam intensity
ramp up during Run 3
Being revised based on
commissioning experience

Year	Initial bunch population [ppb]	Target bunch population [ppb]
2021	1.1×10^{11}	1.4×10^{11}
2022	1.4×10^{11}	1.8×10^{11}
2023	1.8×10^{11}	2.1×10^{11}

The **maximum bunch population in the LHC is estimated to be $\approx 1.7-1.8 \times 10^{11}$ ppb** due to limitations from beam stability, beam dump system, beam induced heating

With such bunch intensities the LHC can *virtually* achieve luminosities more than twice the **cryogenic cooling limit at the triplet of $2 \times 10^{34} \text{ cm}^{-2}\text{s}^{-1}$ at 7 TeV**

- Opens the door for **long luminosity levelling fills** at the limiting luminosity.

Operation in Run 3 - 2022

$$L = \frac{kN_b^2 f \gamma}{4\pi\beta^* \epsilon^*} F$$



The 2022 physics run includes a **10-12 weeks long recommissioning after LS2**

- Full intensity only expected during the summer.

For bunch populations of 1.4×10^{11} ppb, it should be possible to level the luminosity at $2 \times 10^{34} \text{ cm}^{-2}\text{s}^{-1}$ over 5-6 hours.

- **Levelling by β^*** for ATLAS and CMS
- Discrete steps of β^* with $\sim 5-7\%$ luminosity change/step.

Due to reduced length of the 2022 run, an integrated performance of $30-40 \text{ fb}^{-1}$ is expected in 2022




Operation in Run 3 – 2023-24

For the maximum bunch population of 1.8×10^{11} ppb the **levelling time may reach ~ 12 hours**

In 2023 and 2024 the **integrated luminosities are expected to reach 70-80 fb⁻¹**

The **current estimate for the integrated luminosity over Run3 is $\approx 160-200 \text{ fb}^{-1}$**

Doubling the Run 1 + Run 2 data set!



Ion operation in Run 3



HL-LHC Pb-Pb luminosity was demonstrated in ATLAS and CMS, $L \sim 6 \times 10^{27} \text{ cm}^{-2}\text{s}^{-1}$ (design x 6)

- This will be possible also in ALICE during Run 3 (TCLD collimators installed)

Pb bunch spacing will be reduced from 75 ns to 50 ns ($\sim 740 \rightarrow \sim 1240$ bunches) thanks to SPS RF upgrades during LS2


- 2.5-2.7 nb^{-1} collected during a 30d Pb ion run in ALICE a bit less in ATLAS/CMS, 0.5 nb^{-1} in LHCb

Each year of Run 3 will see an ion run (Pb-Pb or p-Pb), a short Oxygen run (O-O, p-O) will take place in 2023 or 2024.



HL-LHC

HL-LHC



Enable LHC to deliver $\sim 250 \text{ fb}^{-1}/\text{year}$ in ATLAS/CMS (leveling at ~ 140 evts/xing)

- Complete redesign of the machine in the regions next to ATLAS and CMS to achieve smaller beam size at the experiments
- Profit fully from the **increased beam intensity** provided by the LS2 injector upgrade


HL-LHC magnets

New wide-aperture superconducting magnets for the experimental regions


- A significant fraction of the aperture used for shielding to minimize radiation to the coils
- Completing prototyping and testing phase and entering production phase for most of the components

Key components of HL-LHC are new final focus quadrupoles with **Nb₃Sn** coils (~12 T peak field!)


Final focus quadrupole




Separation/recombination dipoles



Dipole correctors



Higher order correctors





HL-LHC Triplet Quadrupoles

4 US AUP Q1/Q3 quadrupoles passed successfully vertical tests:

- First horizontal test of a magnet (consisting of two quadrupoles in common cryostat) planned for 2021

2 CERN Q2 prototypes tested:



- The first reached 6.5 TeV equivalent without quench the second 7 TeV after slow and special training cycles. Both were limited by a single identified coil
- Magnet protection system worked as planned
- All main concepts have been proven up to 7 TeV equivalent



HL-LHC Crab cavities

Crab cavities will be installed (first in a hadron collider) on each side of the IPs **to tilt the bunches and maximise the bunch overlap.**

- 2 types (DQW and RFD) according to the crabbing plane





A prototype has been **tested in the CERN SPS ring**

- **First crabbing of a proton beam demonstrated in 2018**

HL-LHC: Superconducting Link for HL-LHC Magnets

MgB₂ (HTS) cable will be used to transport the high current ($|I_{\text{tot}}| > 100 \text{ kA @ 25 K}$) from the galleries to the tunnel

Successful demonstration of 2 x 20kA + 2 x 7kA in June in MgB₂ @ 30 K in flexible cryostat over 60m





Demonstrator in the SM18 Magnet Test Facility

HL-LHC: Truly International Collaboration

D1 and D2 Prototypes expected in 2021 then start of series production

Non-linear triplet magnet corrector magnets 50% completed

Triplet Orbit corrector magnets: Industrial contract launched in 2021



Conclusions

Preparation of Run 3 in full swing for beam operation in March 2022

- Beam test in the second half of October 2021


Magnet training target energy was lowered from 7 TeV to 6.8 TeV pending risk analysis for training to 7 TeV

- 6 out of 8 sector ready for 6.8 TeV, 3 out of 8 sectors ready for 7 TeV

Following the upgrade of the LHC injectors during LS2, the beam intensity will be increased by ~50% during Run 3

- operation at a levelled luminosity of $2 \times 10^{34} \text{ cm}^{-2}\text{s}^{-1}$ over up to 12 hours

HL-LHC is already taking shape in the LHC, preparing for component production and installation in LS3



home.cern


Long Shutdown 2

Driven by **major upgrades of the LHC injectors** to reach HL-LHC beam parameter targets

$$L = \frac{k N_b^2 f \gamma}{4 \pi \beta^* \epsilon^*} F$$

Beam parameters are defined by the injector chain:

- Booster defines the **brightness** N_b/ϵ
- PS defines the **bunch spacing & train structure** (k)
- SPS assembles trains (k) and boosts the energy





Magnet training

Quenches are provoked by small energy deposition in the coils (~mJ): friction, cooling issue, beam loss...

SC magnets can **lose** (part of) their **training memory** after a warm-up to room temperature

During **magnet training**, the circuit is ramped to the target current until **one of 154 magnets quenches**, leading to a **powering abort**

- ~8 hours cryogenic recovery time after a quench at high field
- ~2 training cycles/day until the desired current is reached without quenches




Main dipole circuits

LHC dipole magnets are grouped into 8 circuits of 154 magnets per sector (=one arc) powered by one power converter

In case of a magnet quench, the diode associated to each magnet start conducting and bypasses the coils, the circuit must be stopped and the energy stored in the circuit must be safely discharged into dump resistors

- Stored energy @ 7 TeV ~ 1 GJ



LHC parameters

Between the 2015 and 2018 β^* (from 80 to 25 cm) and beam normalized emittance ε^* (from 3 to 1.8 μm) were progressively reduced, boosting the performance through smaller IP beam sizes


- Reflects the improved understanding and control of beams and machine

Parameter	Design	2018	Run 3
Bunch population N_b (10^{11} p)	1.15	~1.1	~1.8
No. bunches k	2780	2556	2748
Normalized emittance ε^* (μm)	3.5	~1.8	1.8-2.4
β^* (cm)	55	30 / 25	150 - 25
Full crossing angle (μrad)	285	320 - 260	320 - 260
Peak/Virtual luminosity (10^{34} $\text{cm}^{-2}\text{s}^{-1}$)	1.0	~2.1	~4-5

Luminosity levelling in Run 2

All three levelling techniques were **used during operation in Run 2**


- **Crossing angle and β^* levelling** enhanced the luminosity at lower bunch intensity for ATLAS and CMS, when the pile up was already reduced.
 - Important test of β^* levelling for Run 3.
- **Offset levelling** is used in LHCb / ALICE to ensure constant luminosity.
 - Over the entire duration of fills.



Luminosity levelling

When the virtual luminosity is too high, it can be adapted dynamically (and smoothly !) while in collision to cope with experiment and HW limitations


Complexity





Levelling by **beam offset** (since **2011**)
Operationally easy, issues with beam stability

Levelling by **crossing angle** (since **2017**)
Limited tuning range

Levelling by β^* (= beam size at IP) (since **2018**)
Operationally complex, preferred for beam dynamics



RQF.A67 busbar: M1 line in Busbars slightly lifted up




MB configuration

It is the second time that this issue occurred during a cool down (first one in sector 67 in 2009) and five other cases were detected at warm, with three during LS2.

The lyras are flexible leads that follow the thermal contraction of the dipoles.

At warm the RB lyra is very closed to the corrector support

Dipole cold mass without end cover



Sharp edge on the corrector support close to dipole lead

MB.C22R8 Lyra

On 5th Jan. 2021, the interconnection was open and the RB line cut (M3). The lyra was inspected with an endoscope.

The lead was found in contact with the corrector support and by pushing on the bus-bars, the fault to ground could be reproduced.

