



**EUROPEAN  
SPALLATION  
SOURCE**



# Status of the ESS Project

PRESENTED BY NATALIA MILAS

2021-07-12




# Outline

- Status of the Project
- Normal Conducting Linac:
  - Ion Source and LEBT Commissioning (2018-2019)
  - RFQ Conditioning (2021)
  - MEBT and DTL Schedule
- Infrastructure and support systems
- Superconducting Linac
- ESS Linac upgrade (ESSnuSB)

# Status of the Project




# Status of the Project



	Length	No. Magnet	#Cav $\times$ $\beta_g$ (Opt)	No. Sections	Power (kW)	IK partner
LEBT (from Plasma)	2.7	2 Solenoids	—	1	—	INFN-LNS
RFQ	4.5	—	1	1	1600	CEA Saclay
MEBT	4.0	11 Quads	3	1	15	ESS-Bilbao
DTL	38.9		5	5	2200	INFN-LNL
LEDP + Spoke	55.9	26 Quads	26 $\times$ (0.50)	13	330	IPNO
Medium Beta	76.7	18 Quads	36 $\times$ 0.67	9	870	LASA / CEA
High Beta I (~1.3 GeV)	93.7	22 Quads	44 $\times$ 0.86	11	1100	STFC / CEA
High Beta II	85.2	20 Quads	40 $\times$ 0.86	10	1100	STFC / CEA
Contingency + HEDP	132.3	32 Quads	—	15	—	Elettra
DogLeg	64.4	12 Quads + 2	—	1	—	Elettra
A2T	44.7	6 Quads + 8 Raster	—	1		Aarhus Uni
	603.0					

# Status of the Project





Parameter	Baseline	Design	Unit
Average Power	2	5	MW
Final Energy	0.8	2.0	GeV
Peak Current	62.5	62.5	mA
Pulse Length	2.86	2.86	ms
Repetition Rate	14	14	Hz
Duty Cycle	4%	4%	-



# Status of the Project

## NCL and beyond

- NCL installation in ongoing at the moment. Next steps is the DTLs installations.
- Cryo distribution line for MB and HB is done. Spokes underway.
- TS2 and Freya as measuring the Elliptical cavities cavities and Spokes
- Cryo plant, LWU and PRL all installed and tested. RF distribution line is also completed.




# Normal Conducting Linac

## Ion Source and LEBT Commissioning (2018-2019)



- Source and LEBT were commissioning between 2018 and 2019
- Source proved to be very flexible.
- We suspect the beam is coming out with a larger divergence than expected from simulations (still to be verified)
- Emittance is a bit higher than the design as well.
- Still some equipment left to be tested a commissioning at this next round (2021): iris and new chopper.








# Normal Conducting Linac

## RFQ Conditioning 2021



Reached 680kW peak power at 14Hz, 3.2ms, and 800kW at 1 Hz, 25 us.



# Normal Conducting Linac

## MEBT and DTL plans

- Next commissioning round will include just the RFQ and partially the MEBT.
- DTL tanks installation will start this year (2021).
- MEBT is installed. RF power for the buncher cavities is the one piece still missing.



# Infra and Support

## RF Distribution Line



NCL RFDS, Tunnel



NCL RFDS, Gallery



SCL RFDS, Tunnel



SCL RFDS, Gallery

# Infra and Support


Cryo Distribution System, Phase Reference Lina and Linac Warm Units

CDS





PRL

LWU



# Infra and Support



## Cryo Plant



# Super Conducting Linac

## Spokes, Medium and High Beta Cavities

- Cavity parameters:
  - Spokes: 2 cavities per cryostat, 13 cryostats in total, max. gradient 9MV/m. Built by IPNO Orsay
  - Medium Beta Ellipticals: 6-cells cavities, 4 per cryostat and 9 cryostats in total. Max gradient is 16 MV/m. Built by CEA.
  - High Beta Ellipticals: 5-cells cavities, 4 per cryostat and 21 cryostats in total. Max gradient is 20 MV/m. Built by CEA.



# Super Conducting Linac




## Test Stands

- Spokes cryomodules are to be tested in Uppsala at Freia Lab (right)
- Elliptical (medium and high beta) cryomodules are being tested at ESS (below)



# ESS Upgrade: ESSnuSB

## Neutrino facility for observation of CP violation



ESSNuSB: Unique to probe second oscillation maximum

Courtesy: M. Eshraqi and M. Ghosh



# ESS Upgrade: ESSnuSB

## H<sup>-</sup> Source and Stripping issues

Table 1: Beam parameters for ESS linac in standard mode and for the upgrade

Parameter	ESS	Upgrade	Upgrade
Ion	p	$p + H^-$	$p + H^-$
Average beam power	5 MW	10 MW	10 MW
Kinetic energy	2 GeV	2 GeV	2.5 GeV
Macro pulse current	62.5 mA	62.5 mA	30-60 mA
Macro pulse length	2.86 ms	>2.9 ms	>2.9 ms
Subpulse length	N/A	~0.72 ms	~0.72 ms
Pulse repetition rate	14 Hz	28 Hz	28 Hz
Beam Duty cycle	4%	8 %	8 %
Linac length	352.5 m	352.5 m	352.5 + ca 70 m





FIG. 8. Dependence of blackbody, IBSt and Lorentz stripping (quadrupoles only) on average transverse beam size  $\sigma_{\perp}$  for a 2.5 GeV beam traversing a FODO lattice ( $6\text{ m} \times 20$  cells) of one quadrupole pair and one bunching gap per cell. Beam parameters are determined by setting phase advance and solving for optimum inputs. A range of  $1-90^{\circ}$  phase advance runs gives the resulting range of beam sizes. Blackbody stripping is simulated separately, assuming a constant  $\sigma_{\perp}$  for each point.

Accepted for publication in PRAB  
<https://arxiv.org/abs/2103.16195>

Courtesy: B.T. Folsom, M. Eshraqi and N. Blaskovic Kraljevic



Thank you!

2021-07-12