



VSC contribution activity

WP5.2 Technical Meeting 4th October 2021

Gregory Cattenoz on behalf of VSC-BVO – EDMS 2640101



WP5.2 framework: Collimator to produce for LS3

LHC-TC-ER-0006

Type	Install	Spare	Prototype to produce	Series to produce
TCSPM	10	2		12
TCTPXH (new 2-in-1)	4	(1)	1	4
TCTPXV (new)	4	1		5
TCTPM	4	1		5
TCLPX (new 2-in-1)	4	(2)	1	5
TCLP	4	1		5
TCTP re-used	8			0
TCLM	12	3		15
TCPC YETS 21-22	2			2
TCPC YETS 22-23	2			2
TOTAL	42		2	51

Outline

- WP12 general contribution to WP5
 - VSC organization and contribution,
 - Budget and EVM,
 - Planning and monthly report
- WP12 technical contribution to WP5
 - Design, production, chemical cleaning, surface acceptance tests, procurements
- Interconnects production scheme for the proto TCLPX and TCTPXH
 - Remote tooling activities, procurement and planning

Most of the material here was presented to VB (WP12 Project Leader) during the dedicated meeting organised by GB (contributions to other WPs) on 5th of May 2021, EDMS 2479508

WP12 contribution to WP5

- Organised around 2 main documents present in Contribution Document EDMS 1820624 – rev.2)
 1. Budget:
 - Global envelope calculated with LS1 and LS2 experience
 - Respond to project deliverables present under specification
 - Structured in Work Unit under EVM (declared to budget office)
 2. Planning:
 - Based on WP5 collimation master plan (update March 2021)
 - Defined in Work Units of activities: eg. collimator production or remote tooling.
- Monthly reporting to HL project

Global Envelop for VSC activities


- Dedicated VSC budget codes within HL-LHC project (to end LS3)
- From past experience is estimated:
 - 1 unit (include proto) \approx 50 kCHF
 - 1 spare unit \approx 40 kCHF
 - TCLM \approx 15 kCHF
 - TCPC (goniometer): free of charge, cost endorsed by VSC

→ Total allocated for VSC activities \approx 2,294 kCHF
- Budget spread over 3 posts:
 - Halo and IR Cleaning collimators (TCSPM, TCLMs, TCTPs, TCLPs): 99150
 - Remote handling: 99152
 - M4P: 99151

Work Unit definition

8 main activities: identical for all collimator type

Definition of detailed contribution for HW and M4P for each sub activity



Detailed activity for budgeting

Eg TCSPM (Done for every colimator)

LS	WU	Type	WU ACTIVITY	Activity type	Detail
LS3	WU.01	TCSPM	Bake out	Procurement	Bake out jackets design and procurement
LS3	WU.01	TCSPM	Machine Installation	Logistics	Material storage and transport - SMA
LS3	WU.01	TCSPM	Machine Installation	Logistics	Material preparation and control
LS3	WU.01	TCSPM	Machine Installation	Procurement	Material for new sector: VPIAN, NEG and local cables
LS3	WU.01	TCSPM	Machine Installation	Procurement	Material for intervention: pinch off, HLD, pumping group, gas, connectics, furniture
LS3	WU.01	TCSPM	Machine Installation	Mechanics	Installation, connexion, leak test, pinch off
LS3	WU.01	TCSPM	Machine Installation	Bake out	Bake out logistic, preparation, installation and removal
LS3	WU.01	TCSPM	Machine Installation	NEG activation	Sector vacuum conditionning
LS3	WU.01	TCSPM	Machine Installation	Logistics	Organisation et procurement for installation (meca et bo)
LS3	WU.01	TCSPM	Machine Installation	Quality control	Quality checks and tour de machine
LS3	WU.01	TCSPM	MoGr prototype and series production	Coating	CERN cleaning and externalised coatings (SCC)
LS3	WU.01	TCSPM	MoGr prototype and series production	Mechanics	MoGr blocks validation proto et series
LS3	WU.01	TCSPM	MoGr prototype and series production	Test and validation	MoGrblocks proto et series
LS3	WU.01	TCSPM	MoGr R&D production & optimisation	Mechanics	MoGr R&D
LS3	WU.01	TCSPM	MoGr R&D production & optimisation	Test and validation	MoGr R&D
LS3	WU.01	TCSPM	MoGr R&D production & optimisation	Coating	MoGr+Mo coating R&D: CERN internal (BVO-SCC)
LS3	WU.01	TCSPM	Sub-assembly vacuum validation	Test and validation	x96 BPM cables and x24 lateral flanges
LS3	WU.01	TCSPM	Vacuum Acceptance test	Logistics	Logistics and stock management
LS3	WU.01	TCSPM	Vacuum Acceptance test	Procurement	Collimator test bench commissioning at external supplier site
LS3	WU.01	TCSPM	Vacuum Acceptance test	Procurement	Collimator test bench commissioning at external supplier site
LS3	WU.01	TCSPM	Vacuum Acceptance test	Procurement	TB spare instruments and parts, maintenance and small furniture
LS3	WU.01	TCSPM	Vacuum Acceptance test	Bake out	Bake out racks
LS3	WU.01	TCSPM	Vacuum Acceptance test	Mechanics	12x TCSPM collimator validation
LS3	WU.01	TCSPM	Vacuum Acceptance test	Test and validation	12x TCSPM collimator validation

TE-VSC Budget main table

Budget office new structure proposal implemented on 01/10/2021

All collimators type billed to 1 BC only with 8 sub-activities

As requested for HL-LHC: reduction of IS/FSU and replacement by TTE

WBS	Budget Code	Work Units	Main Component	ID	Description Tasks	2021	2022	2023	2024	2025	2026	Total Collimators Series	Total Remote tooling Series	
WP5.2	99150 - HL-LHC WP05 - TE-VSC	WU.01	Collimators	1	Bake out	CHF -	CHF 130,000	CHF 77,500	CHF -	CHF -	CHF -	CHF -	CHF 202,831	
			Collimators	2	Machine Installation	CHF -	CHF -	CHF -	CHF 200,000	CHF 250,000	CHF 350,000	CHF -	CHF 782,000	
			Collimators	3	Prototype	CHF 5,000	CHF 19,433	CHF 2,100	CHF -	CHF -	CHF -	CHF -	CHF 25,936	
			Collimators	4	MoGr prototype and series production	CHF -	CHF 20,663	CHF 25,625	CHF -	CHF -	CHF -	CHF -	CHF 45,246	
			Collimators	5	MoGr R&D production & optimisation	CHF 12,775	CHF -	CHF -	CHF -	CHF -	CHF -	CHF -	CHF 12,488	
			Collimators	6	Sub-assembly vacuum validation	CHF 2,083	CHF 7,083	CHF 7,020	CHF -	CHF -	CHF -	CHF -	CHF 15,823	
			Collimators	7	Vacuum Acceptance test	CHF 17,900	CHF 84,586	CHF 108,432	CHF 31,039	CHF 35,831	CHF 33,346	CHF -	CHF 304,133	
			Collimators	8	BE integration, design	CHF 60,000	CHF 55,000	CHF -	CHF -	CHF -	CHF -	CHF -	CHF 112,413	
			Collimators	9	FSU & IS	CHF 34,963	CHF 32,863	CHF 44,473	CHF 54,772	CHF 42,633	CHF 28,850	CHF -	CHF 233,187	
HLLHC 5.4.1 - Remote Handling	99152 - HL-LHC WP05 Collimation - Remote Handling-TE/VSC	177284	VSC Remote Handling	10	VSC Remote Handling (Out of scope of WP5 as indicated in EDMS 1820624 - Chapter 8.6 Total of 100kCHF)	CHF -	CHF 100,000	CHF 10,000	CHF -	CHF -	CHF -		CHF 110,000	
HL-LHC-WP5-M4P-Collimation	99151, SC 99151 - HL-LHC WP05 Collimation-TE/VSC (Personnel)	177275, 1229077	MPA	11	MPA (TTE) to replace FSU& IS for vacuum acceptance teste & procurements	CHF -	CHF 70,000	CHF 70,000	CHF 70,000	CHF 70,000	CHF 70,000	CHF 350,000		
HL-LHC-WP5-M4P-Collimation	99151, SC 99151 - HL-LHC WP05 Collimation-TE/VSC (Personnel)	177275, 1229077	MPA	12	MPA for remote handling (Activity is finishing in 2022) - Within the scope of EDMS 1820624 - Chapter 8.6 total of 500kCHF from 2019	CHF -	CHF 70,000	CHF -	CHF -	CHF -	CHF -		CHF 70,000	
TOTAL						CHF 132,722	CHF 589,627	CHF 345,150	CHF 355,812	CHF 398,464	CHF 482,196	CHF 2,084,055	CHF 180,000	


2022: Dominated by bake out procurement and production of 4 interconnect tools

Started in 2019 and due to end in 2022

Total amount shall fall within the total allocated envelop from Collimation Project

TE-VSC planning and milestones in detail

[Planning and Milestones WP12 contr. to WP5.xlsx \(cern.ch\)](#)



- Follow up of activity progress (monthly reporting)
- Identify peak activity, bottleneck and anticipate delay → Adjustment
- Ensure allocated budget spending

WP12 Technical contribution to WP5

- **Design:** Interconnect tool, bake out jacket, chambers
- **Production:** Procurement of materials, instrumentation/test, prototype interconnect tools
- **Surface treatment:** Cleaning, coating (+external),...etc.
- **Vacuum acceptance test:** CERN + externally
- **Cabling and connexion:** Pulling request, local connexion with controllers and tests
- **Tunnel activities:** Installation and connexion, leak testing, bake out and sector conditioning

Design contribution

- Johnathan Meignan: Design of interconnect tool
- Livia Coman: procurement and production follow up
- Frederic Rasmussen: QCF300 flange and chains test
- Szymon Wlodarczyk: Continue after F. Rasmussen on QCF connexions tests and study.

Design and integration studies

- Interconnect tool design (good) progress:
 - Flange contact study for leak tightness before and after bake out
 - Procurement of new material to strengthen the CF300 QCF chain
- Bake out jacket for double beam collimator
- Design changes on proto collimator due to unforeseen integration issue
- Connectic transition for UHV tests

Laboratory study and validation activities

- MoGr outgassing studies (TCSPM):
 - CH4 → Influence of Molybdenum on MoGr bulk and on MoGr+Mo coat
 - Au interlayer before Mo. Coat
 - Air exposed blocks: autumn 2021
 - TDS results on MoGr: results under analysis
- MoGr outgassing study with optimised production parameters (“IFAST”): on-going
- Validation of new MoGr cleaning procedure (EDMS 2570228) : on-going
- Prototypes sub-assembly validation:
 - 4 MoGr taper blocks for proto: validated OK
 - 2 CuCD prototype blocks delivery at b113 (NANOKER) expected W41
 - 16 CuCD series blocks delivery at b113 Jan 2022
 - 16 tungsten blocks expected W48
 - 4 complete jaws assembly → Feb. 2022.
- 2 CERN prototype final vacuum acceptance test → End 2022 - beginning 2023.
- BPM material validation:
 - All LS3 production needs of BPM flanges: cleaned+vacuum tested
 - All LS3 BPM cables needs (before bending): cleaned and vacuum tested.
 - BPM cables after bending for cleaning and outgassing tests → 2022
 - Titanium orthogonal pick up CF25 for outgassing test to November 2021
- Two collimator vacuum test benches ready for external company use.
- Procurement of vacuum material (gauges, pump,..etc) → Started in Sept. 21
- New TTE K.HENNELI due to start Nov. 2021 → all collimation related activities

Solid planning ahead!



- Unforeseen or «last minute» test → delay not guaranteed

Thank you


Additional slides

D2-TAXN collimation area close up


- «2 in 1» design specificity: (X)
- _Horizontal orientation
 - _Movable jaws + uncolimated beam
 - _Double beam conical CF300 flange



IR1/5 3D



«2-in-1» new collimator for IR1/5



WP5 framework: Planning

Updated March 2021

