





Beam commissioning major phases and planning

M. Solfaroli 25.11.2021

Based on studies of Run3 WG (https://cds.cern.ch/record/2790409)
Thanks to: S. Fartoukh, J. Wenninger



Outline

2022 LHC commissioning

Machine check-out

Beam commissioning

Scrubbing

Intensity ramp-up

Physics production

Global and machine protection tests

From first turn until first stable beams

Intensity ramp-up to:

- establish operational cycle
- identify and mitigate issues
- identify issues related to stored beam intensity and other beam parameters

Intense period of mostly stable beams to provide large set of data to the experiments


DRAFT LHC Schedule 2022


For approval at Research Board of 1 December 2021


Closure of tunnel and experimental caverns 31st March

- 2 wks of MC (interleaved with S23 training)
- 8 wks of Beam commissioning
- 10 days of scrubbing
- 5+2 wks of intensity ramp-up

• ...









R. Steerenberg




Machine check-out

Machine check-out is meant to ensure that all systems work together in the correct way and communicate with each other as expected!

Checklist to be completed:

- All MP tests to be done
- Powering tests, including global powering
- Individual System Tests
- LBDS BETS MP tests
- ALICE spectrometer fault MP tests
- Vacuum interlock tests
- Collimation system cycles and setup
- Orbit feedback configuration tests
- Sequences dry-run
- Settings check
- ...and many many others!!



See C.Wiesner's slides



Machine check-out

Due to **limited intensity**, most of the systems were **not or only partially** used/tested for the pilot beam test:


- Injection Quality Check
- Post Mortem
- UFO buster
- BPM-PM issue to be solved
- BRANs
- SFB, SMP,...
- BETS-TCDQ/TDI
- Full setup of inj/dump systems
- Asynchronous dumps
- Lumi server
- PC interlock
- RF blow-up
- ...



Machine check-out

As seen during the beam test, due to the early preparation of the majority of the sectors, many activities can be anticipated

31st March



EN-ACE

- Seven out of eight sectors will be ready 5 weeks before the MC official start
- S23 is not included in the BETS configuration -> possibility to perform BIS-LBDS tests, while training S23
 - Disabling PIC (vac?) inputs of S23
 - Strap of interlock inputs from access system and WIC of IP3/IP7?
- Interleave some training and MC tests
- Not an easy operation, but some activities can be done



Beam commissioning goals

Prepare the machine for first physics fill, followed by intensity ramp-up:


- Commission with beam the key accelerator systems (feedbacks, RF, ADT, injection, dump, collimation, instrumentation,...), with particular emphasis at the LS2 changes
- Test all Machine Protection systems and functionalities
- Establish and validate the machine configuration
- Prepare for later foreseen changes



Additional bonus

Pre-commissioning of special cycles (VdM, 90 m, LHCb rotation,...) during beam commissioning proved in the past to be an efficient strategy:

- Rather easy commissioning
- Many activities can be done by OP (nights filling)
 - First go to bring a pilot to the end of the cycle
 - Feedforward, cleaning after optics, collimation, etc
- Very fast way into the cycle when dedicated period for operation -> high efficiency
- Allows to have other options in the pocket to establish collisions, in case of needs
- Perform machine development/operational studies



Beam and optics parameters for 2022

Parameter	Value @inj	Value @FT	Value @coll
Energy [TeV]	0.45	6.8	6.8
β* (1/2/5/8) [m]	11/10/11/10	2/10/2/2	0.6/10/0.6/2 down to 0.3/10/0.3/2
(half) Xing angle [urad] IP1(V)/IP2(V)/IP5(H)/IP8(H)	-170/170/170/-170	-160/200/160/-200	
Sep (1/2/5/8) [mm]	-2/3.5/2/-3.5	-0.55/1/0.55/-1	
Tune (H/V)	.27/.295 (to be checked)	.28/.31	.31/.32
Emittance (BCMS standard) [um]	1.3	1.8	1.8 -> 2.5
Bunch intensity [p]	1.1E ¹¹ to start, to		
Bunch length [ns]	1.2	1.2	1.2
COLL (TCP/TCSG/TCSP) $[\sigma]$	5.7/6.7/7.5	5.0/6.5/7.3	5.0/6.5/7.3



Main decision points


450 GeV injection, threading, capture... Systems setup (RF, ADT, BI,...) **Optics** Nominal bunch setup CRS validation Special cycles setup Squeeze in steps Nominal orbit and trajectory COLL alignment and LMs Optics corrections 90 m cycle Magnetic **Aperture** VdM cycle measurements Inj and LBDS validation Intermediate energy **Systems** 450 GeV collisions commissioning Machine More system tests development studies **CRS** validation

with bumps



Train injection setup

The 2022 cycle






The 2022 cycle - CRS

PELP ramp to 6.8 TeV: 1275 sec (vs 1210 sec of 6.5 TeV)

- Most of the optics changes in the ramp, with the aim to arrive at flat-top with β* =< 2 m in IP1/IP5/IP8 (10 m in IP2)
- This conservative choice also takes into account some synergies with the configuration to be used for 2023/24
- Squeeze starts at 1.7 TeV, already tested in MD in Run2 (earlier starts used in the past)
- β* = 2m is reached at 4.5 TeV to allow space for (future!) optics changes (antitelescope and/or more squeeze)
- Some additional squeeze could be added
- More margin for the "tune change" (.27/.295 -> .28/.31) are available thanks to the new QFB with dynamic reference

Optic Name	Energy	Time	Parabolic Fract	
R2021a AllmCllmAlOmLlOm	450.0	0	0.1	
R2021a_AllmCllmAl0mLl0m	452.2	15	0.1	
R2021a AllmCllmAl0mLl0m	459.0	30	0.1	
R2021a AllmCllmAlOmLlOm	470.2	45	0.1	
R2021a_AllmCllmAl0mLl0m	486.0	60	0.1	
R2021a Al1mCl1mAl0mLl0m	530.9	90	0.1	
R2021a_AllmCllmAl0mLl0m	593.9	120	0.1	
R2021a AllmCllmAl0mLl0m	705.2	160	0.1	
R2021a AllmCllmAlOmLlOm	840.9	200	0.1	
R2021a AllmCllmAl0mLl0m	1048.0	250	0.1	
R2021a AllmCllmAl0mLl0m	1306.0	300	0.1	
R2021a AllmCllmAlOmLlOm	1694.5	368	0.1	
R2021a Al0mCl0mAl0mLl0m	1905.9	405	0.1	
R2021a A970cmC970cmA10mL970cm	2105.9	440	0.1	
R2021a A930cmC930cmA10mL930cm	2305.9	475	0.1	
R2021a A880cmC880cmA10mL880cm	2505.9	510	0.1	
R2021a A810cmC810cmA10mL810cm	2705.9	545	0.1	
R2021a A700cmC700cmA10mL700cm	2905.8	580	0.1	
R2021a A600cmC600cmA10mL600cm	3105.8	615	0.1	
R2021a A510cmC510cmA10mL510cm	3305.8	650	0.1	
R2021a_A440cmC440cmA10mL440cm	3505.8	685	0.1	
R2021a A370cmC370cmA10mL370cm	3705.8	720	0.1	
R2021a A310cmC310cmA10mL310cm	3905.8	755	0.12	
R2021a_A250cmC250cmA10mL250cm	4202.9	807	0.1	
R2021a A200cmC200cmA10mL200cm	4505.7	860	0.1	
R2021a A200cmC200cmA10mL200cm 6-8TeV	6499.8	1209	0.1	
R2021a A200cmC200cmA10mL200cm 6-8TeV	6800.0	1275	0.1	






The 2022 cycle - squeeze & Q change

SQUEEZE

- A squeeze to β* = 60 cm will be performed at the end of the ramp
- Duration 531 sec, mainly dominated by the decay time of the Q6 current in IR1 and IR5 (2m-1.5m optics transition time is dominated by RQT13.R1B2)
- Six intermediate matched points (155, 133, 118, 104, 89, 71 cm) to minimize the peak β-beating during optics transition

Optic Name	Energy	Time	Paraboli
R2021a_A200cmC200cmA10mL200cm_6-8TeV	6800.0	0	0.0
R2021_A155cmC155cmA10mL200cm	6800.0	76	0.131579
R2021_A133cmC133cmA10mL200cm	6800.0	122	0.217391
R2021_Al18cmCl18cmAl0mL200cm	6800.0	170	0.208333
R2021_A104cmC104cmA10mL200cm	6800.0	236	0.151515
R2021_A89cmC89cmA10mL200cm	6800.0	334	0.102041
R2021_A71cmC71cmA10mL200cm	6800.0	475	0.070922
R2021_A60cmC60cmA10mL200cm	6800.0	528	0.188679
R2021 level A60cmC60cmA10mL200cm	6800.0	531	0.0





Q-change

- Tunes are moved from .28/.31 to .31/.32
- historically performed at flat-top
- will be performed before collisions, offering more margin for coupling and better DA during the squeeze (systematically tested during ATS MD's in Run2)




The 2022 cycle – collisions+levelings

BP should be **shorter than in Run2** (120 sec), as IP2 and IP5 shifts have been "cured" during LS2

Luminosity levelling (keep it easy):

- Initial reduction of Xing will not be applied in 2022 to limit complexity
- β* levelling from 60cm to 30cm
- TCT position will be kept constant in mm during β*


Working point will have to be adjusted, due to the large variations of head-on beam-beam tune shift during $\beta*$ levelling, (intensity decrease and emittance blow up, bunch length shrinking, optics parameter changes)




The optimal amount of steps in β^* levelling has to be found once final confirmation that the experiments will take data during the dynamic phases



Intensity ramp-up





Intensity ramp-up was designed to:

- Validate machine configuration and optics
- Spot potential issues in machine protection system
- Identify issues related to increased beam intensity

Proposal for 2022:

3/12-75-300-600-900-1200-1800- 2400-2700 (see C.Wiesner's talk)

Trade between increasing N of bunches and bunch intensity



Intensity ramp-up & β* levelling

- Aim to do the initial ramp-up on N of bunches with ~1.1-1.2E¹¹ p/bunch until full machine, then increase bunch intensity
- During the ramp-up we should already exercise β* levelling extensively, even if at L < 2E³⁴
- A strategy needs to be agreed upon, in particular with respect to fill length and β* steps

Level at initial luminosity, similar to nominal fill but at lower L 'long' ramp-up fills

Level at initial luminosity, then fast levelling (to exercise) and dump (whatever the value) short(er) ramp-up fills

Adjust or SB

Level at initial luminosity, then fast levelling (to exercise) and dump (whatever the value) lumi decay

Timing

Preliminary detailed planning (with margin for access & problems) indicate 49 days until first stable beams

2015 commissioning was done in 59 days (~8 weeks), but:

- Energy increase 4TeV -> 6.5 TeV
- 25 ns beam setup, after initial commissioning with
 50 ns
- Fight with ULO in 15R8 (investigation and quench recovery)
- Everything had to be commissioned from scratch (NO beam test prior to commissioning)

Stability Lests | Discovery | Desire | Description | D

Everything will have to be redone...What we gained is the confidence in the systems and that NO major problem is present

However, more complex cycle wrt 2015 will require longer setup



Conclusions

- Even besides the RF finger discovery, the beam test was extremely useful. However, the activities done will have to be repeated
- ➤ The operational cycle for 2022 operation is designed (few details still to be finalized), to maximize synergies with the rest of Run3
- ➤ Beam commissioning planning is being established. Some margin will allow to slot in some fundamental activities for the global success of Run3
- We are ready and eager to start again...waiting for the machine

