

Status of MPE-MI Systems Machine Checkout Tests and Commissioning

214th Machine Protection Panel Meeting


Raffaello Secondo on behalf of TE-MPE-MI

22nd October 2021



WIC

All Machine Checkout tests completed




Hardware commissioning (100%) ✓

- All PIC1 and PIC2 tests have been carried out successfully, thanks to AccTesting.
- All Global Protection Mechanism tests (including Automated-GPM tests) passed.
- All PIC to BIC tests passed.
- CRYO tests passed.
- UPS / PIC tests passed.
- AUG tests carried out more than one year ago (passed)
- -> tests will be repeated during the YETS 21/22.
- Software and hardware limits tests for RSS circuits (EE bypassed) passed.
- Power Permit of the 60A circuits tests passed.
- SIS access conditions tests passed.

Beam commissioning (no PIC tests)

- We are currently experiencing a problem with the transmission of PP60A (WinCC OA)
 - Suspicion of automatic backup interfering with CMW, which may have caused the spurious loss of the 60A permits.
 - BE/ICS disabled the backup and no new events observed.



13	RSS (EE bypassed) 1	PP60A	MPP/PIC - IST5 - SIS access conditions
S12			
S23			
\$34			
S45			
S56			
S67			
S78			
S81			



FMCN

Hardware commissioning (99%)


- 13 out of 14 FMCM tested successfully.
- The RMSI.R8 FMCM test was performed twice while experiencing PM data acquisition problems. BIS was triggered but the in-depth analysis of the FMCM was not possible -> it is planned to repeat the test.

Beam commissioning

(Pilot beam @ 450GeV)

- Started on Wednesday with RD1.LR1
 - There is an issue to generate a FMCM event when doing a OFF command of the PC. OFF command to FGC repeated yesterday, but still unsuccessful. Investigation on going.
- Message "FMCM_ISA: PM_FMCM_ANALYSIS failed" occurred several times -> caused by a warning Threshold error (not critical). Investigation on going.
- RD1.LR5, RD34.LR3, RD34.LR7 → same as RD1.LR1 (RPADO converter)
- RQ4.LR7, RQ5.LR7, RQ4.LR3, RQ5.LR3 → test OK
- In depth Analysis should be done asap by FMCM








SMP

- Communication tests completed
- Machine Checkout tests completed
- Beam Tests to be performed:
 - Test SBF FALSE with SBF_RESTRICTED (4E10)
 - Test SBF FALSE with SBF_BEAM_SETUP (3E11)



BIS

- Completed IST- LHC Ring BIS and Injection BIS
- Completed Commissioning (SBF, LBDS, SIS...) ✓
- User Link connections responsibility of users/OP

- LHCb connection (forced to TRUE)
- LHC Injection BIS MPS Tests, connection USERS to BIS
 - Not part of the present MPS BIS tests
 - Has to be performed before February 2022
 - To be added to the Checklist

i.	Status
Collimation movement	
Collimation environment	
PIC	
Vacuum	
BLM	
FMCM	
wic	
TCDQ & BETS-TCDQ	
RF	
ATLAS	
CMS & TOTEM	
ALICE	
LHCb	
BCCM	
BPM	
Access system	
Operator push-buttons	
Programmed dump	
CIBDS	
Crystal collimator	
Beam screens	
Kicker systems	
SMP	
MKI test mode key	
MKQA	

