




SPL



# CERN Niobium EP Status November/2010



**SPL**

# Niobium EP

## Content

**Site**


**Installation status**

**EP R&D status (laboratory scale)**

**Still missing... (Equipment)**



**Cost**

# Niobium EP




## Installation Status / Conception

3D drawing of the circuit



All materials are compatible with standard baths (CP/EP)


## Installation Status / Conception



### Walk-in booth:

- ~500 m<sup>3</sup>/h
- ~40 volumes/hour

## Installation Status / Conception



## Installation Status / At CERN



## EP installation





SPL

# Niobium EP

Installation Status / At CERN

Walk-in booth






## EP R&D Status

## Working parameters


### Temperature-effect on polarization curve Nb



## EP R&D Status

## Working parameters


### Agitation effect on polarization curve Nb



## EP R&D Status


## Working parameters

### Aging-effect on polarization curve



## EP R&D Status

### Cathode geometry




- **Current distribution optimised:**
  - bigger cell/cut-off diameter ratio
  - Higher power input (22.5 V)
- Bath flow to be optimised...

# Niobium EP


Still missing...

Main equipment


## Cathode(s)



## Top interface



## Bottom interface



Interface point b2s


# Niobium EP

Still missing...

Electrical contacts

Main equipment

... To cathode      ... To anode (cavity)





**SPL**

# Niobium EP

**Still missing...**

## **Facility integration**

Power supply

Cooling

Demineralised water

Compressed


Nitrogen

Air and water treatment

## **HES authorisation**

Safety file

**Auxiliary equipment**





SPL

# Niobium EP

## Cost follow-up

**Estimated:** 200 kCHF (Material without power supply)

**Cost at October 2010:** 170 kCHF

**Expected expenses to completion:** 45 kCHF

