

Collimator Remote Commissioning w/o Beam

Plans and Status

R. Assmann

for the collimator commissioning team

**O. Aberle, R. Assmann, C. Bracco, R. Losito, A. Masi,
S. Redaelli, A. Rossi, D. Wollmann**

MPP 2.10.2009

Meaning of “Safe” for us

- Three kinds of interlocks, derived from **fully independent hardware sensors**:
 - **MP interlock**: Collimators must always generate an interlock if their gap is inconsistent with the present beam energy → guarantees MP and should not be adjusted.
 - **Cleaning interlock**: Collimators must always generate an interlock if a single motor runs off its time-dependent reference position beyond a maximum allowed error (“interlock threshold” around reference position) → guarantees cleaning performance and probably needs more frequent adjustments.
 - **Self-protection interlock**: Collimators must generate an interlock if the jaw temperature is abnormal.
- Even though signals are fully independent, there **is important redundancy and cross-coverage between different interlocks**.
- Overall system has been **designed as cleaning system not a protection system** → limited passive protection due to phase space coverage. **Be aware!** DO NOT assume that everything beyond 6 sigma (TCP setting) is safe – it is not!
- Cleaning design, performance and settings are discussed in **collimation WG**.
- However, the system provides some passive protection and some collimators are crucial part of the injection/dump protection: **important that MPP is aware about the work done and provides any necessary input**.
- Everybody is very busy: **No feedback received** for collimator commissioning plan sent around 1 month ago. Now it is time or it will be too late!

Collimator Remote Commissioning without Beam

- **All collimators fully operational. Have completed full STI/OP/ABP HW commissioning.**
- Only small fraction of **remote tests** important for MP (see procedure):
 - MP gap interlocks (energy-dependent) must function as specified.
 - Collimator position interlocks (time-dependent) must work. For many collimators determined by cleaning requirements.
 - Collimator temperature interlocks must work (collimator self protection).
- **Reference positions (cleaning & protection) will be determined with beam-based alignment and cannot be established now in mm.** However, prepare now:
 - Establish **reference positions** in sigma.
 - Establish **interlock windows** in sigma/mm around reference positions.
- Most work of remote collimator commissioning aiming at checking **initial precision**:
 - Not needed to establish protection.
 - Needed to **minimize setup time** (start with good positions).
 - Needed to **understand cleaning dynamics**.
- We spend time on precision (sensor calibration) now, even if not needed for MP.
- Goal: **Safe and very precise system with at least 2 weeks integrated and realistic running experience before beam (in addition to 2009 running).**

Scope of Collimator Remote Commissioning w/o Beam

- **All movable collimators and absorbers in the rings and the transfer lines (100 devices).**
- Not included:
 - TCDQ. We need OK for remote commissioning. Note: TCS at the TCDQ is included.
 - Roman pots. Not declared ready for remote commissioning.
- Our offer beginning of September:
 - Include all devices that are declared ready in these tests.
 - Note, that any device **must have completed full hardware commissioning up to the CCC interface** before we can take it (like done for the 100 collimators and absorbers).
 - Due to limited resources cannot have commissioning campaigns per single device.
 - We must **operate large ensembles of collimators** and analyze performance.
- As collimators are independent from other LHC elements:
 - Profit to **run independent collimator ramp cycles. We can test fully from injection, over ramp to squeeze.**
 - OP can and have run/watched the collimator ramp cycles (thanks for the help).
 - Work is not included in the dry run sequence but is run by combined ABP/OP/STI team within the collimation project: **O. Aberle, R. Assmann, C. Bracco, R. Losito, A. Masi, S. Redaelli, A. Rossi, D. Wollmann.**
- Must integrate with other LHC activities, once the magnets are ramped.

Planning Collimator Commissioning without Beam
4.9.2009

Week	Month	Task 1 - Prepare OP and tools					
		Procedure for running collimator functions: update for 2009	Sequencer for collimation	Tools for "easy" generation of functions and limits for all collimators	Deploy CAP tool v0.1 to CCC	Deploy collimation data to CCC	
36	Aug/Sep						
37	Sep						
38	Sep						
39	Sep						
40	Sep/Oct						
41	Oct						
42	Oct						
43	Oct						
44	Oct/Nov						
45	Nov						
46	Nov						
47	Nov						



Week	Month	Task 2 - Checks for single collimators				
		Define summary collimator check table and deploy it to CCC	Re-check ~10 beam1 collimators for improvements after June results	Re-check ~10 beam2 collimators for improvements after June results	Check ~28 new collimators for beam1	Check ~28 new collimators for beam2
36	Aug/Sep					
37	Sep					
38	Sep					
39	Sep					
40	Sep/Oct					
41	Oct					
42	Oct					
43	Oct					
44	Oct/Nov					
45	Nov					
46	Nov					
47	Nov					

14 beam1 + TI2/8 collimators retested for calibration:

→ larger than expected offsets in switches (not critical for operation but longer initial BBA).

→ STI group review of causes. Understood.

→ This week: Tests of interlock connection (Bruno, Alessandro et al).

→ Interruption of program...



Many tests optional, can be shortened or skipped if needed. OK for now!

Week	Month	Task 3 - Function-driven system tests with all beam1 or beam 2 collimators								
		Define realistic cycle like in 2008	Run beam 2 collimators through cycle	Analyze differences	Set beam 2 limits (interlocks)	Re-run beam 2 collimators through cycle	Run beam 1 collimators through cycle	Analyze differences	Set beam 1 limits (interlocks)	Re-run beam 1 collimators through cycle
36	Aug/Sep	██████████								
37	Sep		██████████							
38	Sep			██████████	██████████					
39	Sep			↓	↓	██████████	██████████			
40	Sep/Oct					↓	↓	██████████	██████████	
41	Oct							↓	↓	██████████
42	Oct									↓
43	Oct									
44	Oct/Nov									
45	Nov	██████████	██████████	██████████	██████████	██████████	██████████	██████████	██████████	██████████
46	Nov									
47	Nov									



Plan to profit from machine test ramps to run collimators in parallel!

Three MP tasks that must be completed to declare system safe!

Week	Month	Task 4 - MP tests							
		Prepare automated tool and analysis for MP checks	Verify position and gap interlocking for beam 1	Verify position and gap interlocking for beam 2	Script for changing T interlocks	Verify temperature interlocking	Test power cut	Special RBAC and MCS tests (in addition to normal use of RBAC and MCS)	Test opening of "stuck" jaw
36	Aug/Sep	██████████			██████████				
37	Sep	██████████			██████████				
38	Sep	██████████			██████████				
39	Sep	██████████			██████████				
40	Sep/Oct	██████████		██████████	██████████		?	?	?
41	Oct			██████████	██████████				
42	Oct		██████████			██████████			
43	Oct		██████████						
44	Oct/Nov								
45	Nov	██████████	██████████	██████████	██████████	██████████	██████████	██████████	██████████
46	Nov								
47	Nov								



On this essential work we might run some days late. OK!

Optional tests to improve recovery time in case of problems.
 Note: MCS not yet active due to expert requirements. RBAC OK.

Planning Collimator Commissioning without Beam
4.9.2009


Week	Month	Task 5 - Operational setup				
		Load operational functions, warning and interlock thresholds for inj & 3.5 TeV into the system				
36	Aug/Sep					
37	Sep					
38	Sep					
39	Sep					
40	Sep/Oct					
41	Oct					
42	Oct					
43	Oct					
44	Oct/Nov					
45	Nov					
46	Nov					
47	Nov					

Conclusion for Commissioning


- **All collimators fully operational. Have completed full STI/OP/ABP HW commissioning.**
- No major problems in remote commissioning. Found **mainly some offsets in end switches** which are being understood and will be fixed → **faster beam-based setup.**
- About **2 weeks delay** with respect to initial plan: spent to improve precision, to deploy/test RBAC+MCS, and to do additional tests (interlock tests). We are still OK but time becomes critical to avoid a last minute rush.
- Important: **Complete, as promised, the MP tests in the next 3 weeks for both beams** → system safe afterwards.
- Important: **Fix the normalized settings** (see Adriana's summary) and **fix the interlock thresholds on gap and positions** (to be done, thanks to Brennan for TCDQ input).
- We should not discuss this in the CCC when we need it. Should **all be prepared, ready and tested beforehand.**

Notes on Collimator Settings and Boundary Conditions


- Collimator settings and commissioning studied since several years. Documented in several Chamonix presentations and PhD's of G. Robert-Demolaize and C. Bracco.
- Optimized collimator setup strategies were defined and worked out in detail, arriving at the so-called “intermediate” collimator settings as 2009 baseline.
- **Intermediate collimator settings make use of aperture to relax operational tolerances during ramp and squeeze. Price to pay: A larger minimal n_1 must be respected, meaning limitations in the β^* .**
- The “phase I” collimation system is ready for tight settings but the machine stability and reproducibility will decide whether these settings can be safely achieved in 2009. Also, new worry from TCDQ studies for very tight settings (B. Goddard et al).
- Tighter settings can be tried at end of physics for a couple of hours to see whether machine conditions allow these.
- Propose to have intermediate settings in the commissioning plan and use tight settings as optional step.
- Here, explain different settings and boundary conditions for operation.




Important Reminder: Beam Size σ Scaling (adiabatic damping)



➔ The same “sigma setting” is a much smaller absolute setting at higher energy!



Possibility 1: Scaled Collimation Settings



Keep collimators at the same number of sigma's → absolute gaps are reduced as the beam size shrinks

a_{norm} = normalized settings [σ]

a_{real} = absolute settings [mm]


$$a_{norm}(E) = const$$

$$a_{real}(E) = a_{real}^{inj} \cdot \sqrt{\frac{E_{inj}}{E}}$$


→ Not favored for early running due to very tight tolerances at higher energies (~3 times smaller tolerances at 3.5 TeV than at injection – total tolerance budget ~350 μm).

Reminder: Tolerances from Collimator Families

- The LHC collimation system acts as a global system with settings closely connected between different IR's.
- Here focus on a some **critical collimator families**:
 - Primary collimators TCP in IR7.
 - Secondary collimators TCSG in IR7.
 - Dump protection from TCS TCDQ and TCDQ in IR6.
- Other families will be set in accordance with the settings of these families (TCP@IR3, TCSG@IR3, TCT, TCLA, TCL, TCLI, TDI, TCDI). Detailed settings from A. Rossi.
- Critical is also the **shadowed ring aperture a_1** which is given in the figures (related to required n_1 aperture parameter of the LHC through $a_1 = 1.21 * n_1$).
- **The system only works if the hierarchy is respected, e.g. the primary collimators always remain the closest devices to the beam, the secondary collimators always remain the second closest devices to the beam, ...**
- Therefore the **distance in settings gives the available overall tolerance budget**: We want to maximize distance in settings as much as possible.
- Tolerances are eaten up by **closed orbit changes, beta beat changes, collimator positioning errors, ...** during injection, ramp, snapback and squeeze.
- Tolerance budget ranges from **1mm (injection) to 0.2mm (7TeV, $\beta^*=0.55m$)**.




Possibility 2: Constant Real Collimation Settings (no reduction in collimator settings with respect to injection)




$$a_{norm}(E) = a_{norm}^{inj} \cdot \sqrt{\frac{E}{E_{inj}}}$$

$$a_{real}(E) = const$$

➔ **Not possible for protection and performance issues (no squeeze possible).**
Maximizes tolerances. First ramps will be done this way.



Possibility 3: Intermediate Collimation Settings




$$a_{norm}^{TCP}(E) = const$$

$$a_{real}^{TCP}(E) = a_{real}^{TCP,inj} \cdot \sqrt{\frac{E_{inj}}{E}}$$


$$a_{norm}^{other}(E) = a_{norm}^{TCP} + (a_{norm}^{other,inj} - a_{norm}^{TCP,inj}) \cdot \sqrt{\frac{E}{E_{inj}}}$$

$$a_{real}^{other}(E) = a_{real}^{TCP}(E) + const$$

➔ Baseline for 2009/10 run, providing good protection, cleaning and tolerances.



Condition: n_1 must be \geq the minimal n_1 which is properly shadowed (minimal allowed n_1)



We buy increased operational tolerances with aperture.

Aperture which is used is not available for beta squeeze.

Consequence is reduced peak luminosity.

In the end trade-off between “operational efficiency/integrated luminosity” and “peak performance”.

At 3.5 TeV: $n_1 \geq 10.5$ for intermediate collimation settings

Summary

- Commissioning should **stage all important LHC parameters**, as already worked out for β^* , beam-beam tune shift, intensity and stored energy (see plans M. Lamont, M. Ferro-Luzzi, et al).
- Another **crucial parameter is the available LHC aperture** at top energy, affected by the beam energy, β^* and crossing angles.
- Propose to **respect a minimal aperture of $n_1 = 10.5$ at 3.5 TeV** for the 2009/2010 run.
- The margin (with respect to the nominal $n_1=7$ aperture) would then be used for **intermediate collimator and protection settings**.
- Result would be **less critical protection and an increased total tolerance budget for LHC operation → better operational stability while we learn with the machine**.
- We will certainly try tighter settings as we move along, reducing collimation gaps and operational tolerances in steps.