





Forward Physics Facility @ LHC: preliminary design

PBC Annual Workshop November 8th 2022 Jamie Boyd (CERN)







Introduction




- The Forward Physics Facility (FPF) is a proposed new facility to house several new experiments on the beam collision axis line of sight (LOS) at one of the LHC high luminosity interaction points
- There is a strong and broad physics case for experiments in this location related to:
 - Dark sector searches, neutrino physics and QCD
 - Physics case discussed in later talk
- This talk summarizes the significant progress in the facility design in the last year
 - Facility studies documented in public FPF White paper (<u>arxiv:2203.05090</u>) released in March 2022
 - Updates since then being documented in a PBC note (to be made public soon)
- Many thanks to the PBC FPF WG and the CERN teams for all their excellent work on the FPF facility



Site Selection





After several studies by CERN civil engineering team, looking at options around both the ATLAS and CMS interaction points, two options were retained for further detailed study. After a preliminary costing of each we have now converged on the dedicated new facility in the SM18 area as the baseline proposal. This is ~600m from the ATLAS IP (to the west), and is situated on CERN land.



Site Selection






After several studies by CERN civil engineering team, looking at options around both the ATLAS and CMS interaction points, two options were retained for further detailed study. After a preliminary costing of each we have now converged on the dedicated new facility in the SM18 area as the baseline proposal. This is ~600m from the ATLAS IP (to the west), and is situated on CERN land.



FPF Facility:

65m long, 9.7m wide, 7.7m high cavern.

Connected to surface through 88m high shaft (9.1m diameter): 617m from IP1.








FPF Facility:

65m long, 9.7m wide, 7.7m high cavern.


Connected to surface through 88m high shaft (9.1m diameter): 617m from IP1.

Require that cavern is at least 10m from LHC for structural stability during digging.



Previous design had a connection from the FPF to LHC (as an emergency escape route). After discussing with HSE this has now been dropped, and replaced with a safety corridor (over pressure), which allows to get from the end of the cavern to the elevator/stairs in a safe way.

This reduces any risk to the LHC tunnel, and also increases the flexibility of when the facility could be implemented.







Update in surface works



Site planning avoiding interference with the existing networks





Update in the layout of the access road to avoid interference with existing shallow underground networks



Site Investigation




Next steps to refine the civil engineering design and costing is a detailed site investigation.

External consultant will drill a core down to proposed FPF cavern level (90m) at location of shaft. Will provide important information on the structural strength of the rock at the cavern location, as well as understanding any contaminates in

the rock, and will be fed into a revised design/costing.

Plan to have drilling and analysis carried out early next year. Tender process launched. Cost $\mathcal{O}(100\text{kCHF})$ paid by PBC budget.





Survey of exact location of shaft/drilling and tree cutting to allow needed equipment in, has already been done.



Technical Services



Based on previous similar projects at CERN the main cost drivers for services, with very approximate costing are as follows (this costing is from the FPF White paper, so done by March 2022):

Item	Details	Approximate cost
		(MCHF)
Electrical Installation	2MVA electrical power	1.5
Ventillation	Based on HL-LHC underground installation	7.0
Access/Safety Systems	Access system	2.5
	Oxygen deficiency hazard	
	Fire safety	
	Evacuation	
Transport/Handling	Shaft crane (25 t)	1.9
Infrastructure	Cavern crane (25 t)	
	Lift	
Total		12.9

Round up to 15MCHF.

Some of the above depend on requirements from experimets which are in many cases not sufficiently defined. More detailed study of ventillation (including smoke extraction, Ar extraction and pressurization) costed at 2.5MCHF, less than in above table.



Ventillation System

7.7 m ·


CERN

More detailed study on ventillation carried out by CERN cooling/ventilation group (EN-CV), after discussion with CERN safety (HSE). Design based on solution for HL-LHC underground area at point-1.

Assumes shaft will not be covered (confirmed as very likely possible by RP), and includes separate system for:

- Fresh air
- Pressurization
- Smoke extraction
- LAr evacuation included, but details need to be further discussed with safety.

EDMS note in preparation.





First costing of CE works & services



- Preliminary costing of civil engineering works, based on comparative costing to similar project:
 - HL-LHC Point 1 as reference point for new facility option
- Cost Estimates Class 4
 - Total could be 50% higher and 30% lower than the given estimate
- Pure civil engineering cost estimate 23MCHF
- Additional cost for services ~15MCHF
- Total cost: ~40MCHF


Civil engineering cost will be revised after site investigation study, and taking into account update in design of surface works.





- Ongoing study on effect of CE works on HL-LHC operations
- Benefit from significant work done on this for HL-LHC underground works at IP1/5
 - FPF is much further from interaction point
 - About 4x more attenuation compared to HL-LHC works
 - FPF is closer to LHC tunnel
 - Up to 4x less attenuation compared to HL-LHC works
 - Net effect expect similar or smaller effect on beam operations from vibrations a few punctual drops in luminosity at the 1% level, very low risk of beam dump from ground motion
- Previous studies show that compatification of spoil on surface is one of the most problematic operations
 - For FPF spoil will be taken off site before compatification
 - Compacting for road building / surface-works can try to be scheduled when LHC is not running

Example simulated and observed movements from 2018 when point-1 HL-LHC works ongoing.






Study on CE works during HL-LHC operation



- Other points to consider:
 - Static movement of LHC tunnel due to works (previous experience suggests a maximum tunnel movement of <1mm may occur) study ongoing to check the beam can be corrected to deal with such a movement
 - Effect of works on SPS operations (FPF shaft is 36m from SPS)
- Plan to wrap up these studies early next year, and document in technical note

"Static movement" of LHC tunnel during HL-LHC CE works

- Typically, tunnel moves wrt to bedrock of the order of 0.25 mm/year
- A~1 mm "sudden" movement observed during excavation of gallery 5 m above LHC tunnel
 - No visible impact on tunnel positioning from shaft digging






Muon background fluence



- A key consideration for the FPF experiments is the rate of background particles
- With 200m shielding of rock from the IP, the only interacting particles that get to the FPF are high energy muons
- FLUKA simulations carried out to assess the muon flux at the FPF for the HL-LHC scenario
 - Initial simulations suggested a rate of ~1.5 Hz/cm² close to the LOS for a luminosity of 5e34cm⁻²s⁻¹
- Refined simulations considering the full magnetic field outside of the magnet apertures in the Q4 and D2 magnets reduces the rate, with $^{\circ}$ 0.5 Hz/cm² expected for a 1m x 1m area centered on the LOS



FLUKA muon flux at start of FPF (617m from IP1). Baseline HL-LHC crossing angle of 250urad would push the LOS ~16cm to +ve x in these plots. (LHC tunnel would be at at -1300cm on these plots scale)



Muon background fluence





- A key consideration for the FPF experiments is the rate of background particles
- With 200m shielding of rock from the IP, the only interacting particles that get to the FPF are high energy muons
- FLUKA simulations carried out to assess the muon flux at the FPF for the HL-LHC scenario
 - Initial simulations suggested a rate of ~1.5 Hz/cm² close to the LOS for a luminosity of 5e34cm⁻²s⁻¹
- Refined simulations considering the full magnetic field outside of the magnet apertures in the Q4 and D2 magnets reduces the rate, with ~0.5 Hz/cm² expected for a 1m x 1m area centered on the LOS
- First data with FASER and SND@LHC experiments validates FLUKA estimate of muon flux for LHC at 2 25% level with an $\mathcal{O}(50\%)$ uncertainty on FLUKA estimate
 - FASER observed a strong dependence of the muon flux on the TCL6 collimator settings (tight settings for HL-LHC help reduce flux)
 - FASER has installed additional emulsion detectors up to 1.5m from the LOS to measure the muon flux in this region (see next slide)





Muon fluence measurements at FASER

19 small emulsion detectors installed around FASER to measure the muon flux. Installed in LHC tunnel 26/7 - 14/8, exposure to 10/fb of collision data. The emulsion films have been developed and are undergoing scanning/analysis. First results should become available soon.











Placing a sweeper magnet on the LOS can deflect these muons and reduce the background.

Best place for such a magnet would be between where LOS leaves LHC magnets and where it leaves the LHC tunnel (200m lever-arm for deflected muons). FLUKA study ongoing to assess possible benefit of such a magnet, and best location. Based on this integration study required (will likely require some small local modifications to cryogenic infrastructure in the tunnel).






Access to the FPF during HL-LHC operations



The CERN Radio-Protection group has recently completed a detailed FLUKA study to see if people can access the cavern during HL-LHC operations. They have studied radiation from:

- Accidental beam loss close in the LHC or SPS close to the FPF,
- Radiation from beam-gas interactions in the LHC,
- Radiation dose from the prompt muons passing through the FPF

For the ultimate HL-LHC performance (L=7.5e34cm⁻²s⁻¹) only the last of these is seen to be close to the limit. Assuming <20% occupancy (no control rooms in the cavern), and with some restrictions for local hotspots in the cavern, access should be possible during operations.



Instantaneous dose rate (assuming 7.5e34cm⁻²s⁻¹ lumi for full year).




Access to the FPF during HL-LHC operations



The CERN Radio-Protection group has recently completed a detailed FLUKA study to see if people can access the cavern during HL-LHC operations. They have studied radiation from:

- Accidental beam loss close in the LHC or SPS close to the FPF,
- Radiation from beam-gas interactions in the LHC,
- Radiation dose from the prompt muons passing through the FPF

For the ultimate HL-LHC performance (L=7.5e34cm⁻²s⁻¹) only the last of these is seen to be close to the limit. Assuming <20% occupancy (no control rooms in the cavern), and with some restrictions for local hotspots in the cavern, access should be possible during operations.



Yearly dose (assuming 7.5e34cm⁻²s⁻¹ lumi for full year – very conservative assumption). (EMF-ON, is better modelling in FLUKA). Accumulated yearly dose limit is 6mSv for an area occupied <20% of the time. (Green is 20% of red curve). Exceeded locally in limited number of locations (in muon hot spots).




(CERN technical teams,

busy during LS3)

Possible FPF schedule





21

Time is tight: Need to move fast towards CDR/TDR for funding and approval



Summary



- FPF has a strong and broad physics case, is consistent with the European Strategy recommendations and represents a sustainable/energy-efficient medium-term future project at CERN
- Great progress made in design of facility over the last year
 - The project benefits from recent similar work for the HL-LHC underground works at point-1
 - Site investigation an important next step for the CE design/costing
- Encouraging results from recent RP study on access to the cavern during HL-LHC operations
- Encouraging results from FLUKA simulations of muon background
 - Measurements from FASER and SND@LHC will be important to benchmark the FLUKA simulations
 - Studies ongoing on effectiveness of a possible sweeper magnet on the muon fluence
- Study on effect of FPF CE works on HL-LHC operations ongoing
 - Initial results look encouraging (again informed by similar studies for HL-LHC underground works)
- For updates on technical services and facility integration need more imput from the FPF experiments
- Work presented here documented in the FPF White paper, and in an upcoming PBC public note
- Many thanks to the PBC and CERN teams for their work on the FPF facility studies





Backup...



PBC FPF Working Group



Mandate

A Forward Physics Facility at the LHC could house a suite of experiments enhancing the LHC's potential for both BSM and SM physics extending the capabilities of the FASER detector installed in the line of sight of the interaction point IP1. The Working Group is mandated to provide a Conceptual Design of the facility after an analysis of the possible options and taking into account the impact on the LHC Machine during construction and installation and the HL-LHC operational scenario.

Objectives

Determine the experimental set-up based on the physics requirements identified by the Physics Working Groups. Study the possible civil engineering scenarios, their impact on the LHC machine and its infrastructure, and study the integration of the experiment in the LHC tunnel. Evaluate the performance based on the expected HL-LHC operational scenario.

Conceptual design report of the facility.

Working Group Core Members

Convener: Jamie Boyd


Core Members: Marco Andreini, Kincso Balazs, Jean-Pierre Corso, Jonathan Feng (UCI), John Osborne.



Possible FPF schedule



Based on RP study, and preliminary study on CE works during operations, a later schedule would also likley be possible





Site Investigation





Ref.	Activity	Cost [CHF]	Remarks
1	Site investigation works	79,068.50	
1.1	Geotechnical consultant	24,840.50	GADZ offer
1.2	Contractor	52,500.00	Estimate
1.3	Site Access - Tree cutting	1,728.00	Offer
1.4	Replantation Cost - TBC		
2	CE Consultancy (CE cost review/check of the site investigation results)	30,000.00	Estimate
	Total Cost	109,068.50	

CE Study Update – Site Investigation Works


Required Works/ Studies

- Cutting trees to create a 30m long and 4m wide access path – Works already completed by an external contractor
- Survey Works Installing a peg in the proposed location
- ➤ Execution of the drill (to coordinate with LMC)
- Geotechnical report external consultant already engaged





CE Study Update – Site Investigation Works *Survey*








Initial time schedule:

- Shaft Excavation approx. 12 months
- Experimental cavern approx.10 months





Muon background rate




The FLUKA results suggest the following muon flux for the proposed FPF experiments (at L=5e34cm⁻²s⁻¹):

Experiment	Dimensions	Flux (Hz/cm²)	Rate (Hz)
FLArE/FORMOSA	Fiducial 1mx1m Full 1.8mx1.8m	0.5 0.6	5k 20k
FASER2	3mx1m	0.8	24k
FASERnu2	0.4mx0.4m	0.5	320
AdvSND	1m x 0.55m (displaced from LOS by 0.3m)	0.5 – 0.8 depending on location	2.8k – 4.4k

Proposed detector dimensions in FPF white paper:

Detector	$R_{ m min}$	$R_{ m max}$	Pseudorapidity Coverage
FASER2 (Sec. 3.1)	0	100 cm	$\eta > 7.1$
$FASER\nu 2$ (Sec. 3.2)	0	28 cm	$\eta > 8.4$
AdvSND-FAR (Sec. 3.3)	$28~\mathrm{cm}$	$92~\mathrm{cm}$	$8.4 > \eta > 7.2$
FLArE (Sec. 3.4)	0	$71~\mathrm{cm}$	$\eta > 7.4$
FORMOSA (Sec. 3.5)	0	71 cm	$\eta > 7.4$




Looking in slices 0.5m wide, 1m high, covering region +/-2m away from the LOS in horizontal plane Muon flux from FLUKA simulation in Hz/cm²


Slice	-21.5m	-1.51m	-10.5m	-0.5 – 0m	0 – 0.5m	0.5 – 1m	1 – 1.5m	1.5 – 2m
Mu+ flux	0.29	0.23	0.17	0.15	0.21	0.41	0.71	1.24
Mu- flux	0.44	0.34	0.28	0.29	0.40	0.62	0.78	0.84
Total flux	0.72	0.57	0.45	0.44	0.61	1.03	1.49	2.08



FASER Muon fluence measurements


















Muon fluence at FASER (on the LOS)



FASER experiment has been taking physics data since July 5th. Measures the rate of muon on the LOS. In general the observed rate is broadly consistent with the expectation from FLUKA and previous in situ measurements. Observe ~0.6Hz/cm² (FLUKA estimate ~0.5Hz/cm²). Also see evidence for rate increasing away from LOS as predicted by FLUKA.

However, noticed a significant dependence on the TCL collimator settings (which are changed when the AFP Roman Pot detectors are inserted a few minutes into the fill). In order to understand this we did a dedicated scan of the TCL5 and TCL6 collimator settings to see how they effect the FASER trigger rate.





Strong dependence on TCL6 settings. FLUKA simulations for FPF used HL-LHC baseline TCL6 settings – may be interesting to simulate possible other options to see sensitivity for FPF.






First idea:

Widen UJ12 cavern by 2-4m to allow ~50 area for experiments to be installed along the LOS





Not possible from civil engineering side.

Impossible to get sufficiently large excavation machine here, without dismantling ~500m of the LHC machine.

Radiation Areas classification

	Area	Annual dose limit	Ambient dose equivalent rate				
EDMS 810149		(year)	permanent occupancy	low occupancy	8	Low-occupancy: < 20% working time	
	Non-designated	1 mSv	0.5 μSv/h	2.5 μSv/h			
	Supervised	6 mSv	3 μSv/h	15 μSv/h	Dosimeter obligatory Dosimètre obligatoire		
Area	Simple Controlled	20 mSv	10 μSv/h	50 μSv/h	SIMPLE CONTROLLED / CONTRÔLÉE SIMPLE Dosimeter obligatory Dosimètre obligatoire		
Radiation Area	Limited Stay	20 mSv	-	2 mSv/h	LIMITED STAY / SÉJOUR LIMITÉ Dosimeters obligatory Dosimétres obligatoires	ed Are	
Radi	High Radiation	20 mSv	-	100 mSv/h	HIGH RADIATION / HAUTE RADIATION Dosimeters obligatory Dosimètres obligatoires	Controlled Area	
	Prohibited	20 mSv	-	> 100 mSv/h	NO ENTRY DÉFENSE D'ENTRER	o	

[✓] The CERN RP group has reviewed the signage used in radiation areas, by introducing a new colour code for better visualizing the radiological risk level

[✓] The RP rules determining the area classification were not changed





Cost breakdown compared to HL-LHC works


Rough comparison of cost breakdown with HL-LHC works (assuming FPF total cost is 40MCHF). Clear that CV is more expensive and EL is less expensive than corresponding HL-LHC works fraction.

Infrastructures	[% of WP17]	% for FPF costing
Civil engineering	67	25/40 = 62.5
Electrical distribution	13	1.5/40 = 3.8
Cooling & ventilation	12	7./40 = 17.5
Alarm & access system	2.4	2.5/40 = 6.3
Handling equipment	2.2	1.5/40 = 3.8
Operational safety	1.6	
Logistics & storage	1.4	
Technical monitoring	0.6	

This is based on 25MCHF for pure CE, and 15MCHF for services

New Cavern – Very Preliminary Cost Estimate for CE

Ref.	Description of works	Cost [CHF]
1	Common Items	6,356,824
	Contractual requirements (performance guarantee,	
1.1	insurances)	163,473
	Specified requirements (Installation of barracks,	
1.2	Access road, Services etc.)	1,055,263
	Method-related charges (Accommodations, Services,	
13	Site supervision, Project drawings)	5,054,772
1.4	Provisional sums	83,316
2	Underground Works	8,859,608
2.1	Site installation and equipment	3,689,097
2.2	Underground works	5,170,511
3	Surface Buildings	6,598,589
3.1	Generality	636,485
3.2	Top soils and Earthworks	882,051
3.3	Roads and Network	850,725
3.4	Buildings	4,229,328
4	Miscellaneous	1,436,656
4.1	Site investigation prior works	200,000
4.2	Project Management	1,236,656
	TOTAL CE WORKS	23,251,677




Split of underground work



"Static movement" of LHC tunnel during HL-LHC CE works

- Typically, tunnel moves wrt to bedrock of the order of 0.25 mm/year
- A ~1 mm "sudden" movement observed during excavation of gallery 5 m above LHC tunnel
 - No visible impact on tunnel positioning from shaft digging



Expected/Observed Beam Orbit Vibration during HL-LHC CE surface works in 2018

- Looking at ground motion measurements (geophones) near IPs
- Effect on beam depends on the mechanical transfer function of magnetic elements
 - Examples using available transfer function estimates on 2018 data
 - Integration over the whole range 3-100 Hz
 - PSD taken once every hour from local geophones several peaks probably missing

