




YETS 2022-2023

LHC Beam vacuum activities

Cesar Vazquez Pelaez
on behalf of TE/VSC/BVO

04.07.2023



Outline


1. LHC vacuum system
2. YETS Framework
3. Activity overview
 - HL-LHC
 - General activities
4. Summary

LHC vacuum system

RF accelerating cavities (P4)




Cleaning insertions (P3, P7)




Transfers lines (T12, T18)



2 DUMP lines (P6)



4 main experiments



LHC vacuum system

8 Long Straight Sections (~528 m. each)

Room temperature areas:

- **5.8 km** of baked system
 - 85% are NEG coated chambers
- Up to **186** vacuum sectors
 - Twin (2 separate beampipes)
 - Combined (common beampipe)




Twin sectors



Combined sectors
(both sides of Experiments)

Cryogenic areas:

- Stand-Alone Magnets (cold bore @4K)
- Inner Triplets (cold bore @1.9K)
- ~**1.4** km of cryogenic vacuum pipes
- Up to **82** vacuum sectors




LHC vacuum system

8 ARCs (~ 2.8 km each)

Cryogenic areas:

- Superconducting “bending” magnets
- Cold bore @1.9K, beam screen @5-20K
- ~48 km of cryogenic vacuum pipes
- Up to 18 vacuum sectors




Room temperature areas:

- TCLD collimators
- 2 vacuum sectors



YETS Framework

- YETS (Year End Technical Stop) 2022-2023
- Works from 28th November to 10th March (P7 from 8th January)
- Beam back on 27th March



Maintenance & Operation

- Cryogenics
- Cooling and ventilation
- Vacuum
- Electrical systems
- Survey
- Optics
- ...


HL-LHC upgrade

- WP13
- WP5
- WP14
- WP17



Consolidation & other

- Optical fibre
- Telecom cable campaign
- ...




YETS Framework: Planning



YETS 22-23 activities: Overview



HL-LHC activities
 General activities
VSC-led activity



HL-LHC activities




LSS4 | BGC Phase II

BGC (Beam Gas Curtain) phase II installation completed and instrument fully operational for 2023 run

WP13
LHC-BGC-EC-0005

[See Cristina's seminar from March 21st](#)

LS2 (phase I)




Removal of BGI table and installation of new gas injection system

Independent compressed air supply (new line)

5 turbomolecular pumping groups + 1 dry pump for injection line

Integration of injection and dump chambers

YETS 22-23 (phase II)



New gauges

New PLC controls + SCADA int.




[Beam Gas Curtain: a new instrument for LHC Run 3 - YouTube](#)



First injections done during stable beams

Upgrade of the crystal collimation test stand in IR7

- YETS 21-22: Replacement of 2 TCPCV in sectors B5L7.B and B5R7.R
- YETS 22-23: Replacement of 2 TCPCH in sectors A4L7.B and A5R7.R
- Opening of vacuum sector and releasing of collimators from their slot
- Connection of new collimator
- Sector reconditioning: Pump + bake + NEG activation



Last minute removal of TCPCH.A4L7.B1

In March, during OP commissioning tests, the crystal remains **blocked** halfway in **(no beam circulation possible)**

- Prompt action to vent the sector for an inspection (SY/STI)
- Mechanical failure (roller cage jammed). Repair in situ **not** possible
- Crystal collimator removed and slot closed with a vacuum chamber
- Reconditioning of the sector: Pump, re-bake + NEG activation
- Total intervention time: **6 days (very challenging)**

Reinstalled two weeks ago during TS1 – 5 days



Inspection of TCPC by SY/STI



Sector opening (TE/VSC)

First MKI cool prototype installed during YETS 22-23 (1 out of 8)

WP14
LHC-MKI-EC-0004


MKI "cool" upgrade consists of:

Macor supports

Water cooled RF damper



CR2O3 coating on inside alumina tube



MKI8D



Acceptance test of the MKI cool in Bldg. 867

Activities in surface

- Acceptance test of the MKI cool subcomponents
- Acceptance test of the MKI cool tank assembly + bake-out


Activities in tunnel

- Adjacent sectors (G5R8 & I5R8)
 - Removal/reinstallation of 4 vacuum assembly modules
 - Reconditioning: Pump + bakeout



MKI cool transport



Accidental dry **nitrogen inrush** inside all the MKI tanks



- Pump-down restarted with fast recovery of vacuum
- Bake-out cycle of **MKI8C**
- Reconditioning completed and **nominal pressures recovered** ($< 1 \times 10^{-11}$ mbar). No need of additional bake-out in rest of MKIs sectors
- HV test of all MKI performed by SY-ABT. **No issues** identified

Additional safety measures implemented

- ✓ Validation check before interventions
- ✓ Already implemented during YETS 22-23 in other all sectors



Bake-out of MKI8C

General activities


LSS4 | BWS maintenance

Maintenance of 2 BWS (Beam Wire Scanner) in sectors E5L4.R and E5R4.B

- E5L4.R (outer beam line): additional mechanical intervention requiring **opening and disconnection** of the tank from the beamline
- Intervention by SY-BI : C-wire inspection (exchange) + functional tests
- Vacuum reconditioning: Pump + bake + NEG activation



E5R4.B (inner beam pipe)





E5L4.R (outer beam pipe)

LSS4 | E5R4.R RF-finger problem suspicion

Pressure spikes up to 10^{-6} mbar detected during beam operation in two adjacent penning gauges

- Objective during YETS: Discard any aperture restriction (ULO, RF-finger damaged, etc.)
 - X-ray (EN-MME) on 4 warm modules ✓
 - Opening of the sector for visual inspection of BQS (Schottky Monitor) and adjacent vacuum chambers ✓
 - Additional X-ray (EN-MME) on sector valve ✓




LSS6 DUMP | MKB exchange

Replacement of the MKBV (C+D) in BT62 due to an electrical flashover during operation

- New tank upgraded with 2 modifications:
 - New interconnection end cap **plasma screens** with aC coating (SY-ABT)
 - Additional pumping: 2 **NEG cartridges** per tank (TE-VSC)
- Also implemented in all other 5 tanks in BT62
- BT68 upgrade planned for EYETS 23-24



Point 6




CapaciTorr HV 2100 (ZAO alloy)



Plasma screen coated






LSS8 | A4L8.C replacement TCTPV



Pressure increase detected in sector A4L8.C over a period of months


- Complex and long vacuum sector (>50 m, recombination area, chambers ID 212 mm)
- Leak confirmed at the beginning of YETS




Leak rate of $\sim 10^{-6}$ mbar.l/s detected on an edge welded bellow of a collimator (TCTPV) motor

Replacement of TCTPV.4L8.B1 by spare one

- On surface, series of validation done by different groups (including vacuum acceptance test)
- New collimator installed
- Base pressures recovered after bakeout




Vacuum acceptance test of spare TCTPV in bldg.867



Consolidation and non-conformities

- 12x old ion pumps (VPI) exchanged by new pumps (VPIAN) with HV Fischer feedthrough



- 2x non-conform Penning gauges (VPGB) exchanged

Bake-out

Some numbers:


- LHC Vacuum sectors baked: **9**
- Length of beamlines baked: **182 meters**

But not only...

- Injectors Vacuum sectors baked: **3**
- Length of beamlines baked: **45 meters**
- Bake-out racks used: **27**

Example of instruments equipped:

- MKI
- Crystal collimators (TCPC)
- Beam Wire Scanners (BWS)
- BRANB
- TCLIA, TCTPV and TCTPH
- AWAKE expansion volume



Crystal collimator



AWAKE expansion volume

Summary

- All activities planned have been performed in time with no impact for the restart of the machine.
- More activities with respect to baseline including last minute interventions (crystal collimator removal) but well-executed.
- Challenging management of the bakeout activities due to implication of the involved team in parallel activities in the Injectors complex.

Thanks to all TE/VSC participants, FSU and AL4030 colleagues!

TE/VSC/BVO

- G.Bregliozzi
- J.Sestak
- J.Finelle
- G.Cattenoz
- K.Owens
- N.Zelko
- K.Henneli
- E.Page
- J.Hansen
- O.Santos
- I.Wevers
- ...and more

TE/VSC/ICM

- L.Zygaropoulos
- J.De la Gama
- I.Lobato

FSU

- D.Digonzelli
- C.Moreillon

Industrial support

- P.Caseiro
- P.Ouvrier

Well Done!

Thank you for your attention



Any questions?

Spares

LHC vacuum system

LHC in numbers: Vacuum


Component	Quantity
Vacuum sectors (cryogenic / RT)	88 / 186
Vacuum sectors valves (all LHC)	241
Roughing valves (LSS)	348
Ion pumps (special / 30 / 60 / 350 / 400 l/s)	12 / 625 / 177 / 36 / 35
NEG cartridges (D400 / D2000)	257 / 0
Bayard-Alpert gauge (LSS)	201
Penning gauges (LSS)	571
Pirani gauges (LSS)	331

Item in LSS	Length (m)	% wrt total
SAMs & ITs @ cryogenic T	~ 1365	19
LSS @ RT baked	~ 1000	14
LSS @ RT with NEG chambers	~ 4800	67
Total length under vacuum	~ 7200	100

~ 85% of the baked vacuum system is NEG coated

The way we work


Work in the tunnel



ECR: Engineering change request
ARR: Asset replacement request
VIC: "Visite d'Inspection Commune"



Sectorization during LS2



LSS4 | E5R4.R RF-finger problem suspicion

X-ray on sector valve

VVGSH.1174.5R4.R

Feasibility study on random valve (on surface)

Vanne de secteur LHC pt 4 (photo 1)



Vanne de secteur LHC pt 4 (photo 2)



LSS4 | E5R4.R RF-finger problem suspicion

X-ray on sector valve

VVGSH.1174.5R4.R



VSC Seminar

LHC Beam vacuum activities during YETS 22-23