



# HL-LHC IT String :Status and Perspectives

M. Bajko TE-MPE-SF/HL-LHC WP16

On behalf of the SF section and WP16 team



Integration by: A. Kosmicki



*13th HL-LHC Collaboration Meeting meeting, Vancouver 25-28<sup>th</sup> September 2023*



# OUTLINE

- STATUS- PERSPECTIVES
  - Word Cloud of the IT STRING web site
  - STRING Integration and Installation
  - STRING Validation Program
  - STRING Safety
- STRING OPERATION
- Schedule and Resources
- Summary



# CRYOGENIC EQUIPMENT

PCDS and SQXL installation  
COMPLETED






# DEMINERALISED WATER



Demineralised water distribution with EN-CV and STRING team

## COMPLETED

including a system allowing to make comparative test of series or parallel distribution





# CIRCUIT DISCONNECTOR BOXES



CDB installed in the STRING with SY-EPC and STRING team

COMPLETED


the CDBs were the first equipment belonging to a HL-LHC WP (the WP6b) installed into the STRING




CDBs at reception



# WATER COOLED CABLES



<https://videos.cern.ch/record/2297271>



**COMPLETED**


positioned and connected to the CDBs.

This is an important milestone and achievement as last year we had to take over this task from EN-EL (design, specification, contract placement and follow up, installation)



## IT STRING

Water-Cooled Cables Installation






# ENERGY EXTRACTION AND POWERING INTERLOCK

COMPLETED


The EE and PIC belonging to WP7 are installed on the platform



EE racks  
with TE-MPE, WP7 and STRING team




# POWER CONVERTERS





PC racks installed in the STRING with SY-EPC, WP6b

All Power Converter racks are installed






# OTHER INFRASTRUCTURES





COMPLETED up to 95%





# LESSONS LEARNED: few examples


See rapport given at the  
184<sup>TH</sup> HL-LHC Technical Coordination Committee (TCC) By D. Bozzini



# CONTROL AND SOFTWARE FOR IT STRING

## RoadMap

- Control, supervision and analysis software for the HL-LHC IT String defined in line with the software for the LHC
- Responsibilities of the software development have been defined for the HL-LHC IT String
- In 2023, monthly meetings are proposed to follow-up the software progress within the series of the String Validation Program (SVP) meetings




*Control, Analysis and Supervision Software for the HL-LHC IT String HWC Powering Tests*

Courtesy of S. Yammine



# HWC Powering Procedures and Acceptance Criteria for HL-LHC

Step	Current level	Test description
PCC.z3	I_PCC	Power converter configuration
PIC2	I_MIN_OP	Power interlock controller check
PLI1.c23	I_INTERM_1	Fast power abort via PIC at intermediate current 1
PLI2.d23	I_INTERM_2	Powering failure at intermediate current 2
PLI2.f23	I_INTERM_2	QDS provoked quench at intermediate current 2
PLI3.e23	I_INTERM_3	Slow power abort via PIC at intermediate current 3
PLI3.c23	I_INTERM_3	Powering failure at intermediate current 3
PLI3.f23	I_INTERM_3	QDS provoked quench at intermediate current 3
PLI4.s23	I_INTERM_4	Splice mapping till intermediate current 4
PLI4.d23	I_INTERM_4	Powering failure at intermediate current 4
PLI4.f23	I_INTERM_4	QDS provoked quench at intermediate current 4
PNO.c23	I_PNO+I_DELTA	Fast power abort after a current plateau at I_PNO+I_DELTA
PNO.f23	I_PNO	QDS provoked quench at I_PNO
PNO.a23	I_PNO	Current cycle to I_PNO with splice measurement



Example : Steps for RD1 Circuit

HL-LHC Test Procedure and Acceptance Criteria Document	EDMS no.	Status
Inner Triplet (RQX)	<a href="#">2771115</a>	In Preparation
Separation Dipole (RD1)	<a href="#">2771114</a>	Eng. Check
IT Orbit Correctors (RCBX)	<a href="#">2771111</a>	Eng. Check
200 A Circuit (RQSX3)	<a href="#">2922509</a>	In Preparation
High Order Corrector (120 A) Circuits	<a href="#">2922510</a>	In Preparation
Parameters for the HL-LHC Circuit Powering Tests	<a href="#">2771118</a>	In Preparation
Test of Grouped Circuits	To be created	In Preparation


Work already started with a collaboration between MCF with MP3

Applicable to HL-LHC and String




# STRING CONTROLS ARCHITECTURE


Operation  
Application  
Layer



Expert  
Application  
Layer



Front-End  
Layer





Last animation

Courtesy of S. Blanchard Annual Meeting Vancouver, 2023

# IT STRING – SAFETY



We consider six main safety sections covering the entire IT String life cycle

IT String life cycle



# SAFETY CHALLENGES

IT String life cycle




*IST – Phase 1a for Cryogenic System done ( see next slides)*  
*IST – Phase 1b planned before end of 2023*  
*IST – Warm powering to be finalized in October 2023 (as PC are arriving)*  
*SCT planned to start before end of 2023*




# INDIVIDUAL SYSTEM TEST: CRYOGENICS

Phase 1b: first cool down to 1.8 K successfully completed this summer



# IT STRING – SAFETY: CRYO IST HWC PHASE 1A

Coordinated with WP16 team, SM18 team and TE-DSO to define access zones, procedures, communication. During the first cooldown, a managed-access area were defined around the IT String.



EMIS NO.	REV.	VALIDITY
SYSTEMA	2.0	UNDEF.
<b>HARDWARE COMMISSIONING PROCEDURE</b>		
<b>HL-LHC INNER TRIPLET STRING</b>		
<b>INDIVIDUAL SYSTEM TESTS FOR CRYOGENIC SYSTEM BEFORE CONNECTION TO THE MAGNETS – PHASE 1A</b>		
<b>Abstract</b>		
This document describes the individual system test sequence and the related access conditions for the Phase 1a cold commissioning of the cryogenic system under TE-CSC responsibility for the HL-LHC Inner Triplet (IT) String in SM18. The magnets will not be present for Phase 1a commissioning.		
<b>TRACEABILITY</b>		
Prepared by: A. Orsina	Date: 2023-06-09	
To be checked by: D. Bozzini, D. Frotto, A. Leco, M. Gullotti, S. Maury, T. Dupont, S. Yammine, P. Vivet, D. Lertant Dehieux, J. Gascion, T. Otis, J. Fauriol	Date:	
To be approved by: A. Parisi, M. Bajko, F. Ferrand, F. Rodriguez Mateos, O. Dellbani	Date:	
Distribution: S. Orsina, S. Rousseau-Chuck, A. Desmet		
Rev. No.	Date	Description of Changes
0.0	16.06.2023	First draft
0.1	30.06.2023	feedback of D. Bozzini & S. Yammine implemented

SM18 environment

Commissioning and operation

Step	Stage description	Temperature	Timeframe	Access
1	Activities at warm	RT	2 weeks	Controlled
2	Cooldown CD1	300 K – 223 K	8 hrs	Access forbidden
3	Stop at -50 C	223 K	2 hrs	Restricted access
4	Cooldown CD2	223 K – 93 K	8 hrs	Access forbidden
5	Stop at 93 K	93 K	2 hrs	Restricted access
6	Cooldown CD3	93 K – 62 K	8 hrs	Access forbidden
7	Stop at 62 K	62 K	2 hrs	Restricted access
8	Cooldown CD4	62 K – 52 K	3 hrs	Access forbidden
9	Cooldown CD5	52 K – 18 K	5 hrs	Access forbidden
10	Cooldown CD6	18 K – 4.5 K	0.5 hrs	Access forbidden
11	Cooldown CD7	4.5 K – 1.8 K	2.1 hrs	Access forbidden
12	Tests at 4.5 K and 1.8 K	4.5 K & 1.8 K	5 days (total)	Restricted access
13	Warm-up	1.8 K – 300 K	5 days	Access forbidden


Operation stage	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul	22-Jul	23-Jul	24-Jul	25-Jul	26-Jul	27-Jul	28-Jul
Cooldown																			
Test phase																			
Warm-up																			

# IT STRING – SAFETY


We consider six main safety sections covering the entire IT String life cycle

IMPACT STATUS FOR HL-LHC IT STRING


- Closed
- Rejected
- Cancelled
- In progress
- Late
- Saved
- Waiting for approval



67 request has been created since the STRING area has been declared in the IMPACT (Intervention Management Planning And Coordination Tool).





IMPACT by DEPARTMENTS ( total of 22 Groups)





# SAFETY SC LINK SYSTEM INSTALLATION


The most formidable task ahead of us, slated for the 1st quarter of 2024, is the installation of the cold powering system. This undertaking presents a unique set of challenges, primarily centered around the handling of the SC link connected to the DFHX and its positioning on the platform. This unique challenge requires the simultaneous use of two overhead cranes.



# STRING OPERATION

## STRUCTURE, ROLES AND RESPONSABILITIES

### HL-LHC IT STRING OPERATION PHASE SCHEME



### HL-LHC IT String Operation

M. Bajko

CERN, TE Department, Genève 23, CH-1211, Switzerland

The HL-LHC IT String is the test stand to validate the collective behavior of the Inner Triplet (IT) magnets and circuits in conditions as near as possible to the operational ones. This document describes the modus operandi of the hardware commissioning and the operation of the HL-LHC IT String.

#### 1. Introduction


The goal of the HL-LHC project is to upgrade the existing LHC machine by incorporating new technologies that enable it to achieve its objectives [1]. The individual component tests do not fully capture their behavior when integrated into the HL-LHC, where several components are interconnected through a common electrical and cooling circuit. The HL-LHC IT String test stand allows for the comprehensive validation and testing of an entire Inner Triplet (IT) region of the HL-LHC under normal operational conditions, providing insight into the collective behavior of its components [2]. The HL-LHC IT String represents a significant intermediate milestone for the HL-LHC project, enabling system integration verification and smooth hardware commissioning of the final machine.

#### 2. Description of the HL-LHC IT String

The HL-LHC IT String is installed in a surface building and functions as a representative model of the Inner Triplet (IT) region located on the left side of the HL-LHC at Point 5 as shown in Fig.1. However, the HL-LHC IT String setup does not replicate the tunnel inclination, does not include the modified matching section region and exclude the beam screen from the setup.

EDMS 2956328 Under approval


# STRING SCHEDULE







# SHORT CIRCUIT TEST (SCT) by end 2023

## Warm powering sequential activities before short circuit test




# MAJOR STEPS towards SCT

## ex. ACC cabling and Bus-Bars – Readiness



# STRING RESOURCES

The overlap with LS3 may potentially bring us to conflicts . A study is done ( and is updated at every baseline change ) , showing the needs of STRING . The document is circulated at baseline change within the concerned GL at CERN.





# SUMMARY

- **STRING Integration and Installation**
  - Infrastructure advanced following the schedule. The 2023 perspectives as presented last year have been achieved or no show stoppers seen till the end of the year (goal SCT).
- **STRING Validation Program**
  - Work advanced on the HL-LHC HWC procedures ( as part of the WP16 mandate) , starting with the circuits used in the HL-LHC IT STRING, to be finalised together with the HL-LHC like software and control layers in 2023. Responsibilities and road map for software and control layers defined.
- **STRING Safety**
  - Responsibilities defined, safety is followed following the different subjects ( 6 legs). 67 IMPACT request from all departments, 22 groups are processed or in process. 1<sup>st</sup> IST at cold by the cryo system has been successfully completed following the well established procedures. The most challenging activity ( installation of the Sc link system in January 2024) is on front of us.
- **STRING Operation**
  - The Operation structure, roles and responsibilities has been defined and documented. Today is under approval (String II days recommendation).
- **Schedule and Resources**
  - The start of the cold commissioning is foreseen by June 2025. First important results on the collective behaviour is expected at the end of the first thermal cycle: by May 2026. End of the String Validation Program is planned by August 2026.



# HL-LHC IT String Infrastructure team

General Integration: Antoine Kosmicki, Alparslan Tursun (EN-ACE), Philippe Orlandi (EN-EL)

Civil Engineering: Alejandro Martinez Selles, Wolfgang Bastien (SCE)

AC Powering: Nuno Dos Santos, Mathieu Rigollet (EN-EL)

Control Cables: Gael Girardot (EN-EL)

DC Cables: Matheus Silva (EN-EL)

IT Infrastructure: Maryse Da Costa (IT-CS)

CV infrastructure: Francesco Dragoni, Dominique Piednoir (EN-CV)

Cryogenic infrastructure: Gabriella Rolando, Jeremy Mouleyre, Jos Metselaar, Andrew Lees, Luis Fernandez, Benoit D'Hulster (TE-CRG)

Transport: Serge Pelletier, Erik Richards, Antonio Jorge-Costa (EN-HE)

Design and drawing: Robin Betemps, Oussama Id Bahmane, Hector Perez (EN-MME)

Alignment: Andreas Herty, Jean-Frederic Fuchs, Kacper Widuch (BE-GM)

Mechanical works: Jordi Bossy, Pascal Catherine (EN-ACE)

Control HW infrastructure: Benjamin Ninet (BE-CEM), Enzo Genuardi (BE-CSS)

...



# HL-LHC IT String Validation Program team

Work Packages	WP Leader	DWP Leader	GL	SVPM Members
<b>WP2/BE-ABP</b>	Rogelio Tomas Garcia	Elias Metral	Yannis Papaphilippou	Daive Gamba
<b>WP3/TE-MSc</b>	Ezio Todesco	Delio Duarte Ramos	Arnaud Devred	Ezio Todesco and Sandrine Le Naour
<b>WP6a/TE-MSc</b>	Amalia Ballarino	Paul Cruikshank	Arnaud Devred	Amalia Ballarino, Paul Cruikshank and Jerome Fleiter
<b>WP6b/SY-EPC</b>	Michele Martino	Valerie Montabonnet	Valerie Montabonnet	Louis de Mallac, Hugues Thiesen and Shruti Seshadri
<b>WP7/TE-MPE</b>	Daniel Wollmann	Reiner Denz	Felix Rodriguez Mateos	Daniel Wollmann and Jens Steckert
<b>WP9/TE-CRG</b>	Serge Claudet	Antonio Perin	Dimitri Delikaris	Antonio Perin and Gabriella Rolando
<b>WP12/TE-VSc</b>	Vincent Baglin	Giuseppe Bregliozzi	Paolo Chiggiato	Willemjan Maan
<b>WP15/BE-GM</b>	Paolo Fessia	Michele Modena	Helene Mainaud Durand	Michele Modena and Andreas Herty
<b>WP16 (HWC)</b>	Marta Bajko - Mirko Pojer		Felix Rodriguez Mateos	Marta Bajko and Mirko Pojer
<b>WP18</b>	Javier Serrano	Greg Daniluk	Alessandro Masi	Greg Daniluk and Odd Oyvind Andreassen

- A. Verweij, E. Ravaioli for MP3
- M. Guinchart for Mechanical TF Measurements
- M. Giovannozzi, Riccardo De Maria for WGA
- M. Jakub Bednarek for ElQA tests
- M. Zerlauth for the Project Office
- S. Yammine (Chair)
- S. Blanchard for IT String Installation
- N. Heredia Garcia (Scientific Secretary)
- D. Bozzini for IT String Safety Coordinator
- Others for specific topics (software, control layers, protection equipment, etc.)
- J. Zawilinski for IT String Tools Coordinator


# Schedule as presented 2022

The first important results on the collective behaviour is expected at the end of the first thermal cycle: by Sept 2025.

WP16 - Baseline - C&S review - 2021

The YETS 2022 has been recently advanced with 2 weeks impacting the IT String Infrastructure planning. Analysis of alternative options to delay activities is already ongoing.

SM18 Shutdown dates are not confirmed for 2022/2023 yet. These dates will have a direct impact on the STRING schedule.



In the last year, we accumulated 1 year of delay. Today, the end of the IT String experience coincides with the start of LS3.

The critical path is driven by the delivery of the last cryo-magnet to the String. It is shown in red. The next critical item is the Sc link system delivery and installation.

Magnet interconnection now coincides with YETS 2023, impacting the availability of some teams: VSC, Alignment, ELQA etc.