



### Design and Production of:

- New LINAC4 Front end Chamber
- New LINAC4 Faraday cage
- LEBT + Diagnostic Support for B357
- LINAC4 SPL Plasma generator + 2 Cesium oven
- Plasma Generator BNL
- Developments (2011 – 2014):  
    New RF Plasma Generators




## Diff. Pumping, Insulator, Tilt and alignment mechanism




J.L. 8/02/2011  
not to scale

1/20/2011 Ly

7




# New LINAC4 Front end Chamber 2/4




## Design of new Front end Chamber

- Multi-stage Extraction
- Differential Pumping
- Tilt and Alignment System for Electrode 2
- Ceramic Insulator



# New LINAC4 Front end Chamber 3/4







**R&D Activity: tight but feasible depending on technical choices**

# New LINAC4 Front end Chamber 4/4



## Beam Optics



Pre-design      Details-design      Raw Material Order




# New LINAC4 Faraday cage 1/3





- Modify Faraday cage for longer extraction zone
- Move Racks and design cabling within a surface current equipotential
- H2 injection out of HT cage
- *Add manipulation light crane tbd.*
- Move RF insulation-transfo to the side
- Increase cage length by 50 cm

1/20/2011 Ly




# New LINAC4 Faraday cage 2/3



Lifting and manipulation systems  
500 Kg




# New LINAC4 Faraday cage 3/3



Lifting and manipulation systems  
500 Kg

Linac4-tunnel					
	<b>New Faraday cage Tunnel</b>	<b>113</b>		<b>25-Jul-11</b>	<b>2-Sep-11</b>
	Design	20	8320	25-Jul-11	19-Aug-11 YC
	drawings, Procurement	10	4160	22-Aug-11	2-Sep-11 PM
	<b>Production</b>	<b>83</b>		<b>5-Sep-11</b>	<b>28-Dec-11 GF</b>
	Faraday cage	20		5-Sep-11	30-Nov-11
	Lifting and manipulation systems	30		5-Sep-11	14-Nov-11
	Installation	20		1-Dec-11	28-Dec-11








# LEBT + Diagnostic Support for B357


## New LEBT Support:

- Design from LINAC4
- Delivery during the summer
- Installation in Sept. 2011

*For Diagnostic Components see R.Scriven & U.Raich Presentation.*




LEBT support					
Procurement	10	4160	1-Apr-11	14-Apr-11	PM
<b>Production</b>	<b>50</b>		<b>24-May-11</b>	<b>14-Sep-11</b>	
LEBT Support	40		24-May-11	15-Aug-11	GF
Installation	10		1-Sep-11	14-Sep-11	







	Linac4			Source Test stand			Main Workshop production - comments
	Drawing Modifications required for Linac4	Qty for Linac4	Delivered to contact	New drawings required for Source Test Stand (b357)	# Source Test stand	Delivered to contact	
Solenoid	Yes	2	5/1/2012	Yes	2	7/1/2012	Feet, alignment arms, vacuum chamber
Steers				No	2	7/1/2012	Feet
Faraday Cup				No	1	6/1/2012	Yes
SEMGrid profile monitor				Yes (very small)	1	6/1/2012	Yes - Modifications to polarisation may impact on drawings
Diagnostic tank	Yes (modify old tank)	1	5/1/2012	Yes	1	6/1/2012	Yes
Pre-Chopper	Yes	1	5/1/2012	Yes	1	7/1/2012	Yes
Beam Current Transformer				No	1	6/1/2012	Yes
Ion Trapping electrodes	Yes	1	5/1/2012	Yes	1	7/1/2012	Yes
Emittance Meter				Yes (some)	1	4/1/2012	Yes - Modification of slit actuators
Girder				No	1		Yes - already launched





# LINAC4 SPL Plasma generator + 2 Cesium oven 1/2




Modification of existing SPL Design  
Plasma Generator  
+ Cesium Injection




# LINAC4 SPL Plasma generator + 2 Cesium oven 2/2






BNL Magnetron – Source Layout

- 3D models from BNL Drawings
- Modification for LINAC4 fitting
- New drawing
- Production
- Test







# New Plasma Generator (2011 – 2014)

**First Estimation for Design and Manufacturing**

## Design of new plasma generator + Modification of extraction

	Design	Production	
Plasma Generator proto 01	Jan- May 2012	Nov 2012	30 mA
Plasma Generator proto 02	Nov 2012	May 2013	30 mA
Plasma Generator proto 03	May 2013	Nov 2013	50 mA
Plasma Generator proto 04	Nov 2013	May 2014	50 mA



**First Estimation: Tight but feasible depending on technical choices**

New LINAC4 Front End Chamber  
 New LINAC4 Faraday Cage  
 LEBT + Diagnostic Support for B357

*Diagnostic Components*

LINAC4 SPL Plasma generator + 2 Cesium oven  
 Plasma Generator BNL  
 Plasma Generator BNL (Spare)  
 Developments (2011 – 2014):

Plasma Generator proto 01  
 Plasma Generator proto 02  
 Plasma Generator proto 03  
 Plasma Generator proto 04

	Design		Manufacturing
New LINAC4 Front End Chamber	Apr-11	Dec-11	Jun-12
New LINAC4 Faraday Cage	Jul-11	Sep-11	Dec-11
LEBT + Diagnostic Support for B357		Apr-11	Sep-11
<i>Diagnostic Components</i>	<i>Under Investigation</i>		
LINAC4 SPL Plasma generator + 2 Cesium oven	Jun-11	Nov-11	May-12
Plasma Generator BNL	Jun-11	Dec-11	Sep-12
Plasma Generator BNL (Spare)	Sep-12	Nov-12	Jun-13
Plasma Generator proto 01	Dec-11	May-12	Nov-12
Plasma Generator proto 02	May-12	Nov-12	May-13
Plasma Generator proto 03	Nov-12	May-13	Nov-13
Plasma Generator proto 04	May-13	Nov-13	May-14

0.8 FTE/Year (CERN Staff)  
 +  
 650 kChF Design Office Support

1.5 FTE/Year (CERN Staff)  
 +  
 650 kChF Manufacturing

500 kChF Design Office Support +  
 Manufacturing  
 Awaiting confirmation

