

Overview of Radiation Protection aspects of LS3-WP8 activities

Angelo Infantino, Robert Froeschl, Anna Anchini, Davide Bozzato, Patrycja Dyrzcz, Tommaso Lorenzon

[EDMS 3171642](#)

14th HL-LHC collaboration meeting – 08.10.2024



HSE
Radiation Protection



*With inputs from:
C. Celce, P. Bertreix, G. Dumont*



HSE
Radiation Protection



Outlook

- HSE-RP contribution to HL-LHC WP8 over many projects/activities
- This talk main focus on:
 - Recall on ALARA at CERN, LS3 dose objective, and more
 - Removal of the TAS in ATLAS/CMS
 - TAN to TAXN conversion
 - WDP, transport and waste aspects



Recall on ALARA at CERN

EDMS
1751123

ALARA Levels at CERN. Airborne activity and surface contamination levels are expressed respectively in CA and CS values, as defined in the Swiss legislation for Radiation Protection (Swiss Federal Council, 2018).

| Criteria | ALARA level | | | | |
|--|-------------|-----|---------|------|---------|
| Individual dose [μSv] | Level 1 | 100 | Level 2 | 1000 | Level 3 |
| Collective dose [person μSv] | | 500 | | 5000 | |
| Ambient dose equivalent [$\mu\text{Sv/h}$] | | 50 | | 2000 | |
| Airborne activity in CA | | 5 | | 200 | |
| Surface contamination in CS | | 10 | | 100 | |

| Level | DIMR-1 | DIMR-2 | DIMR-3 | |
|-----------------------------------|--|--|---|---|
| Owner | Applicant (i.e. equipment owner, work coordinator, contract or activity responsible) | | | |
| Preparation (iterative) | WDP template | <i>Optional</i> Applicant ² | <i>Mandatory</i> Applicant ² | <i>Mandatory</i> Applicant ^{2,3} |
| | Provides dose rates | RP | RP | RP |
| | Sets DIMR level | RP and RSSO | RP and RSSO ³ | RP and RSO |
| | Documented work optimization process | <i>Optional</i> RSSO | <i>Mandatory</i> RP and RSSO | <i>Mandatory</i> Applicant and RSSO, RP and RSO |
| Inform PCR (if applicable) | on request | Yes | Yes | |
| Approval | RSSO and RP | Dept. GL and RP ⁴ and RSO | Complex manager (ALARA-c) | |
| Follow up | Veto rights | RP Group leader | Leader of the HSE unit | Director General |
| | Retour d'expérience | <i>Optional</i> RSSO | <i>Mandatory</i> RP and RSSO | <i>Mandatory</i> RSO and RP and intervention supervisor |
| | Closure of WDP | <i>Optional</i> : RSSO | <i>Mandatory</i> : RP | <i>Mandatory</i> : RP |
| | Closure of intervention (DIMR) | RSSO ⁵ | RSO | ALARA-committee responsible ⁶ |
| Controls | <i>Optional</i> RSSO | <i>Mandatory</i> RSSO ⁷ | <i>Mandatory</i> RP and RSO | |


- ALARA level → Radiological risk assessment based on different criteria
- WDP/optimization mandatory for ALARA II & III
- ALARA III approval by “ALARA committee” (complex manager, GL responsible for the equipment, RSO, RP GL, and more)



Dose objective

- ❑ CERN-ACC-2013-018 (EDMS 1509373) summarizes the Radiation Protection regulatory framework as well as the related design constraints and dose objectives to be followed by the HL-LHC project.
- ❑ Safety code F, design constraints, ALARA and dose objectives.
- ❑ Personal dose objectives apply at CERN:
 - Long Shutdowns -> max 3 mSv
 - The dose is to be counted for any consecutive 12-months period.
 - As it is not a limit it can be exceeded. However, the latter requires the approval by the RP group leader as well as the group leader responsible for the respective person.

- ❑ RP objectives from LS2:
 - ❑ Dose per person < 3mSv in 12-months period
 - ❑ Number of radioactive transports: < 150/month



DIMR


Courtesy A. Pardons and RSOC

Tentative list – ALARA Level to be confirmed by WDP

| Area | Project/package | PL/contact | Group | Start of work (T=start LS3) | Work duration |
|-------------|---|----------------------|--------|-----------------------------|---------------|
| LHC | HL-LHC | Oliver Brüning | ATS-DO | | |
| Pt1+Pt5 | Experimental Beam pipe removal (from left-TAS to right-TAS Q1 through IP) | Josef Sestak | TE-VSC | T+2m | 2m |
| Pt1+Pt5 | TAN to TAXN conversion (including TAN removal) | Oliver Boettcher | BE-EA | T+4m | 7m |
| Pt1+Pt5 | Magnets (warm + SC) deinstallation (all along LSS1 & LSS5) plus DFBX | B. Di Girolamo | TE-MSC | T+4m | 1m |
| Pt1+Pt5 | Vacuum sectors and equipment removal all along LSS1 & LSS5 (other) | Eric Page | TE-VSC | T+4m | 3m |
| Pt1+Pt5+Pt7 | Collimators deinstallation (LSS1 & LSS5, Point 7) | François-Xavier N. | SY-STI | T+4m | 1m |
| Pt1+Pt5 | QRL dismantling (LSS1 & LSS5, work done by CERN) | Andrew John Lees | TE-CRG | T+4m | 5m |
| Pt1+Pt5 | Civil Engineering works (LSS1 & LSS5): vertical cores openings and 13 MCEW (Minor Civil Engineering Works) | Christophe Biot | SCE | T+5m | 4m |
| Pt1+Pt5 | Removal of CV piping all along LSS1&5 | Theodoros Aivaliotis | EN-CV | ? | ? |
| Pt1+Pt5 | Reinstallation of CV piping all along LSS1&5 | Theodoros Aivaliotis | EN-CV | ? | ? |
| Pt1+Pt5 | Decabling | Georgi Georgiev | EN-EL | T+5m | 3m |
| Pt1+Pt5 | Cabling | Gaël Girardot | EN-EL | ? | ? |
| Pt1+Pt5 | QRL dismantling, refurbishment (in UX65) and re-installation (LSS1 & LSS5), including DSL modifications and re-installation (work done by CERN) | Andrew John Lees | TE-CRG | T+4m | 5m |
| Pt2 + Pt8 | Beam Screen Treatment - Triplets of Points 2 et 8 | Bernard Henrist | TE-VSC | T+5m | 18m |
| Pt1+Pt5+Pt7 | Collimators reinstallation Points 1, 5 et 7 | François-Xavier | SY-STI | T+19m | 6m |
| Pt6 | Beam dump removal and reinstallation | Nicola Solieri | SY-STI | ? | ? |

- DIMR granularity/ownership discussed and agreed on a dedicated meeting on 09.07.2024 with HL-LHC PSO, RP, RSOs and WP/group representatives.
- Two main activity impacting WP8: TAS removal and TAN/TAXN conversion

Internal transport



Radioactive transport mostly depends on :

- Nuclide inventory / activity (classification)
- External dose rate (labelling)
- Size/mass of the content (packaging)

All the above must be known to guarantee the feasibility of the transport in due time.

Few triggers for “critical” transport:

- Size/mass of the content exceeding currently available means (590*235*233cm / 20,6t)
- Dose rate at contact exceeding 2 mSv/h or/and 100 μSv/h at 2 m
- Presence of alpha emitters / “heavy” radionuclides
- Total activity > 10¹¹ Bq

Possible issues for transport :

- Certified packaging not available (size / mass too high)
- Dose rate too high – need specific shielding (to be determine and manufactured)
- Activity too high – transport not possible (unless specific derogation from the authorities which can take years to have approved after submission of the dossier and is valid for one specific transport only!)
- Derogation not accepted from authorities.

Radioactive Waste disposal pathways

- ✓ From 2010, [tripartite agreement](#) between CERN and Host States, represented by Swiss Federal Office of Public Health (OFSP) and the French Nuclear Safety Authority (ASN) -> [link](#)
- ✓ “Fair Share” principle revised in March 2022, with three indicators: the volume eliminated, radiotoxicity and elimination costs.
- ✓ With these indicators, it will now be possible to better compare and measure the share between the two Host States

| CERN RW classification | Disposal pathway |
|--|---|
| Clearance candidates – CL (Candidats à la Liberation Inconditionnelle) | Release from regulatory control in Switzerland (clearance ↔ “free release”) |
| Very Low-Level Waste – TFA (Très Faibles Activités) | Surface disposal in France , as defined by the acceptance criteria of the ANDRA CIRES repository. |
| Intermediate & Low-Level Waste – FMA-VC (Faibles et Moyennes Activités a Vies Courtes) | Short-lived intermediate and low level waste, half-life <30 years. Surface disposal in France as defined by acceptance criteria in ANDRA CSA repository. |
| Intermediate & Low-Level Waste – FA-MA (Faibles Activites et Moyennes Activités) | Intermediate and low-level waste which does not fulfil the FMA-VC criteria and disposal in Switzerland (PSI). |





Removal of the TAS in ATLAS/CMS





ATLAS open scenarios

- Several configurations studied and discussed with ATLAS representatives.
 - Results summarized in T. Lorenzon et al., [EDMS 3061416](#)
- The most representative configurations for the TAS extraction scenario are the configuration 02-a “Before TAS removal” and configuration 02-b “TAS removal”
- To stay on the conservative side, the cooling time that can be considered is 5 months from the end of proton physics in Run 3 (consistent with TAS dose rate estimates).







CMS open scenarios

- Several configurations studied and discussed with CMS representatives.
 - Results summarized in T. Lorenzon et al., [EDMS 2748870](#)
- The most representative configuration for the TAS extraction scenario is the configuration so-called “HF in garage”:
 - HF detector removed
 - New Forward Shielding removed
 - Rotating shielding open
- To stay on the conservative side, the cooling time that can be considered is 5 months from the end of proton physics in Run 3 (consistent with TAS dose rate estimates).







ATLAS TAS and cradle

- Residual dose rates have been estimated and results have been summarized in D. Bozzato et al., [EDMS 3129308](#).
- To stay on the conservative side, the cooling time that can be considered is 5 months from the end of proton physics in Run 3.




CMS TAS and cradle

- Residual dose rates have been estimated and results have been summarized in D. Bozzato et al., [EDMS 3129308](#).
- To stay on the conservative side, the cooling time that can be considered is 5 months from the end of proton physics in Run 3.




ATLAS JFC3 and JFSU

- The radionuclide inventories of the ATLAS JFC3 and JFSU shielding have been estimated and results have been summarized in T. Lorenzon et al., [EDMS 2914560](#)
- Results have already been communicated to HSE-RP-CS to define the appropriate transport classification from the ATLAS surface buildings to Building 191 (Meyrin) where they will be machined:
 - The two shieldings would meet the requirements for LSA-1 type transport (input from P. Bertreix)



ATLAS JFC3



ATLAS JFSU

| Isotope | Activity [Bq] |
|------------------|-------------------|
| ⁵⁵ Fe | 4.63E+09 ± 0.17 % |
| ⁶⁰ Co | 1.42E+09 ± 0.16 % |
| ⁵⁴ Mn | 1.11E+09 ± 0.21 % |
| ⁴⁹ V | 2.98E+08 ± 0.25 % |
| ³ H | 1.61E+08 ± 0.25 % |
| ⁵⁹ Fe | 4.03E+07 ± 0.19 % |
| ⁴⁶ Sc | 1.79E+07 ± 0.40 % |
| ⁵¹ Cr | 9.79E+06 ± 0.23 % |
| ⁵⁶ Co | 7.45E+06 ± 0.52 % |
| ²² Na | 7.40E+06 ± 0.73 % |
| ⁷ Be | 6.42E+06 ± 0.43 % |
| ⁴⁵ Ca | 4.96E+06 ± 0.89 % |
| ³⁵ S | 2.82E+06 ± 0.86 % |
| ⁵⁷ Co | 2.81E+06 ± 1.26 % |
| ⁴⁴ Sc | 1.02E+06 ± 0.69 % |
| ⁴⁴ Ti | 1.02E+06 ± 0.69 % |
| ³⁷ Ar | 7.88E+05 ± 0.60 % |

| Isotope | Activity [Bq] |
|------------------|--------------------|
| ⁵⁸ Co | 5.95E+05 ± 1.01 % |
| ³⁹ Ar | 2.40E+05 ± 0.61 % |
| ³³ P | 6.38E+04 ± 0.91 % |
| ⁴⁸ V | 6.36E+04 ± 0.27 % |
| ⁴² K | 2.96E+04 ± 4.46 % |
| ⁴² Ar | 2.96E+04 ± 4.46 % |
| ³² P | 2.21E+04 ± 2.33 % |
| ³² Si | 2.06E+04 ± 2.50 % |
| ⁶³ Ni | 1.59E+04 ± 3.59 % |
| ¹⁴ C | 3.25E+03 ± 1.13 % |
| ⁶⁵ Zn | 2.47E+03 ± 40.77 % |
| ⁵³ Mn | 1.37E+03 ± 0.21 % |
| ⁴¹ Ca | 1.28E+03 ± 0.46 % |
| ³⁶ Cl | 4.30E+02 ± 0.48 % |
| ²⁶ Al | 8.84E+01 ± 0.45 % |
| ¹⁰ Be | 4.70E+01 ± 0.59 % |
| ⁵⁹ Ni | 2.10E+01 ± 3.67 % |

Radionuclide activities for one ATLAS JFC3 for 7 months cooling time from the end of proton physics in Run 3.

| Isotope | Activity [Bq] |
|------------------|--------------------|
| ⁵⁵ Fe | 1.32E+08 ± 0.24 % |
| ⁶⁰ Co | 4.83E+07 ± 0.27 % |
| ⁵⁴ Mn | 2.47E+07 ± 0.53 % |
| ⁵⁹ Fe | 8.51E+06 ± 0.68 % |
| ⁴⁹ V | 5.12E+06 ± 1.05 % |
| ⁵¹ Cr | 3.19E+06 ± 0.77 % |
| ³ H | 1.39E+06 ± 1.06 % |
| ⁴⁶ Sc | 4.86E+05 ± 3.31 % |
| ⁷ Be | 2.62E+05 ± 4.10 % |
| ⁵⁶ Co | 1.66E+05 ± 5.72 % |
| ⁴⁸ V | 1.49E+05 ± 1.50 % |
| ²² Na | 8.33E+04 ± 6.62 % |
| ⁴⁵ Ca | 6.68E+04 ± 9.52 % |
| ⁵⁷ Co | 4.24E+04 ± 11.57 % |
| ⁵⁸ Co | 3.43E+04 ± 12.02 % |
| ³⁷ Ar | 2.10E+04 ± 11.38 % |
| ³⁵ S | 1.05E+04 ± 24.02 % |

| Isotope | Activity [Bq] |
|------------------|--------------------|
| ⁴⁴ Ti | 5.83E+03 ± 8.31 % |
| ⁴⁴ Sc | 5.83E+03 ± 8.31 % |
| ³² P | 2.93E+03 ± 8.34 % |
| ³³ P | 2.66E+03 ± 22.84 % |
| ³⁹ Ar | 9.11E+02 ± 9.48 % |
| ⁶³ Ni | 1.46E+02 ± 37.74 % |
| ⁴² K | 1.20E+02 ± 70.69 % |
| ⁴² Ar | 1.20E+02 ± 70.69 % |
| ⁵² Mn | 1.18E+02 ± 1.02 % |
| ⁵³ Mn | 2.36E+01 ± 0.57 % |
| ¹⁴ C | 9.78E+00 ± 19.54 % |
| ⁴¹ Ca | 5.13E+00 ± 6.38 % |
| ²⁶ Al | 1.17E+00 ± 3.53 % |
| ³⁶ Cl | 1.02E+00 ± 8.42 % |

Radionuclide activities for one ATLAS JFSU for 3 months cooling time from the end of proton physics in Run 3.




ATLAS TAS and cradle


- The radionuclide inventories of the different components have been estimated and results have been summarized in D. Bozzato et al., [EDMS 3129308](#):
 - To stay on the conservative side, the cooling time to be considered is 2 months from the end of proton physics in Run 3.
 - In the table the inventory for the full assembly is summarized.
- Results have already been communicated to HSE-RP-CS to define the appropriate transport classification:
 - The full TAS assembly , or even the TAS alone, would not meet requirements for LSA-1 type transport (input from P. Bertreix): a packed transport in a dedicated container is required (see next slides).

| Nuclide | Activity [Bq] | Nuclide | Activity [Bq] | Nuclide | Activity [Bq] |
|------------------|-------------------------|-------------------|----------------------|-------------------|-------------------------|
| ⁵⁵ Fe | 2.3733×10^{10} | ³² P | 7.6811×10^7 | ⁷¹ Ge | 1.1301×10^3 |
| ⁵⁸ Co | 1.8084×10^{10} | ⁴⁴ Sc | 1.3912×10^7 | ¹⁰ Be | 1.1154×10^3 |
| ⁵⁴ Mn | 1.4912×10^{10} | ⁴⁴ Ti | 1.3912×10^7 | ²⁶ Al | 7.6039×10^2 |
| ⁵⁷ Co | 1.3027×10^{10} | ³⁹ Ar | 6.3735×10^6 | ⁷⁵ Se | 7.3838×10^2 |
| ³ H | 7.1789×10^9 | ⁵² Mn | 4.2281×10^6 | ^{60m} Co | 3.5361×10^2 |
| ⁶⁰ Co | 6.4770×10^9 | ⁴² K | 1.2853×10^6 | ⁶⁰ Fe | 3.5361×10^2 |
| ⁵¹ Cr | 5.9177×10^9 | ⁴² Ar | 1.2852×10^6 | ^{44m} Sc | 9.8146×10^1 |
| ⁴⁹ V | 5.4625×10^9 | ³² Si | 1.0977×10^6 | ⁷² As | 6.0544×10^1 |
| ⁵⁶ Co | 4.7709×10^9 | ⁵⁹ Ni | 6.6015×10^5 | ⁷² Se | 5.2739×10^1 |
| ⁵⁹ Fe | 1.8680×10^9 | ⁵⁶ Ni | 1.7241×10^5 | ⁶⁷ Ga | 3.9770×10^1 |
| ⁴⁶ Sc | 1.3007×10^9 | ¹⁴ C | 1.2908×10^5 | ⁴⁰ K | 2.9379 |
| ⁷ Be | 1.1061×10^9 | ⁶⁸ Ga | 5.4457×10^4 | ⁶⁷ Cu | 3.3024×10^{-1} |
| ⁶³ Ni | 8.2304×10^8 | ⁶⁸ Ge | 5.4448×10^4 | ⁴⁸ Sc | 6.1516×10^{-2} |
| ⁴⁸ V | 7.2442×10^8 | ⁴¹ Ca | 2.5147×10^4 | ⁶⁶ Cu | 8.7986×10^{-3} |
| ³⁷ Ar | 4.3594×10^8 | ⁴⁷ Sc | 1.5123×10^4 | ⁶⁶ Ni | 8.7848×10^{-3} |
| ³⁵ S | 3.3874×10^8 | ⁵³ Mn | 1.3263×10^4 | ⁷¹ As | 6.5363×10^{-3} |
| ⁶⁵ Zn | 3.0255×10^8 | ³⁶ Cl | 1.1023×10^4 | ⁵⁷ Ni | 1.3181×10^{-3} |
| ⁴⁵ Ca | 2.4123×10^8 | ⁴⁷ Ca | 2.2030×10^3 | ⁶⁹ Ge | 1.0285×10^{-6} |
| ³³ P | 1.5497×10^8 | ^{73m} Ge | 1.4944×10^3 | | |
| ²² Na | 1.0620×10^8 | ⁷³ As | 1.4944×10^3 | | |

Radionuclide activities for one full ATLAS TAS assembly (TAS and cradle) for 2 months cooling time from the end of proton physics in Run 3. Only activities above 10⁻⁶ Bq are reported.



CMS TAS and cradle



- The radionuclide inventories of the different components have been estimated and results have been summarized in D. Bozzato et al., [EDMS 3129308](https://cds.cern.ch/record/3129308):
 - To stay on the conservative side, the cooling time to be considered is 2 months from the end of proton physics in Run 3.
 - In the table the inventory for the full assembly is summarized.
- Results have already been communicated to HSE-RP-CS to define the appropriate transport classification:
 - The full TAS assembly , or even the TAS alone, would not meet requirements for LSA-1 type transport (input from P. Bertreix): a packed transport in a dedicated container is required (see next slides).


| Nuclide | Activity [Bq] | Nuclide | Activity [Bq] | Nuclide | Activity [Bq] |
|-------------------|---------------------------|-------------------|--------------------------|-------------------|---------------------------|
| ⁵⁵ Fe | 2.0987 × 10 ¹⁰ | ^{83m} Kr | 7.7268 × 10 ⁵ | ^{95m} Nb | 7.1924 × 10 ² |
| ⁵⁸ Co | 1.9824 × 10 ¹⁰ | ⁵⁹ Ni | 7.7103 × 10 ⁵ | ⁹⁰ Y | 6.2308 × 10 ² |
| ⁵⁷ Co | 1.4322 × 10 ¹⁰ | ⁷⁵ Se | 4.3750 × 10 ⁵ | ⁹⁰ Sr | 6.2288 × 10 ² |
| ⁵⁴ Mn | 1.3929 × 10 ¹⁰ | ^{73m} Ge | 3.9246 × 10 ⁵ | ²⁶ Al | 4.0336 × 10 ² |
| ³ H | 7.6220 × 10 ⁹ | ⁷³ As | 3.9246 × 10 ⁵ | ^{60m} Co | 3.9834 × 10 ² |
| ⁵¹ Cr | 5.3794 × 10 ⁹ | ⁸² Rb | 3.2354 × 10 ⁵ | ⁶⁰ Fe | 3.9834 × 10 ² |
| ⁵⁶ Co | 5.1628 × 10 ⁹ | ⁸² Sr | 3.2353 × 10 ⁵ | ⁹⁴ Nb | 1.7257 × 10 ² |
| ⁴⁹ V | 5.0006 × 10 ⁹ | ⁵⁶ Ni | 1.7631 × 10 ⁵ | ⁸⁵ Kr | 1.2549 × 10 ² |
| ⁶⁰ Co | 3.3383 × 10 ⁹ | ⁶⁸ Ga | 1.6098 × 10 ⁵ | ^{44m} Sc | 9.3453 × 10 ¹ |
| ⁵⁹ Fe | 1.5239 × 10 ⁹ | ⁶⁸ Ge | 1.6096 × 10 ⁵ | ⁹⁹ Mo | 8.4680 × 10 ¹ |
| ⁴⁶ Sc | 1.2385 × 10 ⁹ | ¹⁴ C | 1.3726 × 10 ⁵ | ^{99m} Tc | 8.2046 × 10 ¹ |
| ⁷ Be | 9.9805 × 10 ⁸ | ^{93m} Nb | 1.1477 × 10 ⁵ | ⁶⁷ Ga | 4.5239 × 10 ¹ |
| ⁶³ Ni | 9.3337 × 10 ⁸ | ^{95m} Tc | 1.1180 × 10 ⁵ | ⁹⁶ Tc | 2.6505 × 10 ¹ |
| ⁴⁸ V | 6.6770 × 10 ⁸ | ^{97m} Tc | 7.4130 × 10 ⁴ | ^{89m} Y | 2.3033 × 10 ¹ |
| ³⁷ Ar | 4.3078 × 10 ⁸ | ⁹⁵ Zr | 6.1512 × 10 ⁴ | ^{87m} Sr | 2.2840 × 10 ¹ |
| ³⁵ S | 3.4693 × 10 ⁸ | ⁸⁴ Rb | 5.4994 × 10 ⁴ | ⁸⁹ Zr | 2.2071 × 10 ¹ |
| ⁶⁵ Zn | 3.4227 × 10 ⁸ | ⁹¹ Y | 5.3431 × 10 ⁴ | ⁸⁷ Y | 2.2034 × 10 ¹ |
| ⁴⁵ Ca | 2.3634 × 10 ⁸ | ^{92m} Nb | 3.6521 × 10 ⁴ | ⁸¹ Kr | 1.0123 × 10 ¹ |
| ³³ P | 1.5943 × 10 ⁸ | ⁷¹ Ge | 2.7698 × 10 ⁴ | ⁴⁰ K | 2.8989 |
| ²² Na | 8.0093 × 10 ⁷ | ⁴¹ Ca | 2.4492 × 10 ⁴ | ⁶⁷ Cu | 3.6718 × 10 ⁻¹ |
| ³² P | 8.0028 × 10 ⁷ | ⁹¹ Nb | 1.9369 × 10 ⁴ | ⁹³ Zr | 3.4703 × 10 ⁻¹ |
| ⁴⁴ Sc | 1.3185 × 10 ⁷ | ⁴⁷ Sc | 1.5157 × 10 ⁴ | ⁷¹ As | 1.5175 × 10 ⁻¹ |
| ⁴⁴ Ti | 1.3185 × 10 ⁷ | ⁹³ Mo | 1.4808 × 10 ⁴ | ⁹⁷ Tc | 1.4682 × 10 ⁻¹ |
| ³⁹ Ar | 6.4659 × 10 ⁶ | ⁵³ Mn | 1.2521 × 10 ⁴ | ⁹² Nb | 6.7753 × 10 ⁻² |
| ⁵² Mn | 3.9582 × 10 ⁶ | ⁷⁴ As | 1.1722 × 10 ⁴ | ⁴⁸ Sc | 6.0218 × 10 ⁻² |
| ⁸⁸ Y | 2.7804 × 10 ⁶ | ³⁶ Cl | 1.1119 × 10 ⁴ | ⁹⁸ Tc | 4.4143 × 10 ⁻² |
| ⁸⁸ Zr | 2.2668 × 10 ⁶ | ⁸⁹ Sr | 9.8925 × 10 ³ | ⁷⁹ Se | 3.8765 × 10 ⁻² |
| ^{91m} Nb | 2.0063 × 10 ⁶ | ⁹⁵ Tc | 4.3979 × 10 ³ | ⁷⁷ Br | 3.6581 × 10 ⁻² |
| ⁴² K | 1.3425 × 10 ⁶ | ⁸⁶ Rb | 4.3831 × 10 ³ | ⁶⁶ Cu | 9.4453 × 10 ⁻³ |
| ⁴² Ar | 1.3424 × 10 ⁶ | ⁷² As | 3.6680 × 10 ³ | ⁶⁶ Ni | 9.4305 × 10 ⁻³ |
| ⁸⁵ Sr | 1.1534 × 10 ⁶ | ⁷² Se | 3.1951 × 10 ³ | ⁹⁷ Ru | 3.1916 × 10 ⁻³ |
| ³² Si | 1.1524 × 10 ⁶ | ⁴⁷ Ca | 2.2809 × 10 ³ | ⁵⁷ Ni | 1.3273 × 10 ⁻³ |
| ⁸³ Rb | 1.0293 × 10 ⁶ | ⁹⁹ Tc | 1.4482 × 10 ³ | ⁶⁹ Ge | 5.7081 × 10 ⁻⁶ |
| ⁹⁵ Nb | 8.9649 × 10 ⁵ | ¹⁰ Be | 1.0688 × 10 ³ | | |

Radionuclide activities for one full CMS TAS assembly (TAS and cradle) for 2 months cooling time from the end of proton physics in Run 3. Only activities above 10⁻⁶ Bq are reported.



Transport of the TAS – preliminary solutions

- Solutions for the transport of the TAS and cradle have been investigated (input from C. Celce and G. Dumont).
- The option currently under consideration is a naked 10m³ container
- The estimated residual dose rates at contact are already close to 2 mSv/h:
 - The bottom part of the container will be the weakest point (generally less shielding provided by the cradle)
 - If the dose rate at contact will be higher than 2 mSv/h, the container will be placed in a 6.05 m x 2.59 m x 2.59 m transport container whose bottom will be lined with an iron slab.






TAN to TAXN conversion



TAN/TAXN conversion

See detailed study by L. Elie in [EDMS 2649832](#)



- ❑ A number of studies were developed by HSE-RP in the past years on TAXN design and TAN/TAXN conversion.
- ❑ A non-exhaustive list here: EDMS 2467997, 2596841, 2649832, and more.




LS3: Residual $H^*(10)$ for LSS1/5

- Permanent workplace
- ⋯ Low-occupancy area (<20% of working time)


LHC LSS1 (Vertical crossing) - Residual Radiation Levels 4 months after the end of Run 3 pp operation

Assuming LS3 starting in 2025!




4 months after Run 3


LHC LSS5 (Horizontal crossing) - Residual Radiation Levels 4 months after the end of Run 3 pp operation



TAN/TAXN conversion



0 Removal of TAN from LHC tunnel + transport



7 Assembly HL-LHC TAXN


8 Transport/installation in the tunnel

To be repeated 4x!




TAN/TAXN conversion

Courtesy O. Boettcher (WP8)



- ❑ Shared worksite (with HL-LHC TDE) in SX6 building
- ❑ Dedicated working area for TAN to TAXN conversion (1x TAN at the time)
- ❑ Storage of TAN to convert/completed TAXN in UX65






SX6



TAN/TAXN conversion 2

See detailed study by P. Dyrz in
[EDMS 3088721](#)



- Several configuration studied, in terms of cool down and phases of the conversion.
- Availability (time slot) of the SX6 building took in account.
- Baseline: TAN removal in March/April 2026; conversion as from mid-2026 (~6 months cool down).

TAN/TAXN conversion

| TAN-to-TAXN conversion (4 TAN) | | | | | | | | | | Total time (h) | 18.73 | Indiv. | 0.93 | mSv/h | 1.363 | mSv/h collective dose | Details | | Comments |
|--------------------------------|---------------|--|--------------------------|-----------------------|------------|---------------|-------------------------|-------------|---------------------------|--------------------|----------------------------|---------|----------|-------|-------|-----------------------|---------|--|----------|
| TAN-to-TAXN conversion (1 TAN) | | | | | | | | | | Total time (h) | 4.68 | Indiv. | 0.234 | mSv/h | 0.341 | mSv/h collective dose | Details | | Comments |
| No. | Work owner | Task | Location of task (z/x/y) | Work Position (z/x/y) | Time (min) | mSv/h (chest) | Indiv. Dose mSv (chest) | No. Workers | Collect. Dose mSv (chest) | Tools | Parts | Details | Comments | | | | | | |
| I | | Disassembly of TAN and modification of TAN U-shielding | | | 3.77 | h | 0.204 | Totals | 0.301 | | | | | | | | | | |
| | | Planned activity start date: 01/05/2026 (6 months cool-down time after pp-run) | | | | | | | | | | | | | | | | | |
| 0a | EN-HE | Preparation: Position TAN in TDE compartement on supports | | | | | | | | | | | | | | | | | |
| 10 | BE-EA + EN-HE | Removal of top shielding | Scenario B | | 30 | | 0.018 | | 0.028 | | | | | | | | | | |
| 11 | BE-EA | Unscrew 2 rods fixing top shielding (downstream side) | 3/+0.4/+0.5 | 3/+1/+0.5 | 5 | 0.020 | 0.002 | 2 | 0.003 | wrege tool (size?) | | | | | | | | | |
| 12 | BE-EA | Unscrew 2 rods fixing top shielding (upstream side) | 1,5/+0.4/+0.5 | 1,5/+1/+0.5 | 5 | 0.080 | 0.007 | 2 | 0.013 | | | | | | | | | | |
| 13 | EN-HE | Attach lifting ring + lifting slings (downstream side) | 3.5/0/+0.5 | 3.5/0.6/+0.5 | 5 | 0.020 | 0.002 | 1 | 0.002 | | | | | | | | | | |
| 14 | EN-HE | Attach lifting ring + lifting slings (upstream side) | 1.5/0/+0.5 | 1.5/0.6/+0.5 | 5 | 0.080 | 0.007 | 1 | 0.007 | | | | | | | | | | |
| 15 | EN-HE | Remove top shielding | | at safe distance | 10 | 0.010 | 0.002 | 2 | 0.003 | | | | | | | | | | |
| 20 | BE-EA + EN-HE | Removal of 2 marble blocks (upstream side) | Scenario B | | 23 | | 0.006 | | 0.012 | | | | | | | | | | |
| 21 | EN-HE | Attach 2 lifting rings + lifting slings | 0.75/+0.4/+0.5 | 0.75/+0.4/+0.5 | 5 | 0.020 | 0.002 | 2 | 0.003 | wrege tool (size?) | Lifting ring, slings (tbd) | | | | | | | | |
| 22 | BE-EA | Unscrew 4 bolts (2 each per block) | 0,5/+0.45/+0.25 | 0,1/+0.45/+0.25 | 8 | 0.020 | 0.003 | 2 | 0.005 | | | | | | | | | | |
| 23 | EN-HE | Remove 2 marbles blocks | | at safe distance | 10 | 0.010 | 0.002 | 2 | 0.003 | | | | | | | | | | |
| 30 | BE-EA + EN-HE | Removal of 1 absorber box | Scenario C | | 21 | | 0.010 | | 0.010 | | | | | | | | | | |
| 31 | BE-EA | Remove insulation sheet (from downstream side) | 3.5/0/+0.25 | 4/0.6/+0.5 | 1 | 0.020 | 0.000 | 1 | 0.000 | | | | | | | | | | |
| 32 | EN-HE | Attach 1 lifting ring + lifting slings (downstream side) | 4/0/+0.25 | 4/0.6/+0.5 | 5 | 0.020 | 0.002 | 1 | 0.002 | | | | | | | | | | |
| 33 | EN-HE | Attach 1 lifting ring + lifting slings (upstream side) | 1.5/0/+0.25 | 1.5/0.6/+0.5 | 5 | 0.080 | 0.007 | 1 | 0.007 | | | | | | | | | | |
| 34 | EN-HE | Removal of absorber box (to waste compartment - crane operation) | | at safe distance | 10 | 0.010 | 0.002 | 2 | 0.003 | | | | | | | | | | |
| 40 | BE-EA | Preparation of 1 TAN U-shielding (for conversion into TAXN U-shielding) | Scenario C/D | | 12 | | 0.009 | | 0.009 | | | | | | | | | | |
| 41 | BE-EA | Remove 2 insulation sheets (from downstream side) | 4/0.6/+0.25 | 4/0.6/+0.5 | 1 | 0.020 | 0.000 | 1 | 0.000 | | | | | | | | | | |
| 42 | BE-EA | Unscrew 2 absorber position devices (downstream side) | 3/+0.2/-0.25 | 3.5/0/+0.5 | 10 | 0.020 | 0.002 | 1 | 0.002 | | | | | | | | | | |
| 43 | BE-EA | Unscrew 2 absorber position devices (upstream side) | 1/+0.2/-0.25 | 1.5/0.6/+0.5 | 10 | 0.080 | 0.007 | 1 | 0.007 | | | | | | | | | | |
| 44 | BE-EA | Remove bottom insulation sheet (from downstream side) | 3.5/0/+0.25 | 4/0.6/+0.5 | 1 | 0.020 | 0.000 | 1 | 0.000 | | | | | | | | | | |
| 50 | BE-EA | Modification of 1 TAN U-shielding (conversion to TAXN U-shielding) | Scenario C/D | | 16 | | 0.160 | | 0.160 | | | | | | | | | | |
| 51 | BE-EA | Drilling of 2 fiducials supports on the side (marked in blue) - each 15 min. | 1+3/0.55/+0.15 | 1+3/0.15 | 30 | 0.060 | 0.030 | 1.5 | 0.045 | | | | | | | | | | |
| 52 | BE-EA | Drilling of 5 survey target supports on the side (marked in blue) - each 15 min. | 1+3+3/0.55/+0.35 | 1+3/0.35 | 50 | 0.060 | 0.050 | 1.5 | 0.075 | | | | | | | | | | |
| 53 | BE-EA | Drilling of 4 survey target supports upper (lateral shielding upstream side - marked in yellow) - each 10 min. | 0.5/+0.5/+0.35 | 0.5/+0.35 | 40 | 0.080 | 0.053 | 1.5 | 0.080 | | | | | | | | | | |
| 54 | BE-EA | Drilling of 2 survey target supports upper (lower base shielding upstream side - marked in yellow) - each 10 min. | 0/+0.65/-0.6 | 0/+0.65/-0.6 | 20 | 0.080 | 0.027 | 1.5 | 0.040 | | | | | | | | | | |
| II | | Assembly of TAXN | | | 0.92 | h | 0.03 | Totals | 0.04 | | | | | | | | | | |
| 0a | | Preparation: TAXN absorber box assembled and tested (Y-chamber installed in absorber clamps, water cooling circuit attached and tested, heating jacket installed and tested) | | | | | | | | | | | | | | | | | |
| | | not in presence of radioactivity | | | | | | | | | | | | | | | | | |
| 60 | BE-EA + EN-HE | Installation absorber positioning devices | Scenario C/D | | 55 | | 0.030 | | 0.040 | | | | | | | | | | |
| 61 | BE-EA | Install 2 absorber positioning devices (downstream side) | 3/+0.2/-0.25 | 3.5/0/+0.5 | 10 | 0.020 | 0.003 | 2 | 0.007 | | | | | | | | | | |
| 62 | BE-EA | Install 1 absorber positioning device (upstream side) | 1/+0.2/-0.25 | 0.5/-0.6/+0.5 | 15 | 0.080 | 0.020 | 1 | 0.020 | | | | | | | | | | |
| 63 | EN-HE | Insertion of new absorber box into U-shielding (crane operation) | | at safe distance | 10 | 0.010 | 0.002 | 2 | 0.003 | | | | | | | | | | |

- Preliminary WDP in work with WP8.
- Residual dose rate, working locations, and potential optimization in work together with HSE-RP.
- Activity potentially ALARA Lev. 3 (to be confirmed).
- More iteration needed on this subject.

Page 2



TAN/TAXN conversion

TAN shielding: specific activity in Bq/g

| RN | 6 m | 1 y | 2 y |
|-------|----------|----------|----------|
| Fe-55 | 1.07E+03 | 9.45E+02 | 7.33E+02 |
| Mn-54 | 4.48E+02 | 2.98E+02 | 1.32E+02 |
| V-49 | 8.68E+01 | 5.91E+01 | 2.74E+01 |
| H-3 | 2.47E+01 | 2.40E+01 | 2.27E+01 |
| Co-60 | 1.82E+01 | 1.71E+01 | 1.49E+01 |

Top shielding (5 months c.d.)

| RN | Contribution to LL (%) |
|-----------|------------------------|
| Mn-54 | 93 |
| Co-60 | 5 |
| Sc-46 | 1 |
| Sum of LL | 3.05E3 |

Cu-absorber (5 months c.d.)

| RN | Contribution to LL (%) |
|-----------|------------------------|
| Mn-54 | 35 |
| Co-60 | 30 |
| Co-56 | 16 |
| Sum of LL | 1.24E4 |

NB: Sum of LL>1 means an item need to be treated as radioactive material

- Radionuclide inventory in the main TAN components have been computed.
- Next step: transport classification (HSE-RP-CS)
- RW declared in the HSE-RP-RWM SharePoint (classification to be confirmed).

RW Forecast 2024 ☆

| Status | Rad. Waste description | Year | Quarters | RW Pr... | Dep-Grp | Facility | Project | Other haz... | Mass (tons) | Bulky | Volume (...) | RP-AS co... | Non-radi... | CL (m3) | TFA (m3) | FMA (m3) | ID |
|------------------------|------------------------|------|----------|------------------|---------|-------------|---------|--------------|-------------|-------|--------------|-------------------|-------------|---------|----------|----------|----|
| Checked by RW-producer | HL-LHC - WP8 TAN | 2026 | Q4 | Oliver Boettcher | BE-EA | LHC Machine | HL-LHC | None | 42 | Yes | 7 | Christophe Tromel | 0 | 0 | 0 | 7 | 16 |
| Checked by RW-producer | HL-LHC - WP8: TAS | 2026 | Q2, Q3 | Oliver Boettcher | BE-EA | LHC Machine | HL-LHC | None | 20 | Yes | 6 | Christophe Tromel | 0 | 0 | 0 | 6 | 20 |



Take away points (I) - TAS

- Residual dose rates for relevant open detector configurations and isolated TAS assemblies have been estimated for both ATLAS and CMS and can be used to provide the necessary input to the WDP preparation.
- The radionuclide inventories for the ATLAS shielding, ATLAS TAS, and CMS TAS have also been estimated and the results have been provided to HSE-RP-CS for the transport classification.
- A possible solution for the transport container for the TAS has been found:
 - In case the dose rate at contact of the container will be greater than 2 mSv/h, additional shielding will be added in the transport container.
- The shift of LS3 to mid-2026 does not change the global picture, provided that the planning is translated accordingly. The transport classification most likely will not change and compensation measures are already being envisaged (i.e. additional shielding in the transport container).



Take away points (II) - TAN


- Close collaboration between WP8 and HSE-RP
- HSEP-RP studies for the TAN to TAXN conversion quite advanced, with several options considered depending on the availability of the SX6 building (presently as from mid-2026).
- The radionuclide inventories for the TAN components have been computed and the results will be soon provided to HSE-RP-CS for the transport classification.
- At present: TAN from Pt.5 will be transported via the tunnel; TAN from Pt.1 need an IP2-container.
- Radioactive Waste: declared in HSE-RP-RWM SharePoint; classification to be confirmed.
- The shift of LS3 to mid-2026 does not change the global picture, provided that an ion run is kept before the end of Run 3 beam operation (assuming 4 weeks ion run) and that the conversion planning is translated by ~7.5 months. If one of the two is not confirmed, the RP impact would need to be re-evaluated.





HSE
Radiation Protection

BACKUP SLIDES



Radiation Area classification

EDMS
810149

Synopsis of the radiological area classification at CERN. Airborne activity and surface contamination levels are expressed respectively in CA and CS values, as defined in the Swiss legislation for Radiation Protection ([Swiss Federal Council, 2018](#)). Colors are representative of the signalization in force at CERN, to visually identify different radiation areas.

| Area | Annual dose limit | Ambient dose equivalent | | Specific airborne radioactivity | Specific surface contamination |
|-------------------|-------------------|-------------------------|----------------|---------------------------------|--------------------------------|
| | | Permanent occupancy | Low occupancy | | |
| Non-designated | 1 mSv | 0.5 μ Sv/h | 2.5 μ Sv/h | 0.05 CA | 1 CS |
| Supervised | 6 mSv | 3 μ Sv/h | 15 μ Sv/h | 0.1 CA | 1 CS |
| Simple Controlled | 20 mSv | 10 μ Sv/h | 50 μ Sv/h | 0.1 CA | 1 CS |
| Limited Stay | 20 mSv | | 2 mSv/h | 100 CA | 4000 CS |
| High Radiation | 20 mSv | | 100 mSv/h | 1000 CA | 40000 CS |
| Prohibited | 20 mSv | | >100 mSv/h | >1000 CA | >40000 CS |

Low-occupancy: < 20% working time



LS3 preparation (RP): Interventions

Interventions:

- ❑ The optimization of an intervention according to the ALARA principle and its final approval is based on a **radiation protection risk assessment**.
- ❑ All interventions of ALARA Level 2 and 3 are **optimized based on individual RP risk assessments**.
- ❑ When the radiological risk associated with an activity is classified as ALARA level 3 it must be reviewed and approved by the **ALARA Committee**.
- ❑ ALARA 3 preparation: iterative process which may profit from ALARA-like exercise (dry-runs in technical management meetings within departments).
- ❑ Collecting needs possibly through RSOs and presentations in the RSOC meetings.
- ❑ Defying a **person coordinating the activity on-site/presenting the activity to the ALARA committee**.
- ❑ **DIMR**: granularity to be defined (split by point? split by macro-activity).
- ❑ **IMPACT**: grouping to be discussed.

4.1. MEMBERSHIP OF THE ALARA COMMITTEE

The membership of a given ALARA Committee depends on the intervention being discussed. The presence of the following members or their deputies is obligatory:

- Chairperson: The Complex Manager.
- Scientific Secretary of the ALARA Committee.
- Radiation Safety Officer (RSO) of the owner/creator of the DIMR.
- Group Leader (or Sub-Detector Project Leader) responsible for the system or equipment.
- Technical Coordinator (for interventions in an experiment).
- The RP Group Leader.

The following members are optional:

- Department Heads.
- Equipment experts.
- RPO involved in the DIMR.
- Other RSOs/LEXGLIMOSs.
- RP physicist in charge of the installation.

EDMS
1751123