




From HWC of the IT String to the HWC of the HL-LHC: Status and Preparation

S. Yammine on behalf of the MCF, MP3 and WP16

14th HL-LHC Collaboration Meeting, Genoa (Italy),
9th October 2024




Outline

- I. Introduction
- II. String Validation Program
- III. Quality Control and Quality Assurance
- IV. Individual System and Short Circuit Tests
 - a) Cryogenics System
 - b) Alignment System
 - c) Warm Powering Systems
- V. Powering Tests for the Hardware Commissioning
- VI. Takeaway Message


Introduction

HL-LHC IT String Systems and Scope




- Scope of the IT String is to represent, as best as reasonably achievable in a surface building, the various operation modes to **study and validate the collective behaviour** of the different systems of the HL-LHC's IT zone.
- Another key motivation is to test and optimize the **QC plans, IST, SCT and Powering Test procedures** to prepare to a smooth LS3
- Few differences w.r.t. tunnel configuration: SQXL includes more instruments, no beam-position monitors, no slope, beam-screens and beam vacuum excluded, etc.

Integration - HL-HLC IT String vs. HL-LHC



WCC: Water-Cooled Cables
SQXL/QXL: String/Tunnel Cryogenic Line
DFHX/DFX: HTS/LTS Electrical Feedbox
SC Link: Superconducting Link
CDB: Circuit Disconnecter Boxes
PC: Power Converter
EES: Energy Extraction System
CLIQ: Quench Protection System for the RQX
DQHDS: Quench Heater Power Supplies



String Validation Program

HL-LHC IT String Validation Program


HL-LHC IT String Validation Program
EDMS no. [2664290](#)

String Specific Tests :

- Cryogenics bayonet heat exchanger tests
- Crosstalk studies
- Flux jump measurements

Operation Cycles :

- Powering endurance tests
- FRAS with and without current in magnets
- Powering cycles in synergy with BE-OP



IST for:

- Cryogenic system
- Warm powering
- Quench protection
- Full Remote Alignment System (FRAS)
- Magnet mechanical transfer function

QA/QC:

- Electrical quality assurance
- Continuity and polarity control
- Pressure and leak tests


Powering Tests for HWC:

- QPS IST
- Powering tests from low to higher energy circuits:
 - PC performance (control loops, energy recovery)
 - Quench detection and protection
 - Performance of the link with magnets
 - Cryogenics operation during ramps and after quenches
 - Movement of magnets after quenches and thermal cycle

Also included in the
HL-LHC HWC

Coordination of the String Validation Program


From EDMS no. [2956328](#)



String Validation Program Meetings

Test plan, procedure and results are documented and systematically reported in the concerned forums (MCF, SVPM, MP3 and TCC)

See talk of R. Piccin talk – THU AM



HL-LHC Magnet Circuit Forum ([link](#)) as forum to discuss the HL-LHC circuits systems;

LHC Magnet Circuits, Powering and Performance Panel - MP3 - ([link](#)) as responsible of the HWC powering procedures

Quality Control and Quality Assurance

Electrical Design Criteria for HL-LHC IT String and HL-LHC

EDMS No.	Title
1963398	HL-LHC Electrical Design Criteria for the HL-LHC Inner Triplet Magnets
2060633	HL-LHC Electrical Design Criteria for the High Order Corrector Magnets
2187266	HL-LHC Electrical Design Criteria for the D1 Dipole
2363905	CIEMAT - MCBXF - ELECTRICAL DESIGN CRITERIA
2363906	IHEP - MCBRD - ELECTRICAL DESIGN CRITERIA
2363904	INFN - MBRD - D2 - ELECTRICAL DESIGN CRITERIA
2824470	Electrical Design Criteria for the HL-LHC Circuit Components operating at Room Temperature
2826527	Electrical Design Criteria for the HL-LHC Superconducting Link System
3002227	HL-LHC Electrical Design Criteria for the D1-DFX, D2-DFM Interconnection modules and Superconducting busbars in HL-LHC Line N1 and Line N2

Electrical Tests during Installation

Scope:

- Electrical Design Criteria (EDC) documents specify voltage withstand requirements during lifetime
- During installation, RT and SC components connected to the magnet circuits are electrically tested


Warm Powering and Cables




SC Link tests at RT (gHe conditions)



Magnet tests at Warm



Electrical Tests on Full System




ElQA Tests on Full System depending on conditions as defined in EDC Documents

Pressure and Leak Tightness Tests

Scope:


- Pressure tests are applied to pressurized systems based on NF-EN-13480 for metallic pipes
- Each system is tested for leak tightness: installation vacuum to helium (10^{-9} mbar.l/s) and to air (10^{-8} mbar.l/s)



Clam Shells for magnet interconnections



Leak Tightness of the SC Link + DFHX





Leak Tightness of the String QXL (SQXL)

*Individual System and Short Circuit Tests
(applying to both IT String and HL-LHC)*

Test Procedures for HL-LHC IT String (and HL-LHC)


Type	Test Procedure	EDMS no.	Doc. Status	Activity Status in String
IST	Energy Extraction Systems in the HL-LHC IT String	2744520	Released	Done in Q1 24
IST	Water-Cooled Cables in the HL-LHC IT String	2744521	Released	Done in 23
IST	PC and the Circuit Disconnecter Boxes in the HL-LHC IT String	2767662	Released	Done in Q1/2 24
IST	Full Remote Alignment System in the HL-LHC IT String	2783832	Draft Version (to be launched soon)	Start in Q4 24
IST	Quench Heater Power Supplies in the HL-LHC IT String	3118980	Eng. Check	Start in Q4 24
IST	CLIQ in the HL-LHC IT String	3118978	Under Approval	Start in Q4 24
IST	Quench Detection and Supervision System in the HL-LHC IT String	2912337	To be done	Start in Q4 24
IST	Cryogenic System in the HL-LHC IT String - Phase 1a	2910866	Released	Done in Q3 23
IST	Cryogenic System in the HL-LHC IT String - Phase 1b	2974487	Released	Done in Q4 23
SCT	HL-LHC Inner Triplet String Short Circuit Tests	2744522	Released	Done in Q1/2 24

Commissioning of the Cryogenics – Phase 1 without Magnets



Phase 1a

Phase 1b



Phase 1c




Example of the SQXL in the HL-LHC IT String

Commissioning of the Fully Remote Alignment System

FRAS components to be tested:

- Wire Positioning System
- Hydrostatic Levelling system
- Inclinometers
- Longitudinal monitoring
- Cold mass monitoring
- Motor adapters
- Load and environmental sensors
- Software control and data flow
- Protection layers




Courtesy of M. Sosin, V. Barbarroux et al.

IST procedure for the HL-LHC IT String is being drafted by WP19


LHC-XMS-OP-0010, EDMS no. [2783832](#)

Sequence for Warm Powering IST and SCT



- Interlock checks
- PIC loop checks
- Extraction discharges
- Heat-run tests at ultimate current (~7.5 TeV)

Warm Powering Infrastructure in the IT String



Air-cooled cables and DC connection model



Circuit disconnecter boxes



PICv2




HL-LHC power converters with same layout as in the HL-LHC



HL-LHC energy extraction systems





Water-cooling network and water-cooled cables





AC infrastructure

Short-Circuit Test Configuration in the String



Phase 1 - Jan 2024



Phase 2 - May 2024



More information in H. Thiesen's talk – THU AM and the upcoming talk on IST and SCT in the same session


*Powering Tests for the Hardware Commissioning
(applying to both IT String and HL-LHC)*

Test Procedures for HL-LHC IT String and HL-LHC

Type	Test Procedure and Acceptance Criteria	EDMS no.	Doc. Status	Activity Status in String
HWC	EIQA Qualification of the Superconducting Circuits in the HL-LHC IT String	2746933	Draft Version	Start in Q4 24
HWC	Interlock Tests of the HL-LHC IT String Circuits	2797308	In preparation - planned for Q1 25	Start in Q4 25
HWC	Powering of the HL-LHC Inner Triplet (RQX)	2771115	In Preparation - planned for end of 24	Start in Q4 25
HWC	Powering of HL-LHC Separation Dipole (RD1)	2771114	Under Approval	Start in Q4 25
HWC	Powering of the HL-LHC IT Orbit Correctors (RCBX)	2771111	Under Approval	Start in Q4 25
HWC	Powering of the HL-LHC 200 A RQXS3 Circuit	2922509	Eng. Check	Start in Q4 25
HWC	Powering of the HL-LHC High Order Corrector (120 A) Circuits	2922510	Eng. Check	Start in Q4 25
HWC	Parameters for the HL-LHC Circuit Powering Tests	2771118	Eng. Check	Start in Q4 25
HWC	Parameters for the HL-LHC Quench Detection System	2920923	In Preparation - planned for Q1 25	Start in Q4 25

Example of the HL-LHC RD1 Test Procedure


Test	Current level	Test description	HL-LHC IT String	LS3,4,5 HWC	Warm up > 90 K	TS > 3 Wk
PCC.z3	I_PCC	Power converter configuration	x	x	x	
PIC2	I_MIN_OP	Power interlock controller check	x	x	x	x
PLI1.c23	I_INTERM_1	Fast power abort via PIC at intermediate current 1	x	x		
PLI2.d23	I_INTERM_2	Powering failure at intermediate current 2	x	x		
PLI2.f23	I_INTERM_2	QDS provoked quench at intermediate current 2	x	x		
PLI3.e23	I_INTERM_3	Slow power abort via PIC at intermediate current 3	x			
PLI3.c23	I_INTERM_3	Fast power abort via PIC at intermediate current 3	x	x	x	
PLI3.f23	I_INTERM_3	QDS provoked quench at intermediate current 3	x			
PLI4.s23	I_INTERM_4	Splice mapping till intermediate current 4	x	x	x	
PLI4.d23	I_INTERM_4	Powering failure at intermediate current 4	x	x		
PLI4.f23	I_INTERM_4	QDS provoked quench at intermediate current 4	x			
PNO.c23	I_PNO+I_DELTA	Fast power abort after a current plateau at I_PNO+I_DELTA	x	x	x	
PNO.f23	I_PNO	QDS provoked quench at I_PNO	x			
PNO.a23	I_PNO	Current cycle to I_PNO with splice measurement	x	x	x	x
Total no. of Steps			14	10	6	2



Powering Tests and Acceptance Criteria for the 14 kA RD1 Circuit
LHC-XMS-OP-0007, EDMS no. [2771114](#)

HWC Controls, Analysis and Supervision SW

- Control, analysis and supervision software development for the HL-LHC IT String and the HL-LHC is in line with the LHC software and the HL-LHC new hardware:
 - HL-LHC circuit families
 - New Tests in AccTesting based on procedures
 - Sequences in HWC Sequencer
 - New software for PICv2
 - Supervision for HL-LHC QDS
 - New QPS: EES, CLIQ and DQHDS
 - FRAS and survey system
 - New circuit synoptic
 - Etc.



Extension of the IT String to HL-LHC – WP16 HWC Mandate

- **HL-LHC Hardware Commissioning phase encompasses the commissioning of all equipment that will be installed in the insertion regions and the new service areas:**
 - **New (or modified) superconducting circuits and related systems** (power converters, circuit protection, cryogenics and technical infrastructures),
 - **Other equipment, like Crab Cavities, beam instrumentation, FRAS and collimators, to prove their functionalities and reliability.**
- Concerning the **equipment other than the superconducting circuits**, their commissioning will be full responsibility of the equipment owners. WP16 will help coordinating the interaction with other stakeholders and the interference with the commissioning of the superconducting circuits and the integration in the LHC operational environment.

Takeaway Message

- 2023 and 2024 have seen the first operational experience of the IT String. The team is looking forward to more exciting results in the months to come.
- Individual system and short circuit tests have been successfully executed and the cryogenic and warm powering systems are fully qualified without magnets in the IT String and provide a strong basis for the same tests in the tunnel.
- Lessons learnt passed onto the teams involved.
- Finalization of the procedures for the circuit powering is underway for IT String tests in 2025-2026 and will be optimized for the HL-LHC.

Thank you for your attention