

PS Booster			
Machine Coordinator last week		M. Albert (EN-ACE) - F. Chapuis / A. Akroh (BE-OP)	
Machine Coordinator this week		F. Chapuis / A. Akroh (BE-OP)	
Beam Scheduled			
ISOLDE	No	PS	No
Beam Availability by Destination (AFT)			
ISOLDE	-%	PS	-%
Facility Status			
Summary	<p>The HWC for the PSB started on February 12th, 2025. The process began with a tour of the machine to ensure a smooth handover from EN-ACE to BE-OP coordination. All the relevant prerequisite checks were completed, including verifying the completion of ISTs, ensuring the functionality of controls, and confirming the availability of general services at the end of YETS.</p> <p>➤ Thursday, February 13th: We planned WIC tests and Acc-Testing introduction: <ul style="list-style-type: none"> ▪ TE-MPE "py-wic-commissioning" Application Test: The first part involved testing the new application developed by TE-MPE. Some minor bugs were identified during the test. This application will later be integrated into Acc-Testing. Follow-up actions will be handled by TE-MPE. ▪ WIC Interlock Validation: The second part focused on validating the WIC interlock system for all user permits, including Injection/Ring and Extraction lines, as per the PSB checklist. This task was successfully completed. ▪ Acc-Testing validation: In the afternoon, a brief test was carried out for the Acc-Testing project on the FGC_62 and FGC_63 power converters. The test involved acquiring the "REG_OK" status while the FGCs were powered on and pulsing. This was enough for A. Calia to validate the functionality of the Acc-Testing system. </p> <p>➤ Friday, February 14th: The checklist was further completed, and we addressed a few issues related to POPS-B with the help of SY-EPC experts before proceeding with the TE-MSB magnet patrol and polarity check. <ul style="list-style-type: none"> ▪ POPS-B Issue Resolution: <ol style="list-style-type: none"> 1. Missing B-Train recalibration, which had not been performed since the restart of POPS-B due to the absence of a ZERO cycle. 2. Problem with the sequence of POPS-B Start/Stop. When the BR23 converter tripped, the remaining converters continued pulsing, while they should have all tripped. These issues were successfully resolved. <p>Then, A. Newborough conducted magnet patrol in Special Permit mode and completed the polarity check of the Q-Strips successfully. He noticed that a water-cooled cable excessively moving under the BR.QFO132 → To be checked with EN-EL.</p> <p>We created a new LSA cycle named L4_BOOSTER_HWC_2025, mapped on MD5 timing user, grouping all beam processes to ease the HWC for both Linac4 and PSB.</p> <p>➤ Checklist progression: ~35% reached so far.</p> </p>		
Issues			
Plans	Continue the PSB HWC		
Intervention Request			
Yes/No	Duration		Preferred date/time
Reason			
Impact			