

# CERN Workshop upgrade status

Rui De Oliveira

RD51 22/11/2011

WG6

- **Equipment upgrade**

- **New building**

# WG6: TE/MPE/EM Workshop upgrade

- Last year, agreement was reached with CERN management to purchase the subset of machines necessary to carry out R&D on large size GEM (2m x 0.5 m) & Micromegas (2m x 1m) and the associated large size read-out boards in the current CERN TE/MPE/ME facility.

GEM	market survey	call for tender	order	received	ready
– 1 continuous polyimide etcher	x	x	x	x	01/2012
– 1 Cu electro-etch line	x	x	x	x	x
– 1 stripping line	x	x	x	x	x
<b>Micromegas</b>					
– 1 large laminator	x	x	x	x	x
– 1 large Cu etcher	x	x	x		01/2012
– 1 large UV exposure unit	x	x	x	x	12/2011
– 1 large resist developer	x	x	x		01/2012
– 1 large resist stripper	x	x	x		01/2012
– 1 large oven	x	x	x	x	x
– 1 large dryer	x	x	x	x	x

- **On top of introducing new machines we have to:**
  - **redefine all the process parameter related to the new equipments**
  - **Build some prototypes of the # detectors**
  - **A fellow is already selected and will start running machines beginning of 2012**

# Machine investment for GEM production




- UV exposure unit  
moving from 2m x 0.6m → 2.2m x 1.4m  
30 years old equipment replacement  
**TECHNIGRAPH (DE)**

Not yet Installed  
Already delivered



- GEM alcohol resist stripping  
1m x 0.6m → 2.2m x 0.6m
- GEM electro etch  
1m x 0.6m → 2.2m x 0.6m  
10 baths compacted  
**LECOULTRE (CH)**



- GEM polyimide etch  
moving from 1m x 0.6m → ?  
10 → 30 GEM/day  
roll to roll compatible  
no tooling needed  
**WISE (IT)**



# Machine investment for Micromegas production



- Laminator (resist and coverlay)  
0.6m width → 1.4m  
**WESTERN MAGNUM (US)**



- Ovens (cure the coverlay)  
1.5m x 0.6m → 2.2m x 1.4m  
**JLS (UK)**




- Resist developer
- Resist stripper
- Copper etcher  
0.6m width → 1.2m  
**WISE (IT)**

Not yet delivered  
ordered

# Resistive deposition equipment

- This process was not existing when we ask for the subset of machines
- Different techniques are envisaged:
  - Paste filling + polishing (no size limitation)
  - Screen printing (80cm x80cm)
  - Spray deposition (no equipment at CERN)
- In the coming month we are going to study the best solution for mass production.




- Equipment upgrade

- New building**



# New Building 107





# New Building 107



# New Building 107



**CERN Building 107**  
Basis of Design

## **New building 107**

- **The construction should start beginning of 2012**
- **The construction should end November 2013**
  
- **40 square meter room reserved for MPGD assembly**
- **All the machines for large size detectors production are in the layout**
- **Area 900 m<sup>2</sup> → 1400m<sup>2</sup> with optimized layout**
- **Most of the baths will be replaced by compact machines**
- **Rooms are reserved for new processes (laser and plasma)**

**Thank you**