

STATUS & PLANS for the CO₂ cooling system

Susanne Koblitz
MPI für Physik, München




Outline

- Status and Plans of MARCO*
- Schedule for IBBelle
- Isolation of CO₂ lines


(*Multipurpose Apparatus for Research on CO)

MARCO





MARCO @ MPI

- MARCO arrived on 22/12/2011
- work on the piping started on January 26th
- still some problems with the mechanical drawings
- pressure test with TÜV in Munich
(operation pressure 110 bar)



work on piping has started




MARCO: status of mechanics/piping

- fixation of the flow meter needs to be redesigned (limiting point):
 - to protect the electronics against the cold, the support of the electronics box needs to be changed
 - to not loose the guarantee this will be done by Rheonic directly
 - should take about 3 weeks and will cost ~ 1kEUR

**Piping and pressure tests done by
end of the month**

The Chiller Unit




Status of Chiller Unit

- Chiller unit will be build by outside company
- order is issued from CERN
- design of Chiller completed
 - full design verification and compatibility check with mechanical drawings for MARCO done!
 - order for construction went out Friday
 - delivery @CERN expected end of February
- Chiller will be tested and verified @ CERN
- Integration of Chiller and MARCO
 - will be done @ MPI
 - planned for second half of March

Status of Electrical Installation

- Electrical Installation will be done @ CERN
- the electrical diagrams of MARCO are ready
- planning of the control cabinet is done
- mechanical installation in progress
- order of electrical components completed, 95% already delivered



MARCO: Schedule & Plans

- mechanical installation of MARCO and Chiller will be finished end of March
- electrical assembly will start in 2 weeks
 - participation of MPI engineer foreseen
- PLC/PVSS programming needs ~ 1 month
 - participation from DEPFET expert desired
- commissioning will be done at CERN
- Operation of fully equipped and commissioned MARCO @ MPI foreseen this summer!!

Plans for IBBelle II


- IBBelle II planned as simple scale-up from 1kW to 2kW cooling power
 - only basic changes with respect to MARCO:
 - different pumps (long term operation)
 - reduce complexity (test sensors)
 - thicker pipes for larger power
- mechanical design will start after first commissioning phase of MARCO
- expect IBBelle II to be built by end of 2012

Isolation of the CO₂ lines

- MARCO will be some 25-30m away from the experiment
- need to isolate the transmission lines
- expect to lose about 50% of cooling power in transmission lines (experience from LHCb)
- current isolation scheme is as follows:
 - first ~15m with foam (armatec or like)
 - about 3m with vacuum isolation
 - last 1m – 1.5m in cold dry volume, no isolation on the pipes


Plans for vacuum isolated pipes

- CO₂ line:
2 thin (3mm, 4mm outer radius) stainless steel pipes
- isolation:
copper pipe with 12mm outer, 10mm inner radius evacuated to pre-vacuum (10⁻³mbar)



Does this provide enough isolation to avoid condensation on the pipes?

Test of vacuum isolation @MPI



- simple test set-up to see effect of isolation
- geometry of copper and steel pipes as foreseen for Belle II
- using LN_2 as cool medium in steel pipes
- measurement of thermal resistivity

First results

- without isolation N_2 evaporates in beginning of steel pipes
- with isolation liquid N_2 exits the pipes after 25min
- temperature of steel pipes: -180°C
- temperatures on copper pipe (in stable operation):
13°C (end) 3-5°C (middle) 1°C (inlet)
with about 22°C room temperature
- isolation effect works very well! $\Delta T(\text{in/out})=180\text{K}$
- rough estimation of the specific thermal conductivity in this setup: $2\text{e-}6 \text{ W}/(\text{K m})$

Next steps

- effect of isolation reduced if steel pipes touch copper (in simple setup 1 contact in 3 meters)
- we expect to have ~10 contacts in 3 meters due to bends in the pipe
- study effect of contact in 2 ways:
 - measure temperature profile around 1 well defined contact point (effect of temperature regulation in copper)
 - bend pipes and measure outside temperature as a function of number of bends
- could a shrink hose around steel pipes help?

Other parameter: vacuum pressure

- Isolation also depends on vacuum quality
 - in principle 10^{-3} mbar should be sufficient
- will try to measure thermal resistivity as a function of vacuum pressure

Conclusion

- construction of MARCO well underway
 - interesting phase of PLC/PVSS programming and the commissioning to start soon
 - MARCO expected @MPI for test operations this summer!
- design & construction of IBBelle II to start soon
 - finished IBBelle II expected end of the year
- first test measurements of vacuum isolation successful
 - tests for touching pipes ongoing