




# Linac4 : Commissioning, back-up for Linac2 and connection to PSB.

Alessandra Lombardi  
on behalf of the LINAC4 team




**Π-mode Structure**  
160 MeV  
12 Modules  
8 Klystrons  
12 EMQ  
12 steerers  
23 m

**Cell-Coupled Drift Tube Linac**  
100 MeV  
7 Modules  
7 Klystrons  
7 EMQ  
7 steerers  
14 PMQ  
25 m

**Drift Tube Linac**  
50 MeV  
3 Tanks  
3 Klystrons  
1 EMQ  
2 steerers  
114 PMQ  
19 m

**Preinjector**  
3 MeV  
Source(s)  
2 solenoids  
RFQ  
11 EMQ  
3 Cavities  
2 Chopper units  
dump

# Layout of LINAC4



- Up to 3 MeV “charge insensitive”
- In the MEBT line we have to respect the chopping dynamics
- We need to match to a permanent focusing channel in the DTL and CCDTL




# “The source(s)”

TARGET: 40 (min)-80 mA; 400  $\mu$ sec ; emitt=0.25  $\pi$   $\mu$ m rms norm at RFQ input; 45keV ( $\pm$ 2kev)

WPIS H<sup>-</sup> Ion source: staged approach, 2 units each + *spare*


	#1 Volume source	#2 Surface source	#3 Magnetron
Operational experience	DESY	SNS	BNL
H <sup>-</sup> current	30 mA	50 mA	80 mA
Plasma Heating process	2 MHz RF Ext. antenna	2 MHz RF Int. & Ext. antenna	Arc discharge
Cesium		Cs-chromate Single deposition:	Cs metal Constant flow
Cs-Oven test stand		Nov. 2011	Nov. 2011
Electron / H <sup>-</sup> ratio	10-100	10	0.5 - 1
<b>45 keV beam available</b>	<b>aug 2012</b>	<b>mid 2013</b>	<b>after 2015</b>

# Staged commissioning






# Movable Temporary Benches



Low energy bench  
(stage 1-2) – Sept 2012

Spectrometer (0.2 %)  
Slit and Grid Emittance  
ToF (calibration)  
Bunch Shape Monitor  
Halo Monitor (chopping eff.)




Medium energy bench  
(stage 3-4) – Oct 2013

ToF (0.1 %)  
Emittance via Profiles  
Bunch Shape Monitor




# Permanent Measurement Line






- 4 profile monitors (emittance)
- Bunch shape monitor (phase spread)



# Transfer Line



70deg towards LINAC2 or to DUMP



Up 2.5 m step to level with PSB

About 30 quads; 1 Rf cavity, 5 bendings, 10 steerers – elements ready in house by 2014.<sup>8</sup>





# What needs to be set

		EFFECT ON
Focusing	LEBT solenoids (2)	Intensity and Transverse Emittance
	MEBT quadrupoles (11)	Chopping efficiency
	DTL CCDTL PIMS quads (22)	Intensity
	Transfer Line quadrupoles (15+18)	Intensity , Matching and Dispersion
Steering	Steerers hor and vert (36)	Intensity
RF	Phase and Amplitudes (22)	Energy, energy spread
<b>TOTAL of some 120 parameters</b>		




# Nominal Beam at PSB

Intensity	40 mA (after chopping)
Transverse	<p><math>E = 0.3-0.4 \text{ pi mm mrad norm rms}</math></p> <p>Alpha = 0</p> <p>Beta x = 5, 2.5, 10 m</p> <p>Beta y = 4, 2, 8 m</p> <p>Dispersion = 0 or 1.2 m</p>
Longitudinal	<p><math>\pm 100 \text{ keV rms energy spread (100-800 KeV possible)}</math></p> <p>160 MeV <math>\pm</math> 1.2 MeV (dynamically over 20 <math>\mu\text{sec}</math>)</p>
Chopped	<p>1 <math>\mu\text{sec}</math> for the distributor rise time</p> <p>1 MHz frequency of the PSB (cut 100/352)</p> <p>as low as just letting few <math>\mu\text{bunches}</math> (50 nsec)</p>



# What if...we need 50MeV p

- Need DTL + CCDTL module 4 + all the quadrupoles – not before end 2014
  - Switch the source to P mode and complete installation new transfer line
  - Reposition BHZ20
- 1-2 months



E = 0.28 pi rms norm

DW=100 keV (1rms)

40 mA

50MeV

400  $\mu$ sec

# Linac4 vs. Linac2

on 50 MeV protons

	energy	current	Pulse length (4rings)	Emittance (rms mm mrad)	Energy spread (rms -keV)
LINAC4	50MeV	40 mA	400 $\mu$ s	0.3	250 100 (CCDTL mod4)
LINAC2	50 MeV	160mA	100 $\mu$ s	1	160 (measured 3/2011)
		Current in linac4 is limited by the klystron (beam loading)	Present distributor is limited to 15 turns (100 $\mu$ s)	We could profit from smaller emittance	

From PSB studies (VR,BM,CC) : Brilliance in the PBS 65% of nominal

**Take the LINAC4 beam as last resort!**


# Comparison Linac4-Linac2

on what they are designed to deliver to PSB

	energy	current	Pulse length (4rings)	Emittance (rms mm mrad)	
LINAC4	160MeV	40 mA	400 $\mu$ s	0.3	Chopped , H
LINAC2	50 MeV	160mA	100 $\mu$ s	1	


1. Lower emittance from the LINAC4, charge exchange injection allow for tailoring the emittance in the PSB
2. H- and chopping : lossless injection
3. Longer pulse , higher energy and lower current

take the beam as soon as it is available (stable and reliable) !





# Connection to PSB



Need 8 months / LHC stop of 6 months

Ready from 2015 (Linac4 must be already commissioned)



# Summary

- Plan for commissioning LINAC4 in 5 stages with two temporary measurement benches.
- The present schedule foresees end of commissioning by 2014, followed by a 9 months reliability run
- From October 2015 LINAC4 can be connected to the PBS
- Need a shutdown of 8 months for the connection