

Hydrogen System Update

CM32 10th February 2012 S Watson





Outline

i. Safety Review outcome

- ii. Progress
- iii. Schedule





Safety Review outcome

Recommendations

- Director-level safety responsibility
 - Prof David Wark, RAL PPD
- Tertiary containment
 - Argued our original stance that secondary containment plus elimination of ignition sources is acceptable
- Safety Integrity Level re-assessment


- Implementing interlock redundancy to downgrade system to SIL 1
- Fire strategy
 - Fire strategy needs review to improve prospects of saving equipment in event of a fire

A working group from **MICE**, **ISIS** and **SHE** will be formed to supervise the action being taken.





Progress - construction





Progress - commissioning

Vacuum system commissioning

- Vacuum pumps and turbo pump operating
- Gauges now reading and logging correctly
- Cryostat vacuum reached 1.5×10^{-5} mbar after $2^{nd} N_2$ purge = OK
- Gas panel pumps down satisfactorily





Ready for operation



C&S Review 12th October 2011



Schedule -construction work

- Pressure testing of RAL-installed lines tomorrow
- X-ray inspection of in-situ welds 12th March
- Commissioning of heater-chiller unit
 - Coolant delivery 21st March
 - Control system commissioning
- H2 regulator
 - o **Delivery**
 - o Installation and commissioning

- 23rd March
- 28th March
- 30th March





Schedule - milestones

- March 12th
- March 26th

- Helium verification testing
- Ready for hydride bed charge
- Hydrogen testing (4 weeks, hall shut)
- Failure simulations (6 weeks)

May 15th

June

- Hydrogen testing completed
- Decommissioning of R&D system

