



ITS Cooling activities update

Claudio Bortolin



SDD/SSD cooling failures



1st June: PT100 electrical connection failure (Temp Chiller water In&Out)

- 1) it required an access to the cavern to be fixed
- 2) access given on 3rd June: problem solved

Precautionary measures: check all the electrical connections during TS2

- The cooling plant must be switched off for half a day

11th June: differential circuit breaker switched off because of high condensation in the electrical cabinet (heaters relay). The problem was originated by high chilled water flow

- 1) it required two accesses to the cavern to be fixed (11th and 12th June)

Precautionary measures: install a thermostatic valve to regulate the chilled water flow

- This installation can be done during TS2 without stopping the plant



SSD cooling issues



- Ladder switched off due to high temperature alarm. Neighboring ladder temperature increasing observed. Differential pressure increased during last 6 months.
- Comparing the working parameters of 2009 with the one of 2012 we noticed a general increase of the impedance in all loops (dirty?)
- SSD S1 and S2 supply pressure swap observed in the DCS panel
- Check if the swap is only in the DCS code (Grazia will look at it but in future a dedicated SSD DCS expert is needed) or at the level of the PLC and fix it.
- Test to be performed during next TS (manual ramp proposed by Ton)



Plans for TS2



SPD

- 1) sub-cooling test

SDD/SSD

- 1) thermostatic valve installation
- 2) check electrical connections (cooling plant must be off)
- 3) SDD Pressure sensor loop 43 CL electrical connection check (PP4)
- 4) SSD pressure swap test

No RP needed



LS1 plans: SPD



SPD:

1. Replace palette pumps with magnetic gear pumps (tbc)
 - Long duration test being set up
2. Remove the new inlet pipes
3. Recover the old inlet pipes (cleaning, gas tests and connection)
4. PP4 remove the sub-cooling (tbc after sub-cooling test during TS2)
5. Cooling rack mechanical consolidation
6. Counter-flow cleaning (btw PP4 and PP1)
7. Install chilled water filter (tbc)
8. Check safety valves
9. Recalibrate T and p sensors (PP4 and PP1)

The schedule of interventions n. 2, 3 and 4 also depends on the availability of the technicians from INFN Padua



LS1 plans: SDD and SSD



SDD

1. Install chilled water filter (tbc)
2. Vacuum pump under UPS (tbc)
3. Replace 10 pressure and Temp sensors
4. Replace 5 pressure regulators
5. Counter flow cleaning (tbc)
6. Replace plastic pipes with SS pipes (tbd)

SSD:

1. Install chilled water filter (tbc)
2. Vacuum pump under UPS (tbc)
3. Counter flow cleaning (tbc)
4. Check safety valves
5. Install a thermostatic valve (remotely controlled) to regulate the temp of the loops water (tbd)
6. Corrosion test on 1 pipe



Other activities (and their impact on services)



- EN-EL: 66vK and 18kV consolidation
 - Lots of equipment off for 8w
- CV maintenance and upgrade:
 - P2 cooling towers unavailable from August to mid October 2013
 - No demineralized water 3 months (May-August)
 - Cooling maintenance from June to September 2013
 - Chilled water upgrade: 1-2w no water (2013)
- UPS upgrade:
 - Technical solution under discussion. Most probably 4-6 m unavailability of UPS (DAQ, DCS, cooling plant...)
- New outlets for redundancy of Ethernet cables