



HIE Beam Commissioning Planning and Preparation Work

D.Lanaia*, E.D. Cantero*, M.A. Fraser, E. Piselli, A. Sosa*, D. Voulot

*The research project has been supported by Marie Curie Early Initial Training Fellowship of the European Community's Seventh programme under contract number (PITN-GA-2010-264330-CATHI)

ISOLDE Workshop and Users Meeting – 17-19th Dec 2012






- Introduction
- Commissioning Plan, when and how...
- Preparation Work for the commissioning
 - Beam Diagnostics
 - ✓ Faraday Cups
 - ✓ TOF (Time of Flight)
 - Emittance Measurements
 - Stripping Foil
 - Software Upgrade
 - Summary and Conclusions



Introduction





Commissioning Plan

	2012				2013				2014				2015					2016						2017																					
	JF	м	ΑV	1 J	JA	S (N C	DJ	FΝ	ΙΑΙ	МJ	J /	۹S	0	1 D	JF	М	ΑN	1	JΑ	١S	ΟN	D	JF	М	A M	ı) J	ΙA	s c	N	DJ	FI	мA	MJ	IJ	A	sο	ND	J	FΜ	AN	1 J J	А	sо	ΝD
LS1 & shutdowns			i T											Π						Π							Π												Г					ГT	
Civil engineering														Π		П																													
Ventilation		\square														\square																				П		\square						Π	
Cooling water		\square																																											
Power		\square														\square																						\square						ГT	
Safety		\Box																																											
Compressor installation and commissioning		\square														П																						\square							
Cryogenics installation (cold box and transfer line)		\Box																																											
Cryogenics commissioning		T																																				\square							
Hall extension clearing		\Box																																											
Dismantle REX beamlines		T																																				\square							
Miniball move		\Box																																											
Tunnel extension + mecanical structures		T																																											
Cabling + piping		\square																																				\square						ГT	
Cryomodule 1&2 installation		\square						П						Π						Π																									
RF installation and low level test (phase ref line)		\square														П																												i T	
Power converters installation		\square						П						Π		\square											Т												Г					i T	
Power converters commissioning		T																																				\square							
Magnet installation and alignment		\square	T					П						Π																									Γ					iΠ	
Magnet commissioning		\square																																											
BI installation		\square														П																						\square						T	\square
BI commissioning (HW)		\square																																											
Vacuum installation		\square												П		П																						\square						T	\square
Vacuum commissioning		\square						П						Π						П																									
Beam commissioning (phase1)		\square														\square																						\square							\square
Re - Commissioning of 9 Gap Amplifier		\Box																																											
Test without RF (Optics and Diagnostic)		\square														Π																												i T	
Cavity Calibration and phasing up		\square	T					П						Π		\square				П																			Γ					iΠ	
Scaling test (A/q; Enerrgy)		\square						П																																					
Physics at 5.5 MeV/u		\square														Π																						\square						T	\square
Phase 2a installation																																													
Beam commissioning (phase2a)									- 9	n	2												3			2	Π										T				5	-80	1(9	3	
Physics at 10 MeV/u							s	6	1155	U	9					\square					15	ැබ	NU	J.																A.	21	UU.	5		
Phase 2b installation						5	dî	ÇÇ	spor									C	1	0	١ <u>ا</u>	55	T														4	19	2X	<u>U</u> F	P				
Beam commissioning (phase2b)					n fr	2	ም												75	9	1																	M	71						
Physics at 10 MeV/u with chopper line					ľ																																								





- Introduction
- Commissioning Plan, when and how...
- Preparation Work for the commissioning
 - Beam Diagnostics
 - ✓ Faraday Cups
 - ✓ TOF (Time of Flight)
 - Emittance Measurements
 - Stripping Foil
 - Software Upgrade
 - Summary and Conclusions



Beam Diagnostics: Faraday Cup

- Instrument for machine setting up (beam intensity & transmission)
- Short DBs's design for the SC Linac was needed due to space constraint
- Stage 2a: 17 DBs (5 Linac; 12 HEBT)
- Test at REX during dedicated MD with stable beam from EBIS at A/q = 4 and different energies







Faraday Cup Comparison

Direct beam intensity comparison between the 2 cups Different readings


Test	Advantage	Disadvantage	Conclusion
Biasing Repeller Ring Conclusion:	Simple electronics	Low potential in the cup centre	Loosing high energy secondary electron, capturing low energy electron
Biasing Signal Plate for the HEBT	Field distribution more homogeneous in the cup	B for the interta Capture free electron, electronics need to be build	Loosing high energy secondary electron, capturing low energy electron
Biasing Both	Homogeneous field distribution, strong potential	2 power supply needed, electronics to be build	Better resolution but still different readings
	HIE-ISOL	DE REX-ISOLDE	ISAC 2








Time Of Flight measurements with Si Detectors



- Get n from bender energy calibration (uncertainty on energy: few %)
- 0.5 ns uncertainty on $\Delta t <=> +/-$ 0.3% energy resolution $^{[1]}$

PIPS (Passivated Implanted Planar Silicon) detector from Canberra Estimated timing resolution < 140 ps








- Introduction
- Commissioning Plan, when and how...
- Preparation Work for the commissioning
 - Beam Diagnostics
 - ✓ Faraday Cups
 - ✓ TOF (Time of Flight)
 - Emittance Measurements
 - Stripping Foil
 - Software Upgrade
 - Summary and Conclusions



Emittance

- Emittance after actual Linac will be the input emittance for the SC part
- Longitudinal emittance measurement's result published in 2011 [3]
- Transverse emittance measured with 2 different methods
- Aim: compare the 2 methods and find an alternative method for measuring transverse emttiance



 [1] J.Dietrich et all., "High Sensitive Beam Emittance Analyzer", Proceedings of EPAC 2002


- [2] T.Olsson et all."Three Gradient Emittance Measurement at REX-ISOLDE", CERN-HIE-ISOLDE-PROJEJECT-Note-0016
- [3] M. Fraser et all."Longitudinal Emittance Measurement at REX ISODLE", CERN-HIE-ISOLDE-PROJECT-Note-0010

Slit & grid method NTG Emittance meter ^[1] Slit: H-V width of 0.2mm each Grid: 30 wires in each plane 0.2mm thickness and 2mm spaced

Quadrupole scan method ^[2] XBEN.MQ70




Three Gradient Method



Emittance

- Emittance measured with the 3 Gradient method is bigger than the one measured with Slit -Grid Emittancemeter
- Intensity problem with Slit –Grid Emittancemeter




Energy (MeV/u)

Test on LA1

- ⁴⁰Ar⁺ at 30.29 kV, ie, 0.757 keV/u
- Three range of current, ie, $\approx 60 \text{ nA}$, $\approx 15 \text{ nA}$, $\approx 1 \text{ nA}$
- Very high SNR





Emittance Conclusion and Further work

- Quads scan method very promising for on line measurements with weak beams
- Measurement with the emittance meter are reproducible in the long scale
- Quads scan method and RFQ injection tests ^[1] suggest an emittance between 3 – 4 times larger
- Test on LA1 confirms that Slit Grid emittance meter is intensity limited
- Next ———— Change slits dimension in the emittance meter and repeat test at REX and measure profile with indipendent tool




- Introduction
- Commissioning Plan, when and how...
- Preparation Work for the commissioning
 - Beam Diagnostics
 - ✓ Faraday Cups
 - ✓ TOF (Time of Flight)
 - Emittance Measurements
 - Stripping Foil
 - Software Upgrade
 - Summary and Conclusions



Stripping Foil

- Beam purification technique.
- Stripping foil can be inserted between the Linac and the last bender to remove contamination in A/q
- Different energies and different foil thickness were tested





Stripping Foil

2	25 μ <i>g/cm</i> ^2										
q	A/q	Field (mT)	Intensity (ppA)	Transmissi on (%)							
5	3.2	859.68	0	0							
6	2.6667	716.40	0.041	7.4							
7	2.2857	614.06	0.214	38.3							
8	2	537.30	0.300	53.6							
				Total: 99.3							

$50 \ \mu g/cm^2$


q	A/q	Field (mT)	Intensity (ppA)	Transmission (%)
4	4	1074.60	0	0
5	3.2	859.68	0	0
6	2.6667	716.40	0.034	6
7	2.2857	614.06	0.207	37
8	2	537.30	0.287	51.3
				Total: 94.3






- Introduction
- Commissioning Plan, when and how...
- Preparation Work for the commissioning
 - Beam Diagnostics
 - ✓ Faraday Cups
 - ✓ TOF (Time of Flight)
 - Emittance Measurements
 - Stripping Foil
 - Software Upgrade
 - Summary and Conclusions






 Software Trace3D provided by the Los Alamos Accelerator Code Group (LAACG) of Los Alamos National Laboratory. <u>199192</u>

Setting Converter(Trace3D to Eq. Array)





Phasing Up

0° phase's shift are negligible for 7Gap but not for 9Gap SC Cavities behave as the 7Gap



Pick Up (mV)







Summary and Conclusion

- Beam commissioning: Foreseen 02-2015 and last for 4 months;
- Faraday Cups: Present short design for the intercryomodule region and new design for HEBT;
- TOF: Set up installed and preliminary test done. Other test in the beginning of next year;
- Emittance: Test at different beam energy, beam intensity, have been carried out. NTG E-meter underestimate emittance. Still in the acceptance limit. Next change NTG slits size and measure profile with independent method;
- Stripping foil: Test have been performed at different beam energy. No big beam loss and emittance blow up for high energy beam. Need thinner foils at low energy. Next use double stripping for HIE;
- Software: Specific application for the SC Linac have been written and tested with the NC Linac. Good preliminary results. To be finalize during LS1.



Acknowledgments

Special thanks for help and support to:

- Didier Voulot
- Matthew Fraser
- Emiliano Piselli
- Miguel Lozano Benito
- Alejandro Sosa
- Esteban Cantero
- Fredrik Wenander
- Erwin Siesling
- All ISOLDE team















Thank you for your attention

