


LHC Machine Status


Lyn Evans



Strings 2008, CERN 18th August 2008




history/energy line vs discovery





CERN accelerator complex



▶ p (proton) ▶ ion ▶ neutrons ▶ \bar{p} (antiproton) \leftrightarrow proton/antiproton conversion ▶ neutrinos ▶ electron

LHC Large Hadron Collider SPS Super Proton Synchrotron PS Proton Synchrotron

AD Antiproton Decelerator CTF3 Clic Test Facility CNGS Cern Neutrinos to Gran Sasso ISOLDE Isotope Separator OnLine DEvice
 LEIR Low Energy Ion Ring LINAC LINear ACcelerator n-ToF Neutrons Time Of Flight

L. Evans - EDMS document 949682


3



The Large Hadron Collider



COBE - DMR Map of CMB Anisotropy
Four Year Results



North Galactic Hemisphere

South Galactic Hemisphere

-100 μ K +100 μ K



1.9 K

2.728 K



The coldest ring in the universe!

L. Evans - EDMS document 949682

4



cross-section of LHC cryodipole



$$B = \frac{\mu_0 J r}{2}$$

$$B_Y = \frac{\mu_0 J}{2} \left\{ -r_1 \cos \theta_1 \right.$$


$$B_X = \frac{\mu_0 J}{2} \left\{ r_1 \sin \theta_1 \right.$$

$$+ r_2 \cos \theta_2 \left. \right\} = -\frac{\mu_0 J s}{2}$$

$$- r_2 \sin \theta_2 \left. \right\} = 0$$



distribution of conductors in dipole coil




L. Evans - EDMS document 949682

7



dipole magnetic flux plot




L. Evans - EDMS document 949682


8



specific heat of LHe and Cu



equivalent thermal conductivity of He II




Helium II

OFHC copper




phase diagram of Helium



linear heat exchanger





LHC magnet string cooling scheme





beam momentum & stored energy of colliders




Energy stored in the accelerator beam, as a function of beam momentum. At less than 1% of nominal intensity LHC enters new territory.

Stored energy density as a function of beam momentum. Transverse energy density is a measure of damage potential and is proportional to luminosity.



descent of the last magnet, 26 April 2007




30'000 km underground at 2 km/h!





DFBAO in Sector 7-8




L. Evans - EDMS document 949682

15



dipole-dipole interconnect




L. Evans - EDMS document 949682

16



dipole-dipole interconnect: electrical splices



L. Evans - EDMS document 949682

17



cooldown of sectors



- From RT to 80K precooling with LN2. 1200 tons of LN2 (64 trucks of 20 tons). Three weeks for the first sector.
- From 80K to 4.5K. Cooldown with refrigerator. Three weeks for the first sector. 4700 tons of material to be cooled.
- From 4.2K to 1.9K. Cold compressors at 15 mbar. Four days for the first sector.

L. Evans - EDMS document 949682

18



large helium refrigerator for cooling down to 4.5 K




33 kW @ 50 K to 75 K
23 kW @ 4.6 K to 20 K
41 g/s liquefaction

600 kW precooling to 80 K with LN2 (up to ~5 tons/h)



cool-down of LHC sector







- ◆ ARC56_MAGS_TTAVG.POSST ■ ARC78_MAGS_TTAVG.POSST ▲ ARC81_MAGS_TTAVG.POSST ◆ ARC23_MAGS_
- ARC67_MAGS_TTAVG.POSST ■ ARC34_MAGS_TTAVG.POSST ▲ ARC12_MAGS_TTAVG.POSST ● ARC45_MAGS_

Sectors < 2 K
+ 2 < 5 K







cooldown status



21




cooldown status



22



the organization




L. Evans - EDMS document 949682

Courtesy Roberto Saban

23



the superconducting circuits of an LHC sector



XR5			LR5			A56							ML6	
IT	600A	80/120A	IPQ	IPD	80/120A	RB	QD	QF	IP	80/120A	600A	60A	IPQ	80/120A
1	7	5	3	1	10	1	1	1	7	14	30	94	2	4
1.9 K			4.5 K			1.9 K							4.5 K	

13 circuits

14 circuits

157 circuits

6 circuits

Totalling 190 circuits

L. Evans - EDMS document 949682

Courtesy Roberto Saban

24



the superconducting circuits of the LHC




Circuit Type	Sector								LHC
	1-2	2-3	3-4	4-5	5-6	6-7	7-8	8-1	
13 kA	3	3	3	3	3	3	3	3	24
Independently Powered Dipoles	3	2	2	3	1	0	2	3	16
Independently Powered Quadrupoles	14	7	6	13	12	5	7	14	78
600A with Energy Extraction	23	27	28	24	23	27	27	23	202
600A Energy Extraction in Converter	14	20	20	14	14	20	20	14	136
600A no Energy Extraction	16	9	2	9	9	2	9	16	72
80-120A Correctors	50	37	22	33	33	22	37	50	284
TOTAL	123	105	83	99	95	79	105	123	812

Circuit Type	Sector								LHC
	1-2	2-3	3-4	4-5	5-6	6-7	7-8	8-1	
60A Closed Orbit Correctors	94	94	94	94	94	94	94	94	752




ramp and squeeze of main circuits






RF cavities



L. Evans - EDMS document 949682



the RF cavities and transverse dampers



Fibre Distribution: AS RF, Single Beam, D1, LHC LEADS: 09.08.2009

Fibre-optics signal distribution from RF in SR4 to Experiments, BT & BI equipment and to CCC.

40 MHz bunch clocks, revolution frequencies, 40 MHz 7TeV reference. Injection & dump kicker pulses

Preparation for Beam

RF synchronization in place – clocks and timing now going from SR4 to all users. Recent successful *dry run tests* with all users and OP group, including basic software.

Cavity Beam Control systems in advanced state but some items on critical path.

Transverse Damper electronics being tested.


Software for beam control also critical, but basic functionality will be available for this run.

Procedures for beam commissioning well defined.

Longitudinal diagnostics in good shape to study and commission first beams....



synchronisation



- Fast timing/synch: new prepulse system, stable – some GMT issues (configuration events arriving too late – CBCM issue) which caused random “synch” of kicker pulse. Solved manually for the test – temporary fix being conceived to test on 22rd.
- RF frequency control – phasing from LHC back to SPS – limited F range to +/-800 Hz – can double this for measurements. Used rephasing error signal – worked nicely


Courtesy Roger Bailey

L. Evans - EDMS document 949682

29



injection test beam 1 – August 8 to 11 2008 (RB ML BG)



- Aims
- Champagne
- Instrumentation & controls
- Measurements

document 949682

Courtesy Roger Bailey

30




08 08 08



Friday 15:20	Beam on to TI2 TED MSI etc pulsing Cycle LHC Sector 23	OP	Beam down TI2 first shot
Friday 19:00	TI2 TED out, beam to TDI, kickers off Give Alice 20 minute warning before taking TED out	INJ	Beam on TDI after correction end TI2
Friday 21:00	Kickers on, time in, position checks Resolve timing issues	INJ	Interesting collaboration between timing and RF
Friday 21:40	TDI out - threading - momentum matching - beam to IR3 - beer	Jorg & team	Beam to IR3 first shot. Tweak SPS.




injection region






screens in injection region (septa, kickers, TDI)



33



screen at point 3 – first shot





first trajectory



Courtesy Roger Bailey

L. Evans - EDMS document 949682


35



kick / response



- Response measurements – used about 50% of correctors and all BPMs – found a few issues (1 dead BPM, 1 inverted BPM, BPMs systematically with inverted non-linear calibration factors). Found main focusing quadrupole strength about 1% too high. Monitor and corrector gains all look good, correctors within 15%, with one exception. See clear family dependence. Need error bars. Saw problems with fit after ~11L3. Candidate was polarity of MQTL1.11L3 – tried to verify this experimentally – results inconclusive
- Energy matching – trimmed SPS by 0.2% - had a residual of about 0.05%. Some effect seen after recycling




36



dispersion



- Dispersion measurement – SPS frequency trim limited to 800 Hz ($\pm 0.1\%$). Looks very good in the horizontal plane – starts diverging after $\sim 11L3$. In vertical plane might be a bit of residual dispersion, but maybe just due to the noise on the BPMs at these low intensities.



Courtesy Roger Bailey

L. Evans - EDMS document 949682



37



aperture in the arc



- Free oscillations to check overall clear aperture.
- H $\pm 18-20$ mm in arc, losing in Q6.L3.
- V at least ± 10 mm, again found bottleneck in Q8 and Q7 to about 10 sigma. Did not go to aperture limit in the arc.




Courtesy Roger Bailey

38



strategy for 2008 and 2009



L. Evans - EDMS document 949682

Courtesy Roger Bailey

39



commissioning procedures (LHCCWG)



Commissioning Procedures

Beam Commissioning of the LHC

Stage	Phase	Description	Target	Limit
Stage A	Phase A.1	First turn		
	Phase A.2	Circulating pilot		
	Phase A.3	450 GeV first commissioning		
	Phase A.4	450 GeV optics		
	Phase A.5	450 GeV, increasing intensity		
	Phase A.6	450 GeV, two beam operation		
	Phase A.7	450 GeV, collisions		
	Phase A.8	Snap-back and ramp		
	Phase A.9	Top energy, checks		
	Phase A.10	Top energy, collisions		
	Phase A.11	Squeeze	0.0755	0.0755
	Phase A.12	Experimental magnets	250	250

Machine parameter	Value
spacing	4.00E+10
bunch length	4.00E+10
crossing angle	9.00E+10
bunch intensity	4.00E+10
bunches	43

CERN CH Sw

CERN CH Sw

CERN CH Sw

CERN CH Sw

CERN CH Sw

CERN CH-1211 Geneva 23 Switzerland

the Large Hadron Collider project

Date: 2007-11-30

Beam Commissioning Procedure

LHC COMMISSIONING WITH BEAM: PHASE A.4 (450 GEV OPTICS)

Abstract
This document describes the LHC beam commissioning procedures for the detailed measurements with circulating beams at 450 GeV. It covers the entry conditions, the commissioning procedures and exit conditions of this phase. Possible problems and open questions are also listed.

Prepared by:
R.Alemany Fernandez, M.Gruwé, V.Kain, L.Ponce, S.Redaeli, W.Venturini, F.Zimmermann

Checked by:
LHCCWG

Approved by:
R.Bailey, O.Bruning, P.Cailler, M.Lamont, S.Myers

On behalf of the LHCCWG

LHCCWG list:
R.Alemany Fernandez, G.Arduni, R.Asemann, R.Bailey, O.Bruning, H.Burkhardt, A.Butterworth, P.Cailler, S.Farouki, M.Gliavannozzi, B.Goddard, J.-J.Gra, M.Gruwé, R.Jones, V.Kain, P.Koutchouk, M.Lamont, A.MacPherson, L.Ponce, S.Redaeli, R.Saban, F.Schmidt, R.Schmidt, R.Steinhausen, E.Tedesco, J.Uythoven, W.Venturini, Delsolero, J.Weninger, T.Wijnands, F.Zimmermann

Approval list:
F.Bordry, L.Bottura, T.Camporesi, P.Ciriani, K.Eggert, L.Evans, M.Ferro-Luzzi, R.Garoby, J.Lettry, P.Lebun, T.Linnecar, S.Maury, Y.Mertens, K.-H.Mess, G.Normacchi, M.Nessi, W.Riegler, G.Roy, H.Schmidler, A.Schopper, F.Strubin, E.Tessmeils, R.VanWeelderden

Web based with EDMS approval

http://lhccwg.web.cern.ch/lhccwg/Procedures/stageA/stageA_index.htm



stage A: 5TeV collisions



$$L = \frac{N^2 k_b f \gamma}{4\pi \epsilon_n \beta^*} F$$

$$\text{Eventrate / Cross} = \frac{L \sigma_{TOT}}{k_b f}$$

- Approx 30 days of beam to establish first collisions
- Approx 2 months elapsed
 - Given optimistic machine availability
 - Un-squeezed
 - Low intensity
- Continue commissioning thereafter
 - Increased intensity
 - Squeeze

Parameters			Rates in 1 and 5	
k_b	N	β^* 1,5 (m)	Luminosity (cm ⁻² s ⁻¹)	Events/crossing
1 (3)	10 ¹⁰	11	1.1 10 ²⁷	<< 1
4	10 ¹⁰	11	4.5 10 ²⁷	<< 1
43	10 ¹⁰	11	5.0 10 ²⁸	<< 1
43	4 10 ¹⁰	11	8.0 10 ²⁹	<< 1
43	4 10 ¹⁰	3	2.9 10 ³⁰	0.36
156	4 10 ¹⁰	3	1.0 10 ³¹	0.36
156	9 10 ¹⁰	3	5.4 10 ³¹	1.8



aims for 2008



- ❖ Commission machine to 5TeV
 - Multiple bunches circulating in each ring (43)
 - Moderate intensities (few 10¹⁰)
 - Single beam lifetimes ~ 30h
 - Injection optics (β^* = 11 m in IR 1 & 5, β^* = 10 m in IR 2 & 8)
 - No squeeze
 - No crossing angle
 - Collisions
- ❖ Secondary aims
 - Commission squeeze in 1 and 5 to 3m
 - Commission squeeze in 8 to 6m
 - Push intensities (156 bunches, high 10¹⁰)
- ❖ Tertiary aims
 - Commission crossing angle
 - Commission 75ns beams

10⁶ seconds

Realistically (1 and 5)

30 days of physics
Efficiency for physics 40%

Peak luminosity around 10³¹ cm⁻² s⁻¹

Integrated luminosity ~ 10 pb⁻¹

(10⁶ seconds @ <L> of 10³⁰ cm⁻² s⁻¹ → 1 pb⁻¹)



aims for 2009



- ❖ Commission high energy operation
 - Aim for 7TeV (magnets will decide)
 - 43 /156 bunch running to start (brief)
 - 75ns running
 - 25ns running
 - High $10^{32} \text{ cm}^{-2} \text{ s}^{-1}$ is in reach

- ❖ Mixture of
 - Operation for physics
 - Machine studies
 - Scheduled stops
 - Access, injection, ramp, squeeze etc
 - Colliding beams
 - Ion run ?

5 10^6 seconds

Realistically (1 and 5)
150 days of physics
Efficiency for physics 40%
Peak luminosity around $10^{33} \text{ cm}^{-2} \text{ s}^{-1}$
Integrated luminosity ~ few fb^{-1}

Courtesy Roger Bailey

(10^6 seconds @ $\langle L \rangle$ of $10^{33} \text{ cm}^{-2} \text{ s}^{-1} \rightarrow 1 \text{ fb}^{-1}$)

43



summary



- The whole machine is now cold and in the final stage of commissioning.

- Both the detectors and the machine have converged remarkably well to termination considering the 14-years construction period. No one is sitting around waiting for the others to finish.

- Three weeks from now the first beam will be injected into the full machine and beam commissioning will begin.

- The first physics run will be at 10 TeV to speed up commissioning and to give adequate operational margin during the learning phase.

- The machine will be trained to 14 TeV during the winter shutdown.