

# Integration issues in the tunnel and Impact on general LHC systems

---

- ❑ Space requirements
- ❑ Radiation levels
- ❑ Existing/missing infrastructure and associated equipments
- ❑ Interferences with Single Event Errors mitigation works
- ❑ Installation planning

Illustrated by IR phase-1 upgrade case,

Extension to other LHC upgrades as:

- ❑ Modification of the matching sections
- ❑ Additional collimators
- ❑ Upgrade/consolidation of the RF system

Summary

- ❑ Underground service galleries at Pt1 & Pt5

# Forewords


---

The presentation will not address the integration aspects nor planning impacts of:

- ❑ Works related to the consolidation/repair of potentially faulty bus-bar interconnects or to the implementation of the improved machine protection systems;
- ❑ Completion of some installations that are part of the LHC baseline and already prepared to occur during the forthcoming shut downs (Ex installation of 2 dilution kickers at Pt6, in addition to the 8 already in place).

# Space requirements for the new triplet <sup>(1/2)</sup>



- Integrations along the beam line are well advanced at Pt 1 & 5:



Integration work started in 2008: although the project was in a mature state (CDR edited as LHC Project Report 1163 – 12/11/2008), it took ~1year to settle many "details" that are essential for the integration in the LHC tunnel.

# Space requirements for the new triplet (2/2)

- Integration of supply, control, quench protection systems still on-going:





Yvon Muttoni, Alparslan Tursun, Stefan Maridor

- Racks in the UL14/16 are in the passage area, need to be removed to leave way to magnet convoys – Control racks on 3<sup>rd</sup> floor of US15
- No complete solution for Pt5 right, space available does not allow to fit all racks required (Power converter, energy extraction & control)
- Note that heat load inventories have not been done yet, some air cooling units may be required ...

# Radiation levels in the triplet region (1/2)

- Fluka simulation of residual dose rate: Pt5 with all field maps (CMS, Q1/2/3 & D1) and nominal yearly rate ( $10^7$  s,  $10^9$  int./s) Sector 56





50  $\mu\text{Sv/h}$   
(limited stay area threshold)

→ Need to wait  $\sim 2$  weeks to start preparation work along the triplet.

# Radiation levels in the triplet region (2/2)

- Activation of the Q1 assembly after 1 year at nominal conditions



- ➔ Disconnection and handling in a high radiation area ( $> 100 \mu\text{Sv/h}$ )
- ➔ Work to be done by radiation workers, type III DIMR required (maximum)
- ➔ Dedicated tooling and protection must be developed, with consequences on ability to carry work in parallel.

# Existing/missing infrastructure and associated equipment

---


- ❑ Modification of the cryogenic distribution, addition of extension lines
- ❑ Dismantling, modification and re-installation of the survey system
- ❑ Replacement of the TAS, TAN, handling of very active components
- ❑ Modifications of the beam pipe and vacuum system
- ❑ Removal and re-installation of the BLM's
- ❑ New beam instrumentation, installation of associated services
- ❑ Rerouting of cable trays, pipes, etc...

(Only the routing of the DSX cold link has been studied so far)

- ➔ Most of these works accompany the upgrade of the triplets and must be done during the same extended shut down;
- ➔ Handling of activated material will again require extensive preparation, contracts with external firms could need some revision

# Some comments about the TAN

- ❑ The TAN's need to be replaced to account for a different beam separation with the new triplet.
- ❑ Inner cores of the TAN's are among the most activated material in the LHC: 10-100 mSv range remains after nominal beams for several months.
- ❑ Additional handling at Pt5: TAN's must be lifted at Pt4/6



- ➔ Case for a study of an adjustable TAN, to be installed as soon as possible
- ➔ It is a warm element, that could be replaced during any shut down




# Interferences with SEE mitigation work


---

- ❑ SEE mitigation works around Pt1 and Pt5 will occur to cope with the increase of luminosity toward nominal conditions.  
(see presentations from Markus Brugger and Roberto Losito)
- ❑ Such works clearly get some priority since they directly impact on the overall efficiency of the LHC.
- ❑ Additional shielding and equipment relocation will modify the local environment and the underground integration needs to be revised accordingly.
- ❑ It is then quite adventurous to advance important installation/modification of services associated to the IR phase-1 upgrade.

Persephone supervising Sisyphus pushing his rock in the Underworld



# Installation planning




# Modification of the matching sections Pt1 & Pt5 (1/2)

---

- ❑ All specifications should be fixed as soon as possible to start the integration work
- ❑ Will involve work in high radiation area and handling of activated elements
- ❑ Infrastructure will require modifications: cryogenic distribution and DSL powering links
- ❑ Installation/modification of the control and powering equipment in the RR's will need to cope with SEE mitigation developments
  - ➔ Activities are very similar to the installation of the new triplets;
  - ➔ Should minimize successive modifications of the MS, search a solution also valid for the phase-2 upgrade of the triplet

# Modification of the matching sections Pt1 & Pt5 (2/2)



- ❑ Only a draft version, many task duration need to be consolidated
- ❑ Lots of activities involve the same expertise's as those required for the installation of the new triplets
- ❑ Global duration for the 4 matching sections, together with the installation of the new triplets, will obviously depend on the resources (teams and tooling) we can requisite to work in parallel
- ❑ Intense and tightly dependant co-activities always carry some risk of slippage: planning contingency must be envisaged
- ❑ Access points are limited (PM15, PM56), basically no material access at Pt5, need to transport from Pt4 or Pt6

# Additional collimators (1/2)

---

Ralf's shopping list (see precedent presentation):

- 1) Installation of 2 TCLP collimators at Pt1/5: collimators available, infrastructure prepared
  - could be installed during normal shut down, to be coordinated with TOTEM for Pt5
- 2) Installation of 30 "advanced phase II" collimators at Pt3/7: infrastructure prepared, R&D prototyping ongoing
  - could be installed during normal shut downs as they become available
- 3) Installation of cold collimators in DS at Pt3/7 → see next
- 4) Installation of cold collimators in DS at Pt2 → see next
- 5) Installation of 2 additional warm collimators at Pt1/5: associated to lower  $\beta^*$  optics, new infrastructure required
  - could be integrated and installed together with the modification of the matching sections
- 6) Installation of cold collimators in DS at Pt1/5 → see next

# Additional (cold) collimators (2/2)

---

- ❑ All specifications should be fixed as soon as possible to start the integration work (Ex impact on injection at Pt2, DFBA's displacement)
- ❑ Will involve work in high radiation area and handling of activated elements (Ex at Pt3/7)
- ❑ Infrastructure will require modifications: cryogenic distribution and powering lines for quadrupoles and DFBA's displacements
- ❑ Installation/modification of the control and powering equipment in the RR's will need to cope with SEE mitigation developments
  - ➔ Problematic very similar to the installation of the new triplets or modification of the matching sections
  - ➔ Rearrangement of the magnets in dispersion suppressors requires the same expertise's as in these two cases: cutting lines, handling/transport, survey, interconnects, tests
  - ➔ Such activities would hardly fit inside a normal 4-5 months shut down (under investigation – J.P. Tock)
  - ➔ Global duration for the 2/4/6/10 DS's, will obviously depend on what we also want to implement during the extended shut down and on the resources we can requisite...

# Upgrade/consolidation of the RF system

---

- ❑ Installation of 200 MHz capture cavities: space has been reserved for 4 cavities on each beam
  - ➔ the ACN's could be installed during a normal shut down
- ❑ Installation of additional transverse damping and feedback: space has been reserved for one additional module per ring
  - ➔ the ADT's could be installed during a normal shut down
- ❑ Installation of RF dedicated 4.5K cooling capacity: requires a new underground refrigerator cold box and cryogenic distribution
  - ➔ no integration yet, corresponding space probably available in UX45
  - ➔ installation during a single normal shut down quite challenging, but it could span over consecutive shut downs
- ❑ Crab Cavity at Pt4: no space available if 200 MHz capture cavities + additional dampers are installed; cavity temperature (2K or 4.5K) has a strong impact on the modification of the cryogenic distribution
  - ➔ need a more mature proposal to evaluate integration issues

# Summary

---

- ❑ Space available underground just fits the needs of the LHC baseline: any modification/upgrade encounters strict limitations at Pt1 and Pt5 where there are no service galleries (UA's).
- ❑ The installation of the triplet upgrade phase-1 at Pt1 and Pt5 will probably require a  $\sim 1$  year extended shut down.
- ❑ Foreseen SEE mitigation works interfere with the present layout of services associated to the new triplet: it actually precludes early preparation that could reduce substantially the down time period.
- ❑ There are still many unknowns concerning the modifications of the matching section and the installation of cold collimators: precise specifications are required to start the integration process and propose a sound planning for underground interventions.



# Underground service galleries at Pt1 & Pt5

- ❑ New shafts on both sides of Pt1 and Pt5 already mentioned on Tuesday to provide alternate paths for He release
- ❑ Shafts and caverns close to the RR's at Pt1/5 where also mentioned yesterday to relocate SEE sensitive equipment



# Underground service galleries at Pt1 & Pt5

## New Shafts / Base Caverns for RR13, RR17, RR53 and RR57

### Cost estimate for CE


	RR13	RR17	RR53	RR57	
Site Investigation (boreholes)	50'000		50'000	50'000	150'000
Site Installation	1'000'000		1'500'000		2'500'000
5m diameter shaft	3'500'000	3'500'000	6'000'000	4'000'000	17'000'000
<b>Base Cavern</b>	<b>2'000'000</b>	<b>2'000'000</b>	<b>2'000'000</b>	<b>2'000'000</b>	<b>26%</b> 8'000'000
Access gallery	750'000	750'000	750'000	750'000	3'000'000
10% Contingency for unknown/missing items					3'065'000
12% Consultancy fees					4'045'800
<b>Total</b>					<b>CHF 37'760'800</b>

	POINT 1	POINT 5
<b>Hauteur</b>	80m	90m
<b>Diametre</b>	5m	5m
<b>Volume</b>	4000m3	4500m3
<b>Morraines</b>	0 à -20m	0 à -50
<b>Molasse</b>	-20m à -	-50m à -90m

Estimate accuracy +/-20%

# Underground service galleries at Pt1 & Pt5

## 4 new shafts for LHC RR Caverns - Planning




← CE work = 2 years →


# Space for the evolution of the high luminosity insertions

---

- ❑ New shafts on both sides of Pt1 and Pt5 already mentioned on Tuesday to provide alternate paths for He release
- ❑ Shafts and caverns close to the RR's at Pt1/5 where also mentioned yesterday to relocate SEE sensitive equipment
- ❑ It could be the "seed" for service galleries at Pt1/5



# Space for the evolution of the high luminosity insertions



- It is clearly a very important investment
- But can we do without it?  
Long term SEE mitigation, IR upgrade phase-1 & phase-2, local Crab Cavity with dogleg, additional cryogenics, etc...
- Should be discussed at the mid-April workshop that Roberto announced yesterday?