


Commissioning the access system

Machine checkout workshop
November 8th 2007

M. Gruwé





References

- LASS:
 - Functional specification: edms 362437
 - Glossary: edms 456552
 - Detailed technical specification: edms 571277
- LACS:
 - Functional specification: edms 386759
- Tests:
 - Planning of functional tests: edms 809577 (Eva Sanchez-Coral)
 - General view of LHC Access tests: edms 497865 (presentation by Silvia Grau and Eva Sanchez-Coral)
 - Global tests: draft by Silvia Grau
 - Local tests: edms 815380
- Thanks:
 - to TS/CSE in general, and more specifically for this presentation, to P. Ninin, E. Sanchez-Coral and S. Grau



November 8th 2007

M. Gruwé

2





Layout

- Access system:
 - Principle
 - Main constituents
 - LASS and LACS related consoles in CCC
- Tests:
 - Local tests
 - Integration tests
 - Functional tests
 - Global tests
- From global tests to start of beam



November 8th 2007

M. Gruwé

3





LHC access system

- LACS: LHC Access Control System:
 - Ensures physical barriers outside and inside the LHC, by means of grids, doors, access points, etc...
 - Identifies people and controls their access authorizations
- LASS: LHC Access Safety System:
 - Ensures the protection of the personnel against the hazards arising from the operation of the accelerator and from the injection and circulation of the beams.
 - Acts on specific equipment (EIS = Important Safety Equipment)
 - By interlocking EIS:
 - Sets the accelerator and equipment conditions in order to allow access to authorized personnel
 - Allows the restart of the equipment and the accelerator when the access is finished
 - Controls the external envelope and the division of the various zones into sectors
 - so that no-one is left in when LHC is functioning
 - and so that it is safe for people to access when LHC is stopped




November 8th 2007

M. Gruwé

4





EIS (Elément Important de Sûreté)

- EIS:
 - Either a dangerous piece of equipment
 - Or a piece of equipment which protects from some danger
- EIS-a: EIS-access
 - Doors, grids, mobile shielding walls, access point (MADs and PADs)
 - Search boxes, radiation veto, access key distributing system
- EIS-m: EIS-machine
 - Equipment which has to be OFF in order to allow access to the machine
 - All located around point 4:
 - RF equipment
 - Electron stoppers
- EIS-b: EIS-beam
 - Beam controlling equipment.
 - EIS-c: EIS-circulating beam, to stop the circulating beam:
 - Power converters to essential elements
 - EIS-i: EIS-injected beam, to forbid injection of beam:
 - Mobile elements (TED, TBSE)
 - Power converters to essential elements : dipoles, septa, kickers



November 8th 2007


M. Gruwé

5





Interfaces to LASS



November 8th 2007


M. Gruwé

6





LASS stopping the beam (interface to LBDS)



PN/24mars04/arrêtLHC



November 8th 2007

M. Gruwé

7






LASS modes

- “Access” mode:
 - LASS functions are:
 - Forbid switching ON dangerous equipment
 - Forbid injection and circulation of beams
 - Forbid access to a zone if one EIS-m or EIS-f is not SAFE
- “Beam” mode:
 - LASS functions are:
 - Lock the EIS-access
 - Stop beams and switch off all dangerous equipment in case one EIS-access has been forced.
- Transition mode:
 - To go from one mode to another
- Mode “Mise en sécurité”:
 - No access nor beam is allowed: all EIS are locked







LACS modes

- Closed mode:
 - No access is allowed: beam or other hazards could be present
 - Prerequisite to LHC beam operation
- Test mode:
 - Access restricted to a list of registered specialists, in certain conditions
 - For example during RF tests
 - All accessing personnel must take their own safety token at access point
- Restricted mode:
 - Access allowed after approval by control room operator
 - All accessing personnel must take their own safety token at access point
- Patrol mode:
 - When search being conducted in the zone
 - Access allowed after approval by control room operator
 - All accessing personnel must take their own safety token at access point
- General mode:
 - Access allowed without prior approval by control rooms



November 8th 2007

M. Gruwé

10





Console for changing access modes

Select ALL	Zone service	Zone Tunnel	Zone experimentale
Point 1	PM15 PM18	UJ14 UJ16	ULX15 UPX16
Point 2	PM25	UJ23 UP23 UJ27	PX24
Point 3		PZ33	
Point 4	PM45 PZ45	UJ43 Uj47 Ux46	
Point 5		PM56 UPX56 UP55 UL55	USC55
Point 6	PM65	UJ63 UP63 UJ67	
Point 7		PM76	
Point 8	PM85	UJ83 UJ87	UX85

Mode selection

General

Restricted

Patrol

Closed

VALIDATE

CANCEL



November 8th 2007



M. Gruwé

11





IHM supervision of LASS




November 8th 2007

M. Gruwé

12





Access system tests

1. Local acceptance tests:

- Test locally each EIS-a and interfaces with EIS-b, EIS-m and other machine equipment

2. Integration tests:

- Test each EIS-a and interfaces with EIS-b, EIS-m and other machine equipment in control rooms

3. Functional site tests:

- Test scenarios of dangerous events of the site

4. Functional inter-site tests:

- Test scenarios of dangerous events for several sites together

5. Global tests and final tests:


- Test scenarios of dangerous events for the whole LHC machine


6. DSO tests





M. Gruwé

- Tests performed per
 - LHC operational mode (Access, Access=>Beam, Beam, etc...)
 - Dangerous Event
 - presence of people inside the machine
 - access authorized when high radiation level
 - beam circulating
 - intrusion
 - Tested safety functions:
 - Search and token functions (behavior of sector search and search transfer)
 - Test interlock chain RF/ES (Point 4)
 - Interfaces => EIS-m, EIS-a
 - Test partially interlock chains LHC, TI2, TI8
 - Interfaces => BIW, BIC, AUG, EIS-b, EIS-a, SPS
 - Radiation veto functions
 - Patrol functions and procedures
 - Local delegation (Experiments, RF)
 - Intrusion
 - Passage Access => Beam
 - Passage Beam => Access
- 
- A diagram of a circular particle accelerator ring, likely the LHC. The ring is divided into sectors, with four sectors labeled 3, 4, 5, and 6. Each sector has a blue bar across it, representing an interlock point. The bars are positioned at the boundaries between sectors: between 2 and 3, 3 and 4, 4 and 5, and 5 and 6. The ring is black, and the sectors are separated by thin white lines. The background is white.

November 8th 2007



Status of functional site tests (I)

- Point 1:
 - Functional tests: week 46
 - Including access points in UJ14 and UJ16
 - Including SSA (Safety System Atlas)?
- Point 2:
 - Functional tests: Done
 - Some NC
- Point 3:
 - Functional tests: Done
 - Some NC
- Point 4:
 - Functional tests: Done
 - Some NC



November 8th 2007

M. Gruwé

15





Status of functional site tests (II)

- Point 5:
 - Integration tests: weeks 45, 47 and 48
 - Functional tests: weeks 49
- Point 6:
 - Integration tests: weeks 45, 46 and 51 (?)
 - Functional tests: week 51 (?) or week 2, depending on cool down
- Point 7:
 - Functional tests: Done
 - Some NC
- Point 8:
 - Functional tests: Done
 - Some NC



November 8th 2007

M. Gruwé


16






Functional inter-site tests

- Tests performed only after site tests completed successfully
- Tested safety functions:
 - Intrusion
 - Interlock chain LHC
 - Test interfaces => BIW, BIC, AU, EIS-b, EIS-a
 - Interlock chain TI2, TI8
 - Test interfaces => BIW, BIC, AU, EIS-b, EIS-a, SPS
 - Passage Access => Beam
 - Passage Beam => Access
 - Search for inter-site doors




November 8th 2007





Global tests

- Tests performed only after all site tests and inter-site tests completed successfully
- Tested safety functions:
 - Intrusion
 - Interlock matrix
 - Passage Access => Beam
 - Passage Beam => Access




November 8th 2007

M. Gruwé

18





Global tests: week 2 (2008) (draft)

5 days

- Closure of the whole LHC: complete search (patrol) of all zones:

- All points (sites), all beam, service and experimental zones

- Functional tests of inter-site doors

(between LHC 6 and 7 and between LHC 8 and 1):

- In access mode: opening of an inter-site door

- Rearming all search boxes after tests

- Functional tests of EIS-b (no power ON):

- In access mode:

- **Loss of SAFE position of one or more EIS-b or EIS-m:**

- Initial state: ACCESS LHC ON

- Final state: ACCESS LHC OFF, and “imminent beam siren” ON (if more than one EIS-f or EIS-m)

- **To be done for EIS-b and EIS-m of LHC and for EIS-b of SPS chains 3 and 5**

- In beam mode:

- **Intrusion tests**

- **Opening of one EIS-a inside the machine**

- **AUG**

- Initial state: BEAM LHC ON

- Final state: BEAM LHC OFF, and all EIS-b reacting appropriately (signals propagated to dump system etc...)

- **To be done for LHC, TI2 and TI8**

- Functional tests of EIS-b (with power):

- In access mode:

- **Real loss of SAFE position of one EIS-b**

- **To be done for LHC, TI2 and TI8**

1 day

1 day



November 8th 2007

M. Gruwé

19



**OP participation
for training:
Patrol and access
consoles**



From “global tests” to start of beam

- After global tests, access system will be put back as it is now because of installation (no dosimeter, no biometry, no tokens,...)
- In addition:
 - Some non-conformities to be fixed
 - Points 7 and 8 have a different LASS version than other points. Will have to be upgraded.
 - Additional ventilation doors to be installed
 - Some improvements required
 - IHM supervision of LACS to be improved => new version
- **DSO tests** (partly repetition of functional and global tests) and acceptance of the system by OP will have to be done at some point...
- There will be **new versions** of both LASS and LACS available a few months later
- **Maintenance tests** (once a year, after shutdown) will be a sub-set of the integration/functional/global tests. Still to be defined.



November 8th 2007

M. Gruwé

20

