# The LHC Collimation System

S. Redaelli, AB-OP

**Based on discussions with** 

R. Assmann, M. Jonker and T. Weiler



# Introduction

# LHC collimation system


Layout, design and people Controls and operational challenges Tools available

# Commissioning without beam

Plans for commissioning without beam Deliverables of cold checkout Contributions from OP

# Interfaces to other systems

# Conclusions



$$E_b = 7 \text{ TeV} - I_b = 3.4 \times 10^1$$

Stored energy ~ 2 x 30

Quench limit ~ 10 m

Damage (metal) ~ 50 kJ




Beam momentum [GeV/c]

C enters in a *new territory* for handling a-intense beams in a super-conducting vironment!

rrespondingly, a powerful collimation

- → Control losses 1000 time than the state-of-the-art!
- → Need collimation at all m states: injection, ramp, squeeze, physics
- → Important role of collimat



# o warm cleaning insertions **IR3: Momentum cleaning** 1 primary (H) $\rightarrow$ TCP [C] 4 secondary (H,S) $\rightarrow$ TCS [C] 4 shower abs. (H,V) $\rightarrow$ TCLA [W] IR7: Betatron cleaning 3 primary (H,V,S) 11 secondary (H,V,S) 5 shower abs. (H,V) 3 beam scrapers (H,V,S) cal cleaning at triplets

8 tertiary (2 per IP)→ TCT [W]


sics debris absorbers [ Cu ] 2 TCLP's (IP1/IP5)

tection (injection/dump)

10 elements →TCLI/TCDQ [ C ]

nsfer lines

13 collimators → TCDI [ C ]



## 41 movable ring

Detailed documentation in a recent hole by Raiph. ECR **LnC-1C-EC-0001-00-10** 

the tunnel, as of today:	<u> Ring</u> :	IR/ (TCP's, TCSG's)	18 2 3 2					
		IR6 (TCSG's)	2					
		IR5 (TCT's)	3					
		IR8 (TCT's)	2					
	TL's:	TI8	6					
		TI2	5					
		<u>Total</u>	<u> 36</u>					
Expected for fi	rst run to	o 7 TeV:	71*					

(Nominal Phase I system:

98)

No expected performance limitations for first physics run (Stage A For checkout matters, no differences from the final system


<sup>\*</sup> Rely on production schedules of CERCA and TS workshop After the crisis, fully on track for the moment!


#### (Inside mandate of the LHC commation project)


	n commissioning:	R. Assmann, T .Weiler	AB-ABP
--	------------------	-----------------------	--------

al functionalities	Injection team, Dump team,	(with beam onl
tion physics )	Ion collimation team TOTEM	

al project internal **meetings** to drive the various activities (Collimation project ste ation Working Group, Controls, ...). *Links given in OP-wiki for documentation*.







<u>tings:</u>

<u>vey:</u>

2 jaws  $\rightarrow$  4 motor positions; 1 motor for tank position.


of free


7 position measurements (4 corners + 2 gaps + tank)

4 motor resolvers


5 temperature sensors (1 per jaw corner + water temperature)

10 switch statuses (full-in, full-out, anti-collision)






eaning and protection **required** all time: injection → 7 TeV → physics!



Each "critical" collimator setting will have functions for dump thresholds and operational tolerance windows.

Functions and "actual" settings needed!

Beam safety: system detects internally to



PHYSICS : NSIGMA

PHYSICS : BEAMBASEDPARAMETER

PHYSICS : NSIGMA

PHYSICS : NSIGMA\_TOL

HW SETTINGS : A

HW SETTINGS : A\_TOL

HW SETTINGS : COLLIMATOR\_MOTOR\_P

HW SETTINGS : COLLIMATOR\_MOTOR\_T

HW SETTINGS : motorPosition

Implementation into s
LSA tools: TRIM, gereated makerules, ...
Dedicated application as needed.

Function-driven move not yet operational fi

Main **challenge** for t months.

Test stand setup collimator workshop, expected by Decemb



ocumentation and

Application

Link to on-line collimation DE

Thanks to R. Billen ( D. Jacquet (DB-OP), Veyrunes (web)

LHC Meetings and documents

**LHC Related Link** 



## LHC Collimation Project



Home of the Project for the LHC Collimation System

<u>Top</u>	<u>Project</u> <u>Team</u>	Notes	Collimator <u>List</u>	Sounds/Movies	Meetings
<u>Links</u>	<u>Papers</u>	Talks (WG)	Layout IR3/7	AB Departm.	<u>Pictures</u>


## **Collimator operational information**

IP/BEAM	B1	B2
1	<u>X</u>	<u>X</u>
2	<u>X</u>	<u>X</u>
3	<u>X</u>	<u>X</u>
5	<u>X</u>	<u>X</u>
6	<u>X</u>	<u>X</u>
7	<u>X</u>	<u>X</u>
8	<u>X</u>	<u>X</u>
TI	<u>X</u>	X
ALL	<u>X</u>	<u>X</u>

Configuration file

NAME MTE link FAMILY ID DEAM ANCLE Config Angle Low Orientation Summary Photo 252 Photo LHC 2D Leveut Lost

E_NAME	MTF link	FAMILY	IP	BEAM	ANGLE	Config Angle	Jaw Orientation	Summary	Photo 252	Photo LHC	3D Layout	La
2.TEST		TCSG	7	В1	135.0						?	
.7.B1	TCP109 Acceptance (extra)	ТСР	7	B1	90.0	-90.0	D/B/C/A	xls/pdf	167			31
.7.B1	TCP101 Acceptance (extra)	ТСР	7	B1	0.0	0.0	C/A/D/B	xls/pdf	028	31		31
.7.B1	TCP102 Acceptance (extra)	ТСР	7	B1	127.0	-53.1	C/A/D/B	xls/pdf	Simulator picts all a works (5) (10 and 1) rot an earlie Scarry for a inconversel	Communities glory of the Communities glory of		01
6L7.B1	TCS020 Acceptance (extra)	TCS	7	B1	141.2	-38.9	C/A/D/B	xls/pdf	Simulator piro all merchylog (10 and 1) rot an salale, Sarry for a inconveniel	Communities glory of the Communities glory of		01
5L7.B1		TCS	7	B1	143.5							
5L7.B1	TCS021 Acceptance (extra)	TCS	7	B1	40.7	-139.3	D/B/C/A	xls/pdf		Commenter plane in the first folicy purchased converses		25
4L7.B1	TCS029 Acceptance (extra)	TCS	7	B1	90.0	-90.0	D/B/C/A	xls/pdf		Company proper in the transfer proper		10
	TCS032								- MANAGEMENT	\ /		



Includes all req critical configu (BLM's) and calidata and operatio

## Merges:

layout informate production and measurement results of appropriate nominal optices.

Will be updated water results of the following (e.g.: updated calibe switch position)

es inserted in the production database as of today! ic tool provided by CO-DM; consistency checks.

View Tools Help

**職 🏗 いつ** 

🌱 🎉 🕝

# Introduction

# LHC collimation system

Layout, design and people Controls and operational challenges Tools available

# Commissioning without beam

Plans for commissioning without beam Deliverables of cold checkout Contributions from OP

- Interfaces to other systems
- Conclusions

eva 23

the Large Hadron Collider project

laelli

ban

eiler

LHC Project Document No.

LHC-AB

CERN Div./Group or Supplier/Contractor Document No

AB/ABP, AB/ATB

EDMS Document No.

000-2007-1234

Date: 2002-04-15

#### **Test Procedure**

# LLIMATOR FINAL ASSEMBLY AND DWARE COMMISSIONING FOR LHC

Page 3 of 30

#### Table of Contents

DUCTION	4
REMENTS ON COLLIMATION SYSTEM	5
EW OF THE WORK FLOW	5
BLY AT CERCA	6
ION TESTS AT CERN	. 10
ASSEMBLY AND INDIVIUAL SYSTEM TESTS (BLD. 252)	. 12
PORTATION TO LHC	. 16
ATOR INSTALLATION IN THE TUNNEL	. 17
ARE COMMISSIONING	
-Y	. 25
RENCE	. 26
TION AND COMMISSIONING SCHEDULE FOR COLLIMATION	. 26

**HWC procedures** specified (EDMS document T. Weiler): cover all production phases.

HW commissioning in preparation of beam operation MTF structures.

Close collaboration: ABP, ATB, OP, CO, H



MTF013494


MTF013495

MTF013496

MTF013497

MTF014798

Profile for TC
Description: Collimator



28-FS Communication Check

30-FSV Auto-Retraction Tests

IN010. Initial alignment

32-FSV Measurement of Mechanical Pla

34-FSV LVDT and Resolver Calibration

Final validation of single collimator functionalities!


portant to verify hardware functionality and ensure that remote operation is safe

- Final sensor calibration in accelerator environment (long cables)
- Repeat measurements after transport (e.g. verify switch position)
- Are we sure that the collimators perform as in surface??

om last Ralph's g up...

not the ecision ment that ected

ollimators ken out of nel for n!



eneva 23

the Large Hadron Collider project

LHC Project Document .	nno.
------------------------	------

CERN Div./Group or Supplier/Contractor Document No.

AB/XX/XX

EDMS Document No.

Date: 2007-02-16

#### MPS Commissioning Procedure

#### OMMISSIONING OF THE LHC MACHINE PROTECTION SYSTEM

#### PS ASPECTS OF THE COLLIMATION SYSTEM COMMISSIONING

#### Abstract

nent describes the set of tests which will be carried-out to validate for operation be protection aspects of the **LHC collimation system.** The area concerned by extends over 7 out of the 8 long straight sections.

s include the Hardware Commissioning, the machine check-out and the tests to the extent that they are relevant for the machine protection functionality of

red by :

Assmann I Jonker to Losito o Redaelli as Weiler Checked by:
Roger Bailey
Andy Butterworth
Bernd Dehning,
Brennan Goddard,
Eva Barbara Holzer,
Verena Kain,
Mike Lamont,
Blanca Perea Solano
Rudiger Schmidt,
Benjamin Todd,
Jorg Wenninger,
Markus Zerlauth

Approved by : Rüdiger Schmidt

# Commissioning of machine protection functionality documented. Discussions at the MP-SubWG

Includes commissioning of relevant safety aspects (without and with beam) and handling of critical parameters.

Complementary to HWC procedure, more focused on global system checks.

No details discussed here.

### Outcome of the collimator hardware commissioning:

- ☑ Validation of single collimator HWC, all relevant functionality
- ☑ Settings and sensor readouts (position, temperature, switches,...) verified
- ☑ Control of each collimator from CCC is declared "safe"
- Machine protection functionality (without beam) partially established

#### Cold checkout should be focused on

## **☑** Perform global, simultaneous system checks

Control an ensemble of collimators

Address timing and synchronization issue

Function-driven motion, "tracking" tests with other equipment

Establish full machine protection functionality without beam

## Verify interfaces to other accelerator systems

Beam loss monitors: configuration/acquisition of distributed system Sequencer driven commands, machine modes

## Management/validation of measurement data

Verify logging of distributed systems (big data sets!)

- Top-level control, LSA implementation
- Check of system interfaces
- Participation to HWC, definition of procedures
- Preparation of operational and configuration data
- Database maintenance
- Web documentation (production phase)

eople: Stefano, Delphine (OP data, LSA parameter space),

Eric (web, soon software!).

All under Mike's blessing, obviously.

lore contribution expected for checkout tests from CCC, when the

	Application	XPOC	Analog Acquisition	Alarms	Software Interlocks	Critical Settings	Post Mortem	Timing
INJECTION KICKERS	☑	X	X	X		X	X	X
BEAM DUMP	✓	X	X	X		X	X	X
POWER CONVERTERS				Х	Х		Х	Х
COLLIMATORS	V			X	X	X	X	X
RF .	MM		Х	Х	Х		Х	Х
LFB	✓		X	X		X	X	X
TFB	✓		X	X			X	X
MAGNETS				X			X	
MKQA				X	X		X	X
WARM MAGNETS				X	X		X	X
RADIATION MONITORS				X			X	
SPECTROMETERS				X	X		X	

## Post-mortem / logging

1 Hz logging sufficient (synchr. to machine)

Consistency checks and analysis tools to be developed

Tl2 as test-bed: 3 collimator x several days (seems promising)

## iming

Essential! LSA will have to drive the hardware through machine timing Settings + thresholds need to be synchronized and driven coherently

## ritical settings

Limit functions in the LSA + FESA level ready for tests Implementation of MCS functionality to be discussed Detailed MP procedures are (will be) available

#### larms

List of relevant failure needs to be prepared (map the internal failures)

#### oftware interlock

Failures are mostly detected internally

→ Test that collimator beam permit (HW) is removed

# ☑Collimation system installation in good shape

We need to be ready to handle the full Phase I system!

Hardware commissioning without beam (within coll. proj. mandate Deliverable: collimator HW safe for operation from CCC Procedures are available - will be detailed further, as required Software tools basically available - good feedback from TI2 tests Required function driven motion still to be demonstrated

## Scope for the checkout - what we need for beam startup?

System fully operational; synchronized functions

Machine protection functionality fully established (scope of Stage A)

Reliable interfaces to distributed BLM system!

## Significant contributions from OP

So far: involvement in HWC + software issues

Expected to grow during checkout - collimator experts still driving test

#### Papers on the collimator layout:

- 1. Concept of multi-stage cleaning in the LHC Blue book, Vol. 1, Ch. 18 8
- Detailed layout of the LHC collimation system layout (Phase I + slot allocations for subsequent phases)
  - ECO for the final IR3 and IR7 layout (LHC-LJ-EC-0002) and also listed in the LHC Collimation
     Project page
  - 2. ECO for Tertiary Collimators (TCT) 3
  - 3. ECO for Active absorbers<sup>®</sup>
  - ECO for Passive absorbers<sup>®</sup>

#### System performance; system staging versus LHC performance:

- G. Robert-Demolaize's PhD thesis <u>CERN-THESIS-2006-069</u>
- 2. Ralph at Chamonix 2006 8
- 3. Various presentations at the LHC collimation working group meeting (LCWG®)

#### Procedures:

- Hardware commissioning procedures (EDMS commissioning procedure <sup>®</sup>)
- System for the first year of operation (ECR <u>LHC-TC-EC-0001</u><sup>®</sup>)
- Machine protection commissioning <u>link</u>
- System commissioning during Stage A: talks at the LHCCWG (1<sup>®</sup>, 2<sup>®</sup>)

#### Specs of various controls levels

- Top level: <u>LHC-TCT-ES-0001-10-00</u><sup>®</sup>
- 2. Middle level: under publication
- 3. Low level: under publication

#### Recent presentations:

- Recent overview of the Phase I collimation: Stefano<sup>®</sup> at HB2006
- 2. Readyness for the first year of operation: Ralph® at the MAC

#### Web pages