

LHC Injectors Upgrade





LHC Injectors Upgrade



SEM and BTV renovation



Specifications

- Consolidation of SEM (CPS) and BTV (SPS) consists of replacing the obsolete electronics with new one
- CPS SEM new design in common with LINAC4
- SPS BTV deploy the system used in the CPS and LHC since many years
- No new specifications, the system will have performances equal or better than old system
- New SEM electronics covers and extends the intensity range of the old electronics



Status of Development

- SEM
 - Design finished
 - Electronics cards ready
 - Installation started
- BTV
 - No new design needed
 - Electronics cards available since long time
 - New (tube) cameras ready




Installation and Commissioning Plan

- SEM
 - Whole PS complex upgraded simultaneously
 - All machines have the same priority
 - Hardware commissioning foreseen before startup 2014 followed by commissioning with beam
 - Grid for septum 42 (LS2) ?
- BTV
 - Routine operation, hardware check sufficient to validate the new systems
 - BA80 cabling not done in LS1



Budgetary Requirements

- **BTV SPS**
 - ~50 kCHF 2013/2014 Cabling
 - ~30 kCHF 2014/2017 Cameras and spares
 - Difficult to procure VIDICON tubes, it may become much more expensive to maintain tube cameras
- **BTV PSB**
 - BI.MTV30 (L4C), BT.MTV10 and BT.MTV30 move (2GeV)
85k 2014, 10k 2015, 13k 2018
- **SEM CPS**
 - Project “finish” end 2013 (old consolidation budget)
 - Cabling/installation for L3 delayed to 2014
 - 88k foreseen for 2014 (most already used in 2013)
 - Budget for grid in septum 42 to be defined



LHC Injectors Upgrade

THANK YOU FOR YOUR ATTENTION!

