

# Status of the ELENA transfer lines


with special consideration of vacuum,  
hand-over optics and beam time distribution after 2017

W. Bartmann, D. Barna, J. Borburgh, R. Kersevan,  
S. Pasinelli, J.-F. Poncet, G. Vanbavinckhove

ADUC/ELENA Meeting, 14-15 January, 2014

# Outline

- Optics
  - Beam envelope vs Good Field Region of HW
  - Optics for one line as example
- Status of the hardware
- Vacuum
- Beam distribution possibilities
- Schedule



# Handover parameters


## *Aperture definition*

- Beam envelope:

$$\Sigma_{x,y}(95\%) = \sqrt{\beta_{x,y} \cdot \kappa_{x,y} \cdot \epsilon_{x,y}(95\%)} + D_{x,y} \cdot \kappa_{x,y} \cdot \frac{\delta p}{p}(95\%)$$

$$\kappa_{x,y} = 1.2$$

- Good field region (diameter):

$$GFR = \Sigma_{x,y} + TR_{x,y} \sqrt{\frac{\beta_{x,y}}{\beta_{max}}} + error_{align}$$


$$GFR_{spec} < 40 \text{ mm}$$

- Beam envelope at experiments:


$$\Sigma_{x,y}(95\%) = 1 - 2 \text{ mm}$$

# LNE04 – last part of ALPHA line

LNE04 length= 8.075 m,  $\sigma_x^{\text{exp}} \text{--}/\text{--}/1.34 \text{ mm}$ ,  $\sigma_y^{\text{exp}} \text{--}/\text{--}/1.42 \text{ mm}$

Line elements are set, a few details to finalize:

- Some quadrupoles seem reducible but help for operational adjustments of the beam size
- Place monitors in areas of low dispersion to measure clean profiles
- Complete error studies



# Handover parameters

list of beam-sizes at the experiments

Experiment	$\Sigma_x$ (95 %) [mm]	$\Sigma_y$ (95 %) [mm]
BASE	2.0	1.7
ASACUSA1	1.9	1.0
ASACUSA2	2.0	2.0
ATRAP1	1.2	0.7
ATRAP2	1.9	1.2
ALPHA	1.3	1.4
AEGIS	1.9	1.1
GBAR	1.0	1.0

# Handover parameters


Information available online

- For detailed and up-to-date parameters at handover points per experiment:

<http://project-elena-optics.web.cern.ch/>



- 6x6 sigma matrix
- Beam size
- Optics functions ( $\beta, \alpha, D, \dots$ )
- Hand over locations

# Electrostatic HW - Quadrupoles







# Electrostatic HW – Fast Deflector




# Electrostatic HW – Ion Switch



# Electrostatic HW – Ion Switch



# Electrostatic HW – Fast Deflector + Bend



# Test system vacuum - simulation and measurements


Riccardo Renzi, TE-VSC-IVM, Jan 2014

- System's geometry:
  - 3m-long DN100 stainless steel tube connected to a small dome housing the pressure gauges and other devices (valves)
- The pressure is measured via 3 different gauges
- Surface of 13,000 cm<sup>2</sup> and volume of 35 liters
- The specific outgassing rate is derived to be 6.5e-12 mbar\*l/s/cm<sup>2</sup> (2x higher than usually assumed but this is what fits the data)




# Test system vacuum – pump down curves

Without bake-out



several weeks to recover after a full venting

With bake-out



- 24 h bake-out cycle to reach 1e-9 mbar
- With NEG 1e-11 mbar in the same time

# TL vacuum – pressure/pump time

- Vacuum pressure
  - Need  $\sim 1e-9$  mbar for the beam
  - Close to the machine differential pumping

...this can be reached without NEG and bake-out if recovery time is of low importance!

- Pump-down time to reach  $1e-9$  mbar water pressure
  - Neither NEG nor bake-out: several weeks
  - Only bake-out: 24 h (50 kCHF)
  - Fully bakeable NEG coated lines: would reach in a 24 h bake-out cycle  $1e-11$  mbar or less (100 kCHF)

... strong dependence on the vacuum sectorisation

# TL vacuum - sectorization

- Vacuum sectorization
  - More valves reduce the recovery time but  $\sim 10$  kCHF per valve
  - Present assumption:
    - Each fast switch + bend unit is equipped with 3 valves  $\rightarrow$  each experimental zone has its own vacuum sector to avoid cross talk
    - Valves at handover between line and experiment
    - Gives  $\sim 30$  valves corresponding to 300 kCHF
    - Put additional valves in long sections if needed
- Probability of unplanned intervention with breaking the vacuum: less than once a year



# Beam time distribution


- What changes from machine side with ELENA
  - Nominal scenario: 4 bunches in the machine
  - Fast deflector gives possibility to extract a single bunch out of the train while leaving the others in the machine → can split the same train between the two extractions
  - Also the full train can be extracted and separated into the different experiments' channels by fast deflectors in the lines
- Considering 6 users every 3 cycles an equal number of bunches can be distributed

User	Cycle 1	Cycle 2	Cycle 3
BASE	x	x	
ASACUSA	x	x	
ATRAP	x		x
ALPHA	x		x
AEGIS		x	x
GBAR		x	x

# Beam time distribution


- Redistribution in case not all experiments require beam
  - If beam is required a request has to be set via control system
  - Manual control of beam destination in the beginning
  - Automatic re-distribution depending on number of users and bunches for later stage
  - Synchronisation signal to ensure correct timing is sent at beginning of cycle
    - Details of communication between controls/experiments to be clarified
- Could envisage H- beam in ELENA and TLs within the AD supercycle (setup of trajectory, transmission, timing,...)
  - Flexibility from machine and controls is given
- Security measure for experimental zone access while others take beam
  - Beam stoppers or interlock on bends
  - In case of interlock, e.g. push access door, the beam is dumped within the machine or LNI

# Official planning – Installation dates by line



Line	Installation start	includes
LNI	04/2015	Magnetic + electrostatic quadrupoles
LNS	04/2015 ?	<b>Ion switch, matching unit</b>
LNE00	09/2015	<b>Fast deflector, matching unit</b>
LNE50	09/2015	<b>Fast deflector, matching unit</b>
All other lines	12/2016	Fast deflector, matching unit, quadrupole unit, bend unit

# Official planning



# Number of elements (incl spares)

Element	Total number	Of which ready by 06/2015
Quadrupoles electrostatic	100	15
Fast deflectors (incl. extraction)	10	2
Bends electrostatic	16	0
Correctors H/V	44	6
BPM	44	7
Ion switch	1	1



Design to be finished in view of 2015 installation date, except for electrostatic bends

# Status – Optics/Integration

- Line geometries fixed
- Integration of lines started
- Position of handover points to be finalized where not fully clear (GBAR, AEGIS, ASACUSA)
- Magnetic shielding to be studied

# Status - Hardware

- Design of Fast Deflector, Quadrupoles and Ion Switch in final phase (completion foreseen by 05/2014)
- Ion switch being built in-house (long lead material already ordered); could be tested at Juelich in summer 2014
- Fast Deflector will be built in-house; parts procurement to start in 09/2014
- For Quadrupoles (incl. correctors)
  - Aim for contract to industry for element construction (tentatively 09/2014)
  - Order vacuum chambers separately (tentatively 09/2014)
  - Assure quadrupole assembly into vacuum chambers, cleaning and NEG coating at CERN (2015 -)
- Beam profile monitors ( $\mu$ -wire monitor used in ASACUSA) taken care of by University of Tokyo collaboration (Masaki Hori) with BE-BI
  - Wire spacing to be defined by 04/2014

# Conclusions

- Optics/Integration
  - Available online <http://project-elena-optics.web.cern.ch/>
  - Finalise BPM positions, error studies, integration, magnetic shielding
- HW design being finalised
- Vacuum
  - The pump-down time urges for a bake-out system (about 300 kCHF)
  - A pressure level of  $1e-9$  mbar can be reached without NEG and is sufficient for the beam in the lines – **is this pressure level also sufficient for the experiments?**
  - NEG option: about 50 kCHF; manpower available from TE-VSC
  - Sectorizing the vacuum per experiment seems enough
    - Sector valves at each switch and handover point
- Schedule
  - Very tight
  - Need about 15% of equipment by 2015 ready for installation
  - Contract for non in-house equipment planned for 09/2014