



# LINAC4 RFQ

COMMISSIONING AND MEASUREMENTS


# THE TIME ALLOCATED FOR THIS TALK IS LONGER THAN THE TIME IT TOOK TO COMMISSION THE RFQ .....

## Talk outline


- Layout -1 min
- Source measurements-2 min
- Beam thru the RFQ-3min
- Measurements -4 min
- Conclusions and discussion -5 min

## RFQ beam commissioning

- Set solenoids to nominal value-1 min
- Open beam stopper and vacuum valve-30 sec
- Empirically optimise steerers - 2 min
- See beam at 3 MeV :



# 45 KEV TO 3 MEV



## source : 45 keV


LEBT	2 solenoids, 2 steerers	Beam current Beam profile Slit and grid emitt (temporary)
------	----------------------------	--

## RFQ : 3 MeV

MEBT	11 quads 3 bunchers 2 choppers	Beam current at 2 locations  Wire scanners
------	--------------------------------------	---

# MOVABLE DIAGNOSTIC BENCH

- 1 - ENSEMBLE SUPPORT MIRE (ST0346896)  
4L.GH05031
- 2 - ENSEMBLE SUPPORT MIRE (ST0346896)  
4L.GH05091
- 3 - CHAMBRE NA01  
PLVCTC\_0137
- 4 - SUPPORT CHAMBRE Ø70  
PLTDISA0077
- 5 - BPM SUPPORT 1 ASSY.  
PLBPUSA0026
- 6 - BPM SUPPORT 2 ASSY.  
PLBPUSA0030



Low energy bench  
(up to 12 MeV)


02-28-00A. DEMOUGEOT Vacuum chambers and bracket - Rep. 20-35-36  
02-27-00A. DEMOUGEOT Hauteur mires: 339.843 (-4.504) --> 334.94

Spectrometer (0.2 %)  
Slit and Grid Emittance  
ToF (calibration)  
Bunch Shape Monitor  
Halo Monitor (chopping eff.)







# BEAM AT THE SOURCE-45KEV



Measured emittance, includes H0.




Measured current : 16mA for 200µsec.



Comparison of measured emittance (yellow) and RFQ acceptance (pink). The expected transmission (PARMTEQ + TOUTATIS) is 75%.

# FIRST BEAM THRU THE RFQ




Wednesday 13/03/13 at 16h10  
10mA H- accelerated to 3 MeV




# TRANSMISSION VS. RF POWER

FOR DIFFERENT PRESSURE IN THE LEBT (NEUTRALISATION)




# TRANSVERSE EMITTANCE-DIRECT





Yellow = measured, pink = simulations



# LONG EMITTANCE -INDIRECT




## Beam RMS phase vs Cavity amplitude



- ◆ Measurements
- Simulation
- Reconstructed

# LONG EMITTANCE -INDIRECT



Expected : 21 keV  
Reconstructed : 22 keV

Reconstruction technique and diagnostic performance were validated !





# “CHOPPING”

REMOVING MICROBUNCHES (150/352) TO ADAPT THE 352MHZ LINAC BUNCHES TO THE 1 MHZ BOOSTER FREQUENCY

Match from the RFQ




Chop

Match to the DTL





Emittance increase 20-30%

# CHOPPER LINE




# CHOPPER ON/OFF




# CHOPPER ON/CHOPPER OFF

**Measured Current** in BCT04040 (mA) vs L4L.QFC03130



# COMPARING WITH SIMULATIONS



Suspect : chopper voltage is higher than we think/beam distribution is very Gaussian



## JUST LUCKY OR...?

- The beam commissioning was very swift because of a strong collaboration between mechanics, RF and beam dynamics during the manufacturing phase AND a thorough work of simulations and measurements on the LEBT
- We have developed a tool to generate a particle beam distribution FROM MEASURED data. We find that the simulations with a computer generated beam with the same rms emittance doesn't represent the measurements as well.
- Indirect measurements (transverse emittance via wire scanner; longitudinal via Bunch Shape Monitor) are sufficiently accurate, provided we use as input the measured beam at 45keV. SOMEWHERE A SLIT AND GRID EMITTANCE MEASUREMENT IS NEEDED!