




OPERATIONAL EXPERIENCE WITH INTERLOCK


SYSTEMS DURING 3MEV COMMISSIONING PHASE

COMMISSIONING AND MEASUREMENTS

45 KEV TO 3 MEV



MOVABLE DIAGNOSTIC BENCH



.08-08 A. DEMOUGEOT Vacuum chambers and bracket - Rep. 20-35-36 -01-30 A. DEMOUGEOT Hauteur mires: 339.843 (-4.904) --> 334.94




(up to 12 MeV)

Spectrometer (0.2 %) Slit and Grid Emittance ToF (calibration) Bunch Shape Monitor Halo Monitor (chopping eff.)


TRANSMISSION VS. RF POWER

FOR DIFFERENT PRESSURE IN THE LEBT (NEUTRALISATION)






TRANSVERSE EMITTANCE-DIRECT




Yellow = measured, pink = simulations

LONG EMITTANCE -INDIRECT




LONG EMITTANCE -INDIRECT



Expected : 21 keV Reconstructed : 22 keV


Reconstruction technique and diagnostic performance were validated !



Micro-bunches are shifted in the phase space by a voltage applied between two plates.

Relatively low voltage to allow for short rise/fall time.

Shift transferred in the real space at the dump – Appropriate phase advance.



THE BIS

BIS was connected only in the tunnel

It always worked when it was supposed to be


We got a demo and we understand how it works and we know how to read the tables (personally I find colour coding a bit tricky)


Most of the signals were connected to the BIS

Watchdog was connected only the last day

Sometime during the commissioning phase we need to allow for losses but....

ON DECEMBER 12 AT 16:30 A SEVERE VACUUM LEAK WAS OBSERVED IN THE MEBT LINE. IT WAS LOCATED ON THE BELLOW DOWNSTREAM THE FIRST BUNCHER CAVITY, ON THE LEFT SIDE WHEN LOOKING DOWN THE BEAM LINE.






BEAM IS FIRST SUSPECT

beam	
Beam current	12.5mA
Pulse length	300us, 1Hz
Misalignment at the RFQ output	Xc=0.67mm yc=-0.35mm X'c=6mrad y'c=-11mrad
LEBT solenoids	AQN to be set
L4L.SNB.01050	87.01632
L4L.SNB.01170	114.571488
MEBT quadrupoles	AQN to be set
L4L.MQD.3110 (Q1)	147.2585251
L4L.MQF.3210 (Q2)	
L4L.MQD.3310 (Q3)	
L4L.MQF.3410	-52.60076696
L4L.MQF.3510	-46.48494016
L4L.MQD.3610	176.6553191
L4L.MQF.3710	-119.998277
L4L.MQD.3810	35.875
L4L.MQF.3910	-31.47315951
L4L.MQD.4010	54.05899705
L4L.MQF.4110	-52.24188791

BEAM GOING INTO THE PAPER, SCRAPING ON THE LEFT SIDE . 16% LOST ON THE BELLOW



CONFIRMED BY CESARE !

Angle a (deg)	Scaled energy deposition Ed (J/cm³/pulse)	Approximate DT (°C/pulse)
1	174.52	46.76
5	871.56	233.54
10	1736.48	465.30
15	2588.19	693.52
20	3420.20	916.46
30	5000.00	1339.77
40	6427.88	1722.38
45	7071.07	1894.73
50	7660.44	2052.65
60	8660.25	2320.56
70	9396.93	2517.95
80	9848.08	2638.84
90	10000.00	2679.55

<u>COMBINATION OF UNLIKELY BUT POSSIBLE</u> <u>EVENTS</u>

- A severe misalignment between the RFQ and the MEBT that was not present at the 3 MeV test stand and was later confirmed by survey
- An optic that favoured amplification of this misalignment whilst focusing the beam to sub mm size in the other direction
- A phase advance such that the loss occurred on the "wave" (or lip) of the bellow which is only 200 microns thick and <u>it is an aperture limitation (25.1 mm vs</u> 28 mm of adjacent vacuum chamber).

ACTIONS

- <u>RFQ_MEBT were realigned</u>. Add a protection on each jack in order to prevent any manipulation of the alignment screw and ask SURVEY for a smoothing before new beam for the next diagnostic line positions
- That any measurement with settings that are very far from nominal should be firstly thoroughly simulated and done over few shots if they generate losses. Settings which generate losses should be allowed only in exceptional circumstances and in presence of the supervisor.
- The bellows are a point of weakness and their bore aperture should never be smaller than the adjacent vacuum chamber. It is proposed that <u>all the bellows that don't satisfy this criterion</u> <u>are progressively replaced at a convenient time. A protection</u> <u>of the bellow could also be put in place.</u>

L4 lissage radiale 3MeV

